

373
मसुदा २१५ अ २२७. २१११

मसुदा - (५६)

Measurement Book

Schedule XLV-Form No. 134

Bagharj

DIVISION

Bhitaha

SUB-DIVISION

Dr. K. Kumar Pathak.

3rd on A/C ONLY

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of works	Const of road from Pungy road to Katur Holg				
Agency:	Anil Kumar Pathek, West Champaran				
Agreement No.	455BD of 20-21				
Agreement Amount:	Rs 14056942 = 10				
Date of Start	28/06/2020				
Date of Completion	27/06/2020				
Revised Measurement					
Providing, Laying and Compacting	WDM Gr-III				
	13X	30.00X	3.75X	0.075 =	109.69 m ³
	5X	30.00X	3.75X	0.075 =	42.19 m ³
	Total =				151.88 m ³
2 Construction of Plain Cement Concrete pavement					
	5X	30.00X	3.75X	0.16 =	90 m ³
<u>Accepted by</u>	24/10/2020				
	JL				
Material Statement					
1 Store Material =	458.22 m ³ 188.775 m ³				(458.22 m ³)
2 Store screening =	36.45 m ³				(345.5 m ³)
3 Store chips =	81.00 m ³				(550.85 m ³)
4 Course sand =	40.50 m ³				(614.17 m ³)
5 Cement =	31.50 t				(5702.4 t)
<u>Accepted by</u>	24/10/2020				
	JL				

Continuation

Revised measurement Abstract of cost

Sch. XLV-Form No. 134

13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 Const. of working 5m wide TMS					
pf w. 9 = 1.560 km @ Rs. 119225					
per km					Rs. 18559 = 00
2 Const. of difference filler with					
TMS pf w. 9 = 1.560 km @ Rs.					
12419 = 58/km					Rs. 20925 = 00
3 Clearing and grubbing work					
vide TMS pf w. 9 = 0.40 HS					
@ Rs. 51133 = 76/144					Rs. 24033 = 00
4 Const. of embankment in road					
1000 m vide TMS pf w. 9 =					
386.10 m ³ @ Rs. 202 = 50/m ³					Rs. 78193 = 00
5 Const. of subgrade vide TMS					
pf w. 9 = 3374.58 m ³ @ Rs. 204 = 16					
per m ³					Rs. 685036 = 00
6 Const. of embankment in road up to					
100 m vide TMS pf w. 9 = 905.50					
m ³ @ Rs. 167 = 41/m ³					Rs. 152326 = 00
7 Excavation of roadway vide					
TMS pf w. 9 = 11.25 m ³ @ Rs.					
74216/m ³					Rs. 834 = 00
8 Const. of G.S.B vide TMS pf					
w. 9 = 1155.59 m ³ @ Rs.					
3840 = 83/m ³					Rs. 443834 = 00
9 pavi., laying, spreading and					
compacting W.B.M Gravel vide TMS					
pf w. 10 = 286.32 m ³ vide TMS pf					
12 = 151.88 m ³					
Total 2438.32 m ³ @ Rs. 4701.28					Rs. 2060100 = 00
per m ³					

Continuation

Total Rs 7982404 = 00

C/L

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
¹⁰ / ₁₄ Construction of Un-reinforced plain concrete column vide TMD pg no 12 = 90 m ² @ Rs					
8262 = 93 / m ²					Rs 743664 = 00
¹¹ / ₂₃ Prov & fixing MM 684 500 → vide TMD pg no 102 2 m ² @					
Rs. 11771 = 79 / Each					Rs 235492 = 00
¹² / ₃₁ Earth work in excavation vide TMD pg no 10 = 31.64 m ² @ Rs					
269 = 32 / m ²					Rs 85212 = 00
¹³ / ₃₂ Sand filling vide TMD pg no. 102 2.78 m ² @ Rs 4000					
per m ²					Rs 11142 = 00
¹⁴ Prov RCC m/s vide TMD pg no. 10 = 1.80 m ² @ Rs					
7016 = 18 / m ²					Rs 12629 = 00
¹⁵ / ₃₉ Prov RCC m/s vide TMD pg no. 10 = 29.28 m ² @ Rs					
8627 = 04 / m ²					Rs 252600 = 00
¹⁶ / ₄₀ Back filling taken of Asbestos vide TMD pg no 10 = 14.40 m ² @ Rs. 3674 = 48 per m ²					Rs 52912 = 00
¹⁷ / ₄₁ Prov weep hole vide TMD pg no. 10 = 20 m ² @ Rs. 83 = 11					
per					Rs 1662 = 00
¹⁸ / ₄₃ Supply, fixing & placing HYSD bar vide TMD pg no. 10 = 2.16 MT @ Rs 46422 = 86 per MT					Rs 100273 = 00
Total					Rs 8679324 = 00

B/L R. 867932420

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add 12x 8.7				Rs	104151820
Add 1 1/2 Cms				Rs	86793200
Add Sengnorge Fee				Rs	10243520
			Total	Rs	991007120
less 3.68% as per agreement				Rs	36469120
			Total	Rs	954538000
less previous paid Amount				Rs	560847020
Payable Amount				Rs	393691020
Accepted by					
24/10/2015					
Dr					