

Diyara Basa to Diyara Champur East

Schedule XLV-Form No. 134

Executive Engineer

R. V. D. (W) Division **Kathar DIVISION**

R. V. D. WORKS **SUB-DIVISION**

Samaili

MEASUREMENT BOOK

-1822

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. & maintenance					
of road from Diyara Basa to					
Diyara Chandpur East					
under BRICS (MMUSY)					
Name of Agency:- Ashutosh k Singh					
Agreement No:- 01 SBT/2018-19					
Date of commencement:- 25.2.2019					
Date of completion:- work on					
progress.					
Abstract of cost					

Date of entry! - 23.2.2020					
1/1.	Setting out pillars! -				
	ply & fixing working				
	benchmark pillars				
	& reference pillars				
	as per drawing.				
	Qty vide TMB P-1				
	2.e Qty = 0.698 km				
	@ 13928.82 / km = 9723.0				
2/2.	clearing & grubbing				
	road land including				
	grass, bushes etc				
	Qty vide TMB P-2				
	2.e Qty = 0.48 Hect				

Continuation

C = 9723.0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F 2	3723.0
				2. c Qty = 0.46 Hect	
				@ 50148.62/Hect =	23068.0
3/3.				Box cutting: -	
				Excavation for road	
				way on side for	
				carrying of cut earth	
				Qty vide TMB P-2	
				2. e Qty = 54.66 m ³	
				@ 77.7 /m ³ =	4297.0
4/4.				Const. of embankment	
				with approved	
				material deposited	
				from washway	
				cutting and excavation	
				from drain	
				@ Qty vide TMB P-2	
				2. e Qty = 32.8 m ³	
				@ 27.30 /m ³ =	895.0
5/5.				Const. of embankment	
				with material obtained	
				from borrow pits	
				load up to 100 m	
				Qty vide TMB P-12	
				2. e Qty = 475.76	
				@ 155.23 /m ³ =	7385.0
				C/O:	111785.0

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	11785.0
6/c.	Const. of embankment				
	with material				
	obtained from borrow				
	pits lead upto				
	100 m				
	Qty vide TMB P-13				
	i.e. Qty = 713.64 m ³				
	@ 111.25/m ³ =				79392.0
7/f.	Const. of subgrade				
	Leathered shoulder				
	with approved				
	material obtained				
	from borrow pits				
	lead upto 1000 m				
	Qty vide TMB P-12				
	i.e. 211.85 m ³				
	@ 157.47/m ³ =				33360.0
8/g.	Const. of GSB G.S.-I				
	well graded material				
	as per specification				
	Qty vide TMB P-5				
	i.e. Qty = 105.63 m ³				
	@ 2911.97/m ³ =				307539.0
	C/O =				532076.0

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	532076.0
9/9.	Plv, laying, spreading & compacting stone aggregates of sp. size to WBM hr-3				
	Qty vide TMBP-6				
	i.e. Qty = 196.29 m ³				
	@ 3714.88/m ³ =				729194.0
10/10.	Plv & applying primer coat with bitumen emulsion (SS-1) on prepared surface				
	Qty vide TMBP-7				
	i.e. Qty = 288.75 m ²				
	@ 49.35/m ² =				14250.0
11/11.	Plv & applying tack coat with bitumen emulsion (RS-1)				
	Qty vide TMBP-7				
	i.e. Qty = 288.75 m ²				
	@ 16.36/m ² =				4724.0
12/12	Plv, laying & rolling of close graded premix surface material 20 mm thickness as per				

Continuation

c/c = 1280244.0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	1280244.0
specification					
Qty vide TMBP-7					
2.e Qty = 288.25m ²					
@ 209.01/m ² = 2					60352.0
13/13. Const. of cement					
concrete pavement					
M30 grade with					
all complete job					
as per specification					
Qty vide TMBP-10					
2.e Qty = 367.2m ³					
MMGSy. Informatory					
Sign board with					
logo as per specification					
Qty vide TMBP-8					
2.e Qty = 1 No					
@ 10247.17 each =					10247.0
15/18. Plv. fixing Citizen					
information board					
as per drawing.					
Qty vide TMBP-9					
2.e Qty = 1 No					
@ 10247.17 each =					10247.0
Q/O = Total =					4070618.0

Continuation

23-2-2020	
J.E	

23. 2. 2020
A. E

Material statement of the Bill

(1)	Earth	=	1401.25 m ³
-----	-------	---	------------------------

9

(2) $\ln S B \ln r - T$

S/metal	=	63.38	m ³
---------	---	-------	----------------

$$\textcircled{a} \quad 472.08/\text{m}^3$$
$$S/chips = 25.35 \text{ m}^3$$

@	365.72/m ³	
---	-----------------------	--

S/screening = 38.0 m³

86.98 m³

(3) WBM for III

$$S/m = 237.5 m^3$$

362.98/m³

Continuation

30/9/11