

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF WORK					
3rd on A/E Bill					
1/1000 - Construction of Road from Pasoon to Mahaballa Mahima					
Grassy Road.					
Agency - Girasolh Construction, Pune.					
Ref Agreement No - 13, 15/01/2019-2020					
Date of Commencement - 18/02/2020.					
Date of Completion - Work in Progress					
1/1 Providing & Laying of Drainage					

1.0 km P - (12)					
33506.70/KM				DR - 9350720	
(2/2) clearing & grubbing road (road).					
0.350 Hect P - (12)					
49496.70/Hect				DR - 1732420	
(3/4) Construction of embankment lead					
upto 10004					
688.04 M ³ P - (12)					
184.19/M ³				DR - 12673020	
				DR - 17756120	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) Construction of embankment with lead 100 m.					
2752.176 m ³ P- (13)					
@ 147.350 /m ³				Rs.	405533.20
5/6) Construction of sub-grade					
1638.0 m ³ P- (12)					
@ 176.75 /m ³				Rs.	289517.20
6/7) Construction of G.S. 6 Gr. 5					
567.0 m ³ P- (13)					
@ 2898.14 /m ³				Rs.	1643245.20
17/8) Providing, laying & compacting of WBM Gr- (11)					
281.352 m ³ P- (18)					
@ 3576.60 /m ³				Rs.	1005940.20
18/12) Construction of Gravel Sub-base under G. Pavement.					
112.50 m ³ P- (13)					
@ 2898.14 /m ³				Rs.	326041.20
				Rs.	3847837.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/30) Constructing Bl. Cement Concrete					
Perimeter of 30					
180.0 m ² P- (15)					
@ 6721.34/m ²					1207841.0
(10/30) E/work in excavation for str					
59.596 m ³ P- (16)					
@ 285.17/m ³					16976.0
(11/31) P.W. P.C.C. M-15 Foundation					
0.12 m ³ P- (17)					
@ 5428.82/m ³					65991.0
(12/32) Div. Laying, Paving P.C.C. M-15					
1000 mm ϕ H.P.					
15.0 m P- (18)					
@ 3513.06/m					52696.0
(13/32) Providing P.C.C. M-20					
in sub. str.					
71.422 m ² P- (19)					
@ 6424.15/m ²					458868.0
					56,36,129.0

Continuation

Rs. 63,61,27.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/4) Painting on parapet wall in blue (in white)					
Q 41.28 m ² P-(14)					
Q 95.63 m ²				Rs-	3748.00
				Rs.	56,40,077.00
Q Add 12% G.S.T.				Rs.	676809.00
Q Add 1% I.C.E.S.				Rs.	56401.00
				Rs.	63,73,287.00
Less Provisional Payment					
vide Pg no - (15)				Rs-	3228700.00
				Rs.	31,44,587.00

15/10/2020
J.E.

25/10/2020
E.E.

C.P.
27.10.20.
E.E.