

Kt on A/c Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn. of work from					
Purwari Masjid Dhabir to					
Lahori Bazar under Mangachhi					
- block.					
Name of Agency - S/V Constn. Pvt. Ltd.					
At - Rd. No. - 2 Shekhpur,					
Akhazghat (Muzaffarpur)					
Agmt. No. - 14/SB/D/2018-19 (MMSY-SC)					
Date of start - 03.10.2018.					

Time of compl - 02.4.2019.					
Actual date of compl - 05.9.2020.					
Work done -					
(1) seth' out 2 constn. of B.M.					
pillars					
1 No.					
(2) constn. of ref. pillars					
2 No. 8					
(3) clearing & rubble of Rd. (m).					
17 x 15 m x 3.50 m (iv) = 892.50 m ²					
4 x 15 m x 3.50 m (ii) = 210.00					
⇒ 1102.50 m ²					
⇒ 0.11 Hct.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) For fixing of typical masonry information/citizen board.					
	2 No. 3				
Muncipal	28	2.19	3.5	50	40.50
(5) constn. of embankment with material from borrow pits.					
chainage - c/s Area - M. Area - Dist. -					
(m) (m ²) (m ²) (m)					
0.00 - 0.840					
50 - 0.880			0.81	50	40.50
100 - 1.040			0.91	50	45.50
150 - 0.740			0.89	50	44.50
200 - 1.050			0.895	50	44.75
250 - 0.710			0.88	55	48.40
last B' 0.00 - 0.88					
25 - 0.99			0.935	25	23.38
56 - 0.810			0.90	31	27.90
					2274.93 m ²
(i) from level 111 to 1000 M.					
⇒ 30% of 2274.93 m ²					82.40 m ²
(ii) from level 1000 up to 100 M.					
⇒ 70% of 2274.93 m ²					192.45 m ²
Muncipal	12.9.19	3.5	50	40.50	

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Pro. & laying, 800 cc. 1/2 BM 60-11					21512
	10.00				
15m x 4.80 + 3.75 x 0.075m = 4.809m ³					
15m x 3.75 + 4.75 x 0.075m = 4.781m					
15m x 4.75 + 3.75 x 0.075m = 4.781m					
15m x 3.75 + 3.95 x 0.075m = 4.331m					
15m x 3.95 x 0.075m = 4.441m					
15m x 3.95 + 3.75 x 0.075m = 4.331m					
15m x 3.75 + 3.90 x 0.075m = 4.303m					
15m x 3.90 + 3.75 x 0.075m = 4.303m					
15m x 3.75 x 0.075m = 4.218m					
15m x 3.75 + 3.85 x 0.075m = 4.275m					
15m x 3.85 + 3.75 x 0.075m = 3.994m					
12m x 3.25 + 5.10 x 0.075m = 3.758m					
15m x 3.20 + 4.25 x 0.075m = 4.294m					
15m x 4.00 + 4.30 x 0.075m = 4.668m					
15m x 4.30 + 3.25 x 0.075m = 4.247m					
15m x 3.25 + 4.15 x 0.075m = 4.163m					
18m x 4.15 + 4.90 + 3.70 x 0.075 = 5.738					
15m x 3.75 x 0.075m = 3.938m					
15m x 3.75 + 3.05 x 0.075m = 3.684m					
26m x 3.05 x 0.075m = 5.948m					
					89.008m ³
Munc. 10.6.20 3.5					
12/6/20 A.E					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) constn. of sub-grade earthen shoulders with spade from borrow pits — 1000m.					
Adjacent to G.S.B.					
$2 \times 17 \times 15 \times 1.10 \times 0.10 = 56.10 \text{ m}^3$					
Adjacent to W.B.M.					
$2 \times 17 \times 15 \times 0.90 \times 0.075 = 34.425 \text{ m}^3$					
Adjacent to C.C.					
$2 \times 17 \times 15 \times 0.90 \times 0.160 = 73.44 \text{ m}^3$					
					$\Rightarrow 163.965 \text{ m}^3$
(11) Pro. & Est. of R.C.C. M15 road. K.M. stones (forecast) — 2 No. 8					
(12) Pro. & Est. of R.C.C. M15 200m stones (forecast) — 2 No. 8					
(13) Pro. & Est. of typical masonry information/citizen board. — 2 No. 8					
(14) Pro. & Est. of Retro-reflective traffic signs of 600mm equilateral triangle — 4 No. 8					
(15) Pro. & Est. of Retro-reflect. traffic signs of 600mm circular — 4 No. 8					

Continuation

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					A.F. $\Rightarrow 26890.0$
(6) constn. of embankment with material from borrow pits — — 1 km up to 100 m.					
Qty. in dep-02 of 11 MB = 192.45 m ³					
					@ 128-94/m ³ = 24815.0
(7) constn. of G.S.B. with well graded material.					
Qty. in dep-03 of 11 MB = 36.19 m ³					
					@ 2845-84/m ³ = 102991.0
(8) Pro. & laying & spreading WBM G-11 — — — — —					

Qty. in dep-04 of 11 MB = 89.008 m ³					
					@ 3426-69/m ³ = 309453.0
(9) constn. of unreinforced plain cement concrete pavement — — — — —					
Qty. in dep-05 of 11 MB = 189.89 m ³					
					@ 2301-96/m ³ = 1386569.0
(10) constn. of sub-graded earth shoulders with mate. from borrow pits — 1 km up to 100 m.					
Qty. in dep-06 of 11 MB = 163.965 m ³					
					@ 148-39/m ³ = 24331.0
(11) Pro. & laying of R.C.C. M15 road K.M. stones — — — — —					
Qty. in dep-06 of 11 MB = 220.08 m ³					
					@ 2200-84/m ³ each = 4936.0
					$\Rightarrow 1879985.0$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/13) Pro. 2 ft. of R.C.C. 11.5				B.F. $\Rightarrow$	1827985=
200M stones					
Qty. width - 06 ft. MB = 2 No. 8					
				2619-80/each =	1240--
(13/14) Pro. 2 ft. of typical					
MMGSY Information/citizen					
board					
Qty. width - 02 ft. MB = 2 No. 8					
11 ft - 06 ft. = 2 No. 8					
				$\Rightarrow$ 4 No. 8	
				09715-19/each =	38861=

(14/15) Pro. 2 ft. of retro-sell.					
traffic signs of 600mm					
equil. triangle					
Qty. width - 06 ft. MB = 4 No. 8					
				01683-03/each =	6732=
(15/16) Pro. 2 ft. of retro-sell.					
traffic signs of 600mm					
circular					
Qty. width - 06 ft. MB = 4 No. 8					
				01716-92/each =	6988--
(16/17) Pro. 2 ft. of retro-sell.					
traffic signs of 600mm x 600mm					
rectangular					
Qty. width - 07 ft. MB = 2 No. 8					
				01740-38/each =	3481=

Continuation

 $\Rightarrow$ 1937287=

C.O.

