

3rd on A/c Bill

Agr. No. 45 SB/19-20

14

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Agency:-	Sri Normdeshwajha				
N/w:-	Const. of Road Jatiyan				
	to Balha under MMSSy				
	(Sc).				

Record Entry..

① Const. of C.C. Pavement M30					
with app. quality of matt					
all Comp job - SDE/I					
13 x 30 x 3.75				x 0.16	= 234.00 m ³
5 x 3.0				x 0.16	= 2.40 "
					<u>236.40 m³</u>

② Const. of Subgrade & E.					
Shoulder - all Comp					
job - SDE/I					
2 x 10 x 30				$\frac{1.50 + 1.60}{2} \times 0.275$	= 227.87
9 x 50 x				$\frac{1.30 + 1.60}{2} \times 0.30$	= 195.75 m ³
					<u>451.50 m³</u>
20 x 30 x				$\frac{1.40 + 1.50}{2} \times 0.275$	= 239.25 m ³
					<u>690.75 m³</u>

02/03/2020
J.E.

Abstract of Cost.

Agr No. 45 SBD/19-20

15

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIF Benchmark Pilla					
QVTMB P-1		11	Nos		
② H 2512.58					27638.00
② clearing & grubbing Ad					
QVTMB P-1		0.46	Hect		
② H 49739.47					22880.00
③ Box cutting					
QVTMB P-1		51.00	m ³		
② H 82.01					4183.00
④ Const. of embankment from r.w. cutting					
QVTMB P-2		59.59	m ³		
② H 31.42					1872.00
⑤ Const. of embankment from b. Pits					
QVTMB P-2					
(i) Lead 1000 M		1404.00	M		
② H 142.67					200308.00
(ii) Lead 1000 M					
351.00 m ³					65816.00
⑥ PIL GSB					
QVTMB P-11		734.79	m ³		
② H 3224.81					2369558.00
⑦ PIL WBM gr. II					
QVTMB P-11		370.68	m ³		
② H 4011.18					1486864.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF Rs			6930200.00
Less Prev. Pay c/s Rs					4888179.00
				Rs	2042021.00

Insdhi

02/09/20

J.E.

Matt. statement.

① E/W - 236.40 m³② S/M - 621.675 m³③ c/sand - 310.83 m³

Insdhi

02/09/20

J.E.