

Pokhariya Chowk to Paswan Tola

MMGSY (BRICS)

Schedule XLV-Form No. 134

Executive Engineer

R.W.D (W) Division ~~Katha~~ DIVISION

RWD works SUB-DIVISION

Samaili

MEASUREMENT BOOK-1821

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. & Maintenance of road from Pokharia Chowk to Pasloom tola under MMHSY (BRICS) at Sameli Block.					
Name of Agency: - Ashutosh Kr Singh					
Agreement No: - 01/SBD-2018-19					
Date of commencement: - 25.2.2019					
Date of completion: -					
Actual date of completion: - Work in progress					
Abstract of cost					
Date of entry: - 4.2.2020					
1/1.	Pl & fixing setting out bench mark pillars				
	Qty vide TMBP-1				
	i.e Qty = 0.980 km				
	@ 13935.7 / Km = 13657.0				
2/2.	clearing & grubbing road land				
	Qty vide TMBP-2				
	i.e Qty = 0.63 Hae				
	@ 50148.6 / Hae = 31594.0				
3/3.	Box cutting:				
	Qty vide TMBP-2				
	i.e Qty = 85.65 m ²				
Continuation					40 = 45251.0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	45251.0
				2. e Qty =	85.65 m ³
				@ 77.7 / m ³ =	6655.0
4/4.	Const. of embankment				
	with approved material				
	deposited from road				
	way cutting				
	Qty vide TMBP-3				
				2. e Qty =	51.39 m ³
				@ 27.30 / m ³ =	1403.0
5/5.	Const. of embankment				
	with material obtained				

	from borrow pits				
	lead up to 1000 m				
	Qty vide TMBP-5				
				2. e Qty =	295.64 m ³
				@ 155.23 / m ³ =	45892.0
6/6.	Const. of embankment				
	with approved material				
	obtained from borrow				
	pits with lift up to				
	1.5 m & lead up to				
	100 m.				
	Qty vide TMBP-6				
				2. e Qty =	1134.725 m ³
				@ 111.25 / m ³ =	132913.0

Continuation

C/O = 232114.0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. =	232114.0
7/8.	Const. of GSB br-I				
	well graded material				
	with all complete jobs.				
	Qty vide TMBP-8				
	i.e Qty = 413.72 m ³				
	@ 3046.22/m ³ =				1260282.0
8/9.	Plv, laying, spreading				
	& compacting stone				
	aggregates of specific				
	sizes of WBM hr III				
	Qty vide TMBP-9				
	i.e Qty = 279.15 m ³				
	@ 3877.70/m ³ =				1082460.0
9/13.	Const. of Un-reinforced				
	Plain cement concrete				
	Pavement M30 grade				
	Qty vide TMBP-10				
	i.e Qty = 201.94 m ³				
	@ 7455.07/m ³ =				1505472.0
10/12.	Plv & fixing typical				
	MMCSy-informatory				
	sign board with logo				
	Qty vide TMBP-10				
	i.e Qty = 1 No				
	@ 10264.44 each =				10264.0
	c/o =				4090537.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	4090597
11/8.	P/V & fixing citizen				
	informatory sign				
	board with logo				
	Qty vide TMBP-10				
	2.e Qty = 1 No				
	@ 10264.44 each =				10264.0
12/29.	E/W in excavation				
	for foundation				
	Qty vide TMBP-3				
	2.e Qty = 29.168 m ³				
	@ 288.02 / m ³ =				8401.0
13/30	P/V PCC M15 as				
	levelling course				
	on foundation				
	Cancel Qty vide TMBP-3				
	2.e Qty = 2.65 m ³				
	@ 6022.72 / m ³ =				15960.0
14/31	P/V PCC M20 in				
	Substructure				
	Qty vide TMB				
	P- 3				
	2.e Qty = 17.14 m ³				
				Qty =	4109262.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	4109262.0
13/30	P/V	PCC M15 as			
		levelling course			
		on foundation			
		Qty vide TMBP-3			
		i.e Qty 22.65 m ³			
B/P/P - 4		i.e Qty 22.25 m ³			
		Total Qty = 4.9 m ³			
	@	6022.72/m ³			29511.0
19/31	P/V	PCC M20 in			
		sub structure			
		Qty vide TMB			

B/P/P-3	2" c Ofy	= 17.14 m
B/P/P-4	2" c Ofy	= 13.66 m
Total Ofy		= 30.80 m
@	7012.49/m	= 215983.0
15/32. Laying of NP-3 H/P		
@	1000 ϕ	
Ofy vide TMBP-4		
2" c Ofy		= 75 m
@	4375.57/m	=
@	4375.57/m	= 32817.0
Total Rs		= 4387573
Less 10% Below = (-)		438757
Net Amount Rs		= 3948816

4.2.2020

 $\mathcal{J} \cdot E$

Continuation

9.2020

EXEC
R.W.D (M