

MMGSy (sc)

Schedule XLV-Form No. 134

(1431)

N/w - Ghosashan Majhiya Path to Bhagunpur kotha
of Ghosashan Purnanola Ward No-02

R.M.D (w) Div - Dhaka **DIVISION**

Ghosashan **SUB-DIVISION**

S.R.J. id Construction

MEASUREMENT BOOK

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st of A/c Bill					
Name of Work - Ghornsahan Jhaghara Path					
to Bhagwanpur ko wq uaf Ghora-					
-sahan furwar tolg ward No-02					
Under - HMGSY (S.C.)					
Block - Ghornsahan length - 0.755 km					
Agency - S.R.J.'s Construction					
At - Adgausha Gorm Road No-01					
PO - Kowq, Paigambarpur					
P.S. - Ahirapur					

Dist - Muzaffarpur

Agreement/No - 109510/2020-21

Date of Work order - 07-08-2020

Date of Completion - 06-05-2021

Const. Cost - Rs. 5131720.00

Date of measurement :-

1. At and fixing of HMGSY

typical information with

sign board

2 No

2. Placed fixing of HMGSY typ

-net citizen board

1 no

Continuation

Sch. XLV-Form No.134

2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. Const. of Reference Work					
ing benchmark					0.755 km
4. Const. of Reference (pillar)					
Burjoe					0.755 km
5. Clearing and Grubbing					
80000 Land					
2x 11m x 30m x 1.50					990.00 m ²
2x 1m x 16m x 1.50					48.00 m ²
2x 8m x 30m x 1.50					720.00 m ²
2x 5m x 30m x 1.50					450.00 m ²
2x 1m x 19m x 1.50					57.00 m ²

T- 2265 m²

or. 0.226 Hect.

Data -

1. Const. of embankment -

with approved material

obtained from borrow pits.

Earth Work Qty sheet -

Sl. No	CH	Area	Mean Area	Dist.	Volume (m ³)
1	0	0	-	-	-
2	50	0.393	0.197	50	9.825
3	100	0.499	0.446	50	22.300
4	150	0.815	0.657	50	32.850

Continuation

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5	200	0.576	0.676	50	34.775
6	250	1.915	1.246	50	62.275
7	300	0.369	1.142	50	52.100
8	350	0.616	0.493	50	24.625
9	400	0.415	0.516	50	25.775
10	450	0.593	0.504	50	25.200
11	500	2.586	1.590	50	79.475
12	550	1.072	1.829	50	91.450
13	600	0.148	0.610	50	30.500
14	650	0.982	0.565	50	28.250
15	700	0.498	0.740	50	37.000
16	750	1.141	0.820	50	40.975
17	755	0.370	0.756	5	2.778

T- 606.153 m³

(i) for 1000 m lead

$$606.153 \text{ m}^3 \times 70\% = 181.845 \text{ m}^3$$

(ii) for 100 m lead

$$606.153 \text{ m}^3 \times 70\% = 424.308 \text{ m}^3$$

2. Consto 9 subgrade shoulder

with 90% gravel material

to BT Road portion

$$1 \text{ no} \times 30 \text{ m} \times \frac{3 \text{ m} + 5.15}{2} \times 0.50 = 98.625 \text{ m}^3$$

$$6 \text{ no} \times 30 \text{ m} \times 5.15 \times 0.50 = 463.50 \text{ m}^3$$

$$1 \text{ no} \times 30 \text{ m} \times \frac{5.15 + 6.50 + 5.15}{3} \times 0.50 = 84.00 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 no.	30m	$\frac{5.5+6.50}{2}$	$\times 0.50$	84.25 m ³
	1 no.	26m	$\frac{5.5}{2}$	$\times 0.50$	66.75 m ³
	1 no.	30m	$\frac{5.5}{2}$	$\times 0.50$	77.25 m ³
	1 no.	20m	$\frac{5.5+6.50}{2}$	$\times 0.50$	58.25 m ³
	1 no.	30m	$\frac{6.50+5.05}{2}$	$\times 0.40$	69.30 m ³
	5 no.	30m	$\frac{5.05}{2}$	$\times 0.60$	454.50 m ³
	4 no.	30m	$\frac{6.50}{2}$	$\times 0.60$	468.00 m ³
	1 no.	30m	$\frac{6.50+4.4}{2}$	$\times 0.50$	78.75 m ³
	1 no.	30m	$\frac{4.00+3.0}{2}$	$\times 0.40$	42.00 m ³
	1 no.	30m	$\frac{3.00+2.90}{2}$	$\times 0.30$	31.05 m ³
	1 no.	15m	$\frac{3.90+3.10}{2}$	$\times 0.30$	15.75 m ³
				T-	2091.925 m ³

15/9/2020 TK	15/9/2020 KE
Date: -	
1. Consider 9. Cingular sub	
base by plv well graded	
m/s/et/ G. 2 — E/I	
1 no $\times 30m \times \frac{8m+4.05}{2} \times 0.200$	36.15 m ³
6 no $\times 30m \times 4.05 \times 0.200$	145.80 m ³
1 no $\times 30m \times \frac{4.5+5.4+4.05}{3} \times 0.200$	26.19 m ³
1 no $\times 30m \times \frac{4.5+5.00+4.05}{2} \times 0.200$	24.19 m ³
1 no $\times 26m \times 4.05 \times 0.200$	21.06 m ³
1 no $\times 30m \times 4.05 \times 0.200$	24.30 m ³
1 no $\times 20m \times \frac{4.05+6.50}{2} \times 0.200$	20.10 m ³
1 no $\times 30m \times \frac{6.50+4.05}{2} \times 0.200$	30.15 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	9th	30m	4.05	0.200	218.70 m ³
	1no	30m	$\frac{4.05+4.10}{2}$	0.200	24.15 m ³
	1no	20m	$\frac{4.14+3.60}{2}$	0.200	21.00 m ³
	1no	30m	$\frac{3.00+3.10}{2}$	0.200	18.30 m ³
	1no	15m	3.10	0.200	9.30 m ³
				T	621.39 m ³
				Limit	610.74 m ³

12/10/2020
ST

12/10/2020
DK

ABSTRACT OF COST

23/10 Const 7

1/23 P/V and fixing of

HMGSY Typical Inform-

atory with sign board -

2no vide TMB-P 1

@ Rs. 11574 = 76 / each R. 23150.00

2/24 P/V and fixing of HMGSY

typical citizen board -

1no vide TMB-P 1

@ Rs. 11574 = 76 / each R. 11575.00

3/10 Const 11 - Reference & Work

- by benchmark -

vide TMB-P 2

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
0.755 Km	20	Rs. 1088'	28	/km.	822120
4/10	Const. 2	Referen-	121/10		
	Burjee				
0.755 Km		wide TMB-P2			
	20	Rs. 1136507	/km.		873270
5/3		Clearing and grubbing			
		Road land			
0.226 Hect.		wide TMB-P9			
	20	Rs. 51133076	/Hect.		1155600
6/4		Const. 9. embankment.			
		with approved material			
		obtained from borrow			
		bit lead upto 100 m			
181.845 m ³		wide TMB-P9			
	20	Rs. 20252	/m ³		368270
6/6		Const. 9. embankment			
		with approved material			
		obtained from borrow			
		bit lead upto 100 m			
424.308 m ³		wide TMB-P3			
	20	Rs. 16741	/m ³		7103300
7/5		Const. 9. subgrade sb.			
		culder with approved			
		material of BT Road per			
		from as per			
2091.925 m ³		wide TMB-P4			
	20	Rs. 20416	/m ³		42708700

Continuation

