

प्रमाणित किया जाता है कि इस मापीयुक्त में
मशीन द्वारा उचित कुल 100 (एक सौ) पन्ने
हैं, जिसे M.M.G.S.Y मद उत्तरांचल जौरा से
जुआरपुर कार्य का मापी लेने हेतु श्री सुनिल
कुमार, सहायक अभियन्ता, कार्य अवर प्रमंडल
जुआंच के नाम पर निर्गत किया जाता है)

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल मोहाना
22/11/19

Re-issued to Shri Santosh
Tiwari, Junior Engineer, RWD,
Mohanpur, works section NAHAN

3-18
25/11/19
ae

Sch. XLV - Form No. 134
M.M.G.S.Y.

Executive Engineer DIVISION
R.W.D. Work Division, Mohanpur
कार्य अवर प्रमंडल जुआंच SUB-DIVISION

कार्य का नाम - जौरा से जुआरपुर
सहायक अभियन्ता - श्री सुनिल कुमार
कार्य अवर प्रमंडल - जुआंच
संवेदक का नाम - श्री राम कबीला राय

Measurement Book

No. 372
19-20

Name of officer _____

Date of first entry _____

Date of last entry _____

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	Gurra to				
	Juthapur				
Agency:-	Ram Chhalila Rai				
Aggmt No:-	SBD 08/2019-20				
Aggmt Date:-	30/08/2019				
Aggmt Value:-	1,26,81,237/-				
Completion Date:-	29/08/2020				

1st RA Bill			
Record No. 1234 15/01/20			
(1) clearing and grubbing Road land etc:-			
10	30.00	3.50	1050.00 ML
10	30.00	3.50	1050.00 ML
10	30.00	3.50	1050.00 ML
10	30.00	3.50	1050.00 ML
10	30.00	3.50	1050.00 ML
10	30.00	3.50	1050.00 ML
6	30.00	3.50	680.00 ML
1	20.00	3.50	90.00 ML

Continuation

Total Food = 1000 M

Sol: $\frac{-7000}{10000} \Rightarrow [-0.70 \text{ unit}]$

Bk: 10543621

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19 PIV					Bk: 10543621
(12) Tack Coat (Rs-L)					
etc!					
Qty vide TMB (372) Page (44) Item (2)					
5681.25 M ² @ 16.98/M ²					Rs-96468 = 00
(20) PIV and Laying m ² x					
(13) Seal Carpeting (MSS) etc! -					
Qty vide TMB (372) Page (45) Item (3)					
5681.25 M ² @ 2.52					Rs-14359932

(21) PIV and fixing m ² x					
(17) 200 stone etc! -					
Qty vide TMB (372) Page (45) Item (4)					
RM Stone! - 3.00 m ² @ 2649.11/m ²					Rs-7947 =
200 m stone! - 8.00 m ² @ 723.18/m ²					Rs-5785 =
(29) PIV and fixing traffic					
(18) signs etc! -					
Qty vide TMB (372) Page (45) Item (5)					
(i) 600mm equalised type! - 3.00 m ² @ 3952.59/m ²					Rs-11858 =
(ii) 600mm Grided! - 3.00 m ² @ 5361.64/m ²					Rs-16085 =
(iii) 800x600mm rectangular! - 3.00 m ² @ 7547.33/m ²					Rs-22642 =
(iv) 600mm x 150mm rectangular! - 3.00 m ² @ 5217.41/m ²					Rs-15652 = 00

Continuation Bk: 10543621

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23/19) p/v and laying edge paving etc! -			B/f	12.1	56051
Qty note T.M.B (372) Page (46) + Vm (6)					
Road BT! = $300.00 \text{ m}^2 @ 850 = 93 \text{ m}^2$					255279 =
Road p.c.c! = $100.00 \text{ m}^2 @ 953299 \text{ m}^2$					95399 =
Total					12506729 =
Less 10% As per			(-)		1250673 =
					11256056 =
Less previous Amt! -					9020731 =
Net Total					2235325 =
25/8/20 J E					

Material Statement

(1) prime coat (SS-1) :- 4829.06 kg

(2) Tack coat (RS-1) :- 1562.34 kg

(3) Bitumen (MS) :- 10794.37 kg

chips :- 153.29 m³

(4) Earth work :- $137.74 + 432.47 = 570.21 \text{ m}^3$

25/8/20
J E

Continuation