

MM/45/2019-20

T82 MM/454 PATH TO TARAHI
KURMI TOLA

Schedule XLV-Form No. 134

BEVIPUR

DIVISION

Tasdiq


SUB-DIVISION

MEASUREMENT BOOK

Amar Nath Jha

MBNO-1143

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल 100 (हत्ति) है जिस व
सहायक अभियंता शशि-भूषण नाम
कार्य विभाग कार्य दायर प्रमंडल
Tardih नाम से निर्गत किया जाता है



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर (दरभंगा)

Sch. XLV-Form No. 134

BENIPUR DIVISION
Tardih SUB-DIVISION

Measurement Book

No.

Name of officer शशि-भूषण

सहायक अभियंता - तारदीह

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st to 10th A/C Bull.			
Name of work:-	Construction of MMGSY				
	Road with 202 MMGSY				
	path to Tanchib Kurani				
	to la (MMGSY)				
Agency:-	Amar Nath, Jha, Villa Kishanpur				
	PO - Nawada, Dist - Darbhanga.				
Agreement No:-	62/SB/D/2019-20 (MMGSY)				
Agreement Rate:-	0.02% Below				
D.O. S:-	17-03-2020				
D.O. C:-	16-03-2021				
	<u>Abstract of cost</u>				
(1)	pro. construction of				
	benchmark pillars -				
1.00 nos	At indop (1) mms				
	@ Rs 4262.56/each - Rs 4263/-				
(2)	pro. construction of				
	R/pillars -				
5.00 nos	At indop (1) mms				
	@ Rs 1967.66/each - Rs 9838/-				
(3)	clearing & grubbing				
	the Road (unc) -				
0.478 Hed	At indop (2) mms				
	@ Rs 49496.70/Hed - Rs 23689/-				

Continuation

C.O

Rs 32760 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bif	B	37760 =
(4/4)					
66.675 m ²					
(5/5)					
1971.22 m ²					
(6/5)					
844.81 m ²					
(7/8)					
281.578 m ²					
(8/12)					
2.04 m ²					
Continuation					
C.O					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R.	13	94826 =
(9/24)	pro. E/W in excavation				
	in foundation - - -				
78.33 m ³	Qty rid up (5)				
6.85 m ³	Qty rid up (6)				
85.18 m ³	@ Rs 260.59/m ³				Rs 22197 =
(10/25)	pro. 1st class bedding				
	on wheel compacted				
	brick sand - - -				
9.95 m ³	Qty rid up (7)				
	@ Rs 449.060/m ³				Rs 4468 =
(11/26)	pro. PCC 15m open				
	foundation - - -				
7.56 m ³	Qty rid up (5)				
	@ Rs 6154.76/m ³				Rs 46530 =
(12/27)	pro. Head wall in				
	brick Masonry work				
	(1:4) - - -				
63.43 m ³	Qty rid up (6)				
5.38 m ³	Qty rid up (8)				
68.81 m ³	@ Rs 5944.21/m ³				Rs 409021 =
(13/28)	pro. laying R.C pipe				
	Nps for 600 mm Q.				
22.50 m	Qty rid up (7)				
	@ Rs 2627.92/m				Rs 59128 =

Continuation

C.O Rs 1936170 =

८.०

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memorandum of Payment					
1st A/c Bill					
i) 8% Security Deposit				1,07,276 =	7
ii) 1% Income Tax				13,409 =	11
iii) 1% C. W. S. T				13,409 =	3
iv) 1% S. W. S. T				13,409 =	3
v) 1% Labour cost				13,409 =	3
vi) Royalty				1,46,600 =	
vii) Seign fee				25,620 =	
viii) By CFM				10,07,814 =	
				13,40,946 =	

Passed for Rs. 13,40,946 = 13 Rupees

(Thirteen Lakh Forty Thousand

Nine hundred forty six)

only

Signature of 19/10/2020
 Divisional Accounts Officer, Executive Engineer
 R.W.D Works, Division, R.W.D Works, Division
 Benipur Benipur

Token no. PN/32020/1039554

Date - 19/10/2020

T.V. no. - PPN/32020/108448000/382

Date - 19/10/2020

Continuation