

Ag. No - 02(SBD)/20-21
Agency: Kankubli Nagar Pvt. Ltd.

Totwiga Pahar to Ramnagar

under MHCISY NDB BRIS

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Sheikhpura

SUB-DIVISION

ND No - 1363

Measurement Book

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—	Const of Road from				
	Tolkeya Pahar To Ramsaypur				
	under Package No - MMGSY-NDB-				
	BRRP-120- Sheikhpora,				
	Year - 2020-21				
Agency -	Kaisabhabh Nirman Pvt. Ltd.				
	At Road No-03, Sanjay Gandhi				
	Nagar, Kankarbagh Patna.				
Aggr No. -	02 (SBD)/2020-21				
Aggr. Value - Const. R.	95-98148 less.				
	Mater. R. 1,67744 less.				
	Total R. 97,65892 less.				
Date of commencement -	20.08.2020				
Date of Completion -	19.08.2021.				
Date of measurement -	08.09.2020.				
① P/v end fix of work of					
benchmark pillars					1 No.
② Const. of Reference Pillar/bench					
all corners					4 nos
③ clearing and grubbing road land					
by manual means - all corners					
$2 \times 1063.77 \text{ m} \times 2.77 \text{ m (av)} / 10000$					
$= 0.4252 \text{ Hect}$					
Agg -					0.43 Hect.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	R ₂	2,39,544~
(7/10) Cont. of un-reinforced plain Cement concrete paving and curbs					
P/5	617.90 m ³				
@ 2	6961.93 km ³			R ₂ 43	01,777~
(8/7) Cont. of subgrade and earthen shoulders - - all curbs					
P/6	308.60 m ³				
@ 2	206.05 km ³			L	63,587~
(9/11) Layer base Soling layer on prepared sub-grade - - all curbs					
P/7	202.50 m ²				
@ 2	497.92 km ²			L	1,00,829~
(10/12) P/v and Layer Road marking with hot applied thermoplastic compound -					
P/7	200.77 m ²				
@ 2	924.65 km ²			R ₁	1,85,642~
(11/22) P/v and Basic primary information sign board and Citizen information board with logo - -					
P/7	2 m ²				
@ 2	9835.42 km ²			L	19,671~
Sign board 15/11/20	15/11/20				49,11,050~
Card		AE			

Continuation