

Schedule XLV-Form No. 134

हरिनगर से नया टीला (3054)

ग्रामीण कार्य विभाग कार्य प्रमंडल, पुपरी DIVISION

ग्रामीण कार्य विभाग कार्य भवन प्रमंडल नानपुर SUB-DIVISION

MEASUREMENT BOOK

No-2318

संवेदक :- राजेश कुमार (सुन्दर)

Sch. XLV—Form No. 134

ग्रामीण/कार्य विभाग/कार्य प्रमंडल, पुणे DIVISION

कार्य भवन प्रमंडल, नानपुर SUB-DIVISION

Measurement Book

No. 2318

Name of Officer श्री राम कुमार सत्याजी
सहायक अभियंता कार्य भवन प्रमंडल, नानपुर

Date of first entry _____

Date of last entry _____

First & Final Bill

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Constn. of Road 2					
CD works with maintenance					
from Hari Nagar to					
Naga talu under MR(3154)					
N/Agency: Rajesh Kumar					
Ward No- 2B, Pasopalla					
Sifamerhi					
Agreement no: - 27 MBD of 2020-21					
Package No: - MR-N/2013-20/Pupri/01					
Date of Commence: - 10-08-20					

Date of Completion: - 03-08-21

Actual Date of Completion: -

Work Done

(2/1) clearing & grubbing
Road Land etc.

$$2 \times 2045m \times 1m = 4090m^2$$

$$4090/10000 = 0.409H$$

$$Qty = 0.409Hq$$

(2/2) Constn. of Subgrade &
earthen shoulder with
approved material obtained

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
From boropit etc					
-	2	10	30	0.7	12.6 m^3
-	2	30	0.5	0.3	9 m^3
-	2	10	30	0.7	12.6 m^3
-	2	5	30	0.45	16.2 m^3
-	2	10	30	0.7	12.6 m^3
-	2	10	30	0.7	12.6 m^3
-	2	20	30	0.7	25.2 m^3
-	2	5	30	0.7	63 m^3
-	2	5	0.375	0.3	1.12 m^3
					$\text{Total} = 843.32 \text{ m}^3$

(3/3) constn. of granular				
sub-base by providing				
well graded material				
no. etc:				
10.05m	1.95m	0.175m		6.16m ³
20m	2.5m	0.175m		8.75m ³
24.0m	1.95m	0.175m		8.46m ³
6.57m	2.9m	0.175m		3.3m ³
6.57m	2.5m	0.175m		2.87m ³
3.35m	1.95m	0.175m		1.35m ³
20m	2.5m	0.175m		8.75m ³
6m	2.7m	0.175m		2.83m ³
4.25m	1.5m	0.175m		1.12m ³
6.03m	1.82m	0.175m		2.10m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8.5 m	1.5 m	0.075 m	= 1 m ³
		16.42 m	1.91 m	0.075 m	= 2.35 m ³
		13.21 m	1.42 m	0.075 m	= 1.4 m ³
		12.13 m	2.4 m	0.075 m	= 2.18 m ³
		7.86 m	1.91 m	0.075 m	= 1.12 m ³
		6.35 m	2.4 m	0.075 m	= 1.21 m ³
					<u>944 = 45.15 m³</u>
(S/S) P/v, laying, spreading					
2 Compacting of WBM					
1 m III etc.					
		18.05 m	1.95 m	0.075 m	= 2.64 m ³
		20 m	2.5 m	0.075 m	= 3.75 m ³
		24.8 m	1.35 m	0.075 m	= 3.63 m ³
		6.57 m	2.9 m	0.075 m	= 1.43 m ³
		6.57 m	2.5 m	0.075 m	= 1.23 m ³
		3.35 m	1.95 m	0.075 m	= 0.50 m ³
		20 m	2.5 m	0.075 m	= 3.75 m ³
		6 m	2.2 m	0.075 m	= 1.22 m ³
		4.25 m	1.5 m	0.075 m	= 0.48 m ³
		6.83 m	1.82 m	0.075 m	= 0.93 m ³
		5.52 m	1.74 m	0.075 m	= 0.72 m ³
		3.5 m	1.6 m	0.075 m	= 0.47 m ³
		14.03 m	2.4 m	0.075 m	= 2.52 m ³
		14.36 m	1.91 m	0.075 m	= 2.05 m ³
		12.95 m	2.08 m	0.075 m	= 2.02 m ³
		12.79 m	1.59 m	0.075 m	= 1.52 m ³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		15.34 m	1.91 m	0.075 m	2.19 m ³
		15.62 m	1.91 m	0.075 m	2.23 m ³
		15.62 m	1.53 m	0.075 m	1.86 m ³
		4.64 m	1.94 m	0.075 m	0.675 m ³
		8.9 m	1.5 m	0.075 m	1 m ³
		16.42 m	1.91 m	0.075 m	2.35 m ³
		13.21 m	1.42 m	0.075 m	1.4 m ³
		12.13 m	2.4 m	0.075 m	2.18 m ³
		7.86 m	1.91 m	0.075 m	1.12 m ³
		6.75 m	2.5 m	0.075 m	1.21 m ³
		23.86 m	1.95 m	0.075 m	3.49 m ³
		8.25 m	2.55 m	0.075 m	1.57 m ³

		30.89 m	2.52 m	0.075 m	6.40 m ³
		30.55 m	1.95 m	0.075 m	4.46 m ³
		12.5 m	2.9 m	0.075 m	2.71 m ³
		12.5 m	2.52 m	0.075 m	2.36 m ³
		9.3 m	1.95 m	0.075 m	1.44 m ³
		18 m	2.52 m	0.075 m	3.40 m ³
		11.46 m	2.48 m	0.075 m	2.13 m ³
		10.22 m	1.5 m	0.075 m	1.19 m ³
		12.76 m	1.84 m	0.075 m	1.76 m ³
		11.46 m	1.76 m	0.075 m	1.51 m ³
		10.17 m	1.95 m	0.075 m	1.48 m ³
		11.58 m	2.9 m	0.075 m	2.51 m ³
		10.22 m	2.9 m	0.075 m	2.22 m ³
		7.7 m	1.95 m	0.075 m	1.12 m ³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
		1m	1m	0.075m	$= 0.075m^3$
		1.0m	1m	0.075m	$= 0.075m^3$
		13.63m	1.53m	0.075m	$= 2.34m^3$
		21.5m	2.08m	0.075m	$= 3.35m^3$
		26.05m	1.59m	0.075m	$= 3.10m^3$
		8.74m	2.4m	0.075m	$= 1.57m^3$
		8.74m	2.08m	0.075m	$= 1.36m^3$
		6.24m	1.53m	0.075m	$= 0.74m^3$
		21.5m	2.08m	0.075m	$= 3.35m^3$
		8.2m	2.2m	0.075m	$= 1.35m^3$
		6.55m	1.26m	0.075m	$= 0.61m^3$
		8.93m	1.49m	0.075m	$= 1m^3$
		7.74m	1.42m	0.075m	$= 0.82m^3$
		2.86m	2.02m	0.075m	$= 1.13m^3$
		6.55m	1.34m	0.075m	$= 0.95m^3$
		4.13m	1.59m	0.075m	$= 0.49m^3$
		9.05m	2.4m	0.075m	$= 1.62m^3$
		5m	0.94m	0.075m	$= 0.35m^3$
		7.8m	2.4m	0.075m	$= 1.4m^3$
		7.12m	1.26m	0.075m	$= 0.67m^3$
		6.55m	2.08m	0.075m	$= 1.02m^3$
		8.11m	2.08m	0.075m	$= 1.26m^3$
		6.55m	1.42m	0.075m	$= 0.69m^3$
		9.36m	2.2m	0.075m	$= 1.54m^3$
		12m	1.59m	0.075m	$= 1.43m^3$
		3.74m	2.4m	0.075m	$= 0.67m^3$
		10.75m	1.31m	0.075m	$= 1.54m^3$
		11m	1.25m	0.075m	$= 1.03m^3$

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		12.82 m	2.9 m	0.075 m	2.78 m ³
		8.6 m	1.13 m	0.095 m	0.76 m ³
		14 m	2.9 m	0.075 m	3.04 m ³
		11.52 m	2.9 m	0.095 m	2.5 m ³
		10.81 m	1.58 m	0.075 m	1.26 m ³
		10.22 m	2.52 m	0.075 m	1.93 m ³
		22.74 m	2.44 m	0.075 m	4.16 m ³
		11.85 m	2.52 m	0.075 m	2.24 m ³
		10.22 m	1.76 m	0.025 m	1.34 m ³
		13.15 m	2.57 m	0.075 m	2.53 m ³
		14.9 m	1.95 m	0.075 m	2.18 m ³
		7.3 m	2.66 m	0.075 m	1.45 m ³
		9.64 m	2.08 m	0.075 m	0.72 m ³
		17.5 m	1.57 m	0.075 m	2.06 m ³
		29 m	2.05 m	0.075 m	4.45 m ³
		25.82 m	1.57 m	0.075 m	3.04 m ³
		8.68 m	2.37 m	0.075 m	1.54 m ³
		8.68 m	2.05 m	0.075 m	1.33 m ³
		6.21 m	1.57 m	0.075 m	0.73 m ³
		13.9 m	2.05 m	0.075 m	2.13 m ³
		7.69 m	2.02 m	0.075 m	1.16 m ³
		6.51 m	1.25 m	0.075 m	0.61 m ³
		8.92 m	1.48 m	0.075 m	0.99 m ³
		7.69 m	1.41 m	0.075 m	0.81 m ³
		6.46 m	1.57 m	0.075 m	0.76 m ³
		7.8 m	2.37 m	0.075 m	1.38 m ³
		6.51 m	2.37 m	0.075 m	1.15 m ³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		4.12 m	1.57 m	0.075 m	$= 0.48 m^3$
		8.98 m	2.37 m	0.075 m	$= 1.59 m^3$
		4.97 m	0.93 m	0.075 m	$= 0.34 m^3$
		10.1 m	2.37 m	0.075 m	$= 1.79 m^3$
		7.74 m	2.37 m	0.075 m	$= 1.39 m^3$
		7.07 m	1.25 m	0.075 m	$= 0.66 m^3$
		6.51 m	2.05 m	0.075 m	$= 1 m^3$
					$Qty = 176.75 m^3$
18.05 18.42					
(6/6) P/v 2 applying primer					
Coat with bitumen					
emulsion (SS-1) on					
prepared surface of					
granular base etc.					
		176.75	0.075		
					$= 2356.66 m^2$
					$Qty = 2356.66 m^2$
(7/7) tack coat:- P/v 2					
applying tack coat					
with bitumen emulsion					
(RS-1) on the prepared					
granular surface etc.					
in BT -					Qty Same as Item no-6 $= 2356.66 m^2$
in PCC		10 m	1.25 m		$= 12.5 m^2$
Surface		11 m	1 m		$= 11 m^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	25	2m	1.5m		$= 75m^2$
	12	1.5m	1.5m		$= 27m^2$
		1.5m	1m		$= 1.5m^2$
			Net	Qty	$= 2483.66m^2$
(8/8) P/v, laying, rolling of close grade Premix Surfacing material of 20mm thickness on a previously prepared base etc.					
Qty same as item no-(7)					
			Qty		$= 2483.66m^2$
(9/9) tack Coat: - P/v 2 applying tack Coat with Bitumen emulsion (RS-1) on the prepared bituminous surface etc.					
	20	30m	3.75m		$= 1125m^2$
	10	30m	3.75m		$= 1125m^2$
	2	30m	$\frac{3.75+3.00}{2}$		$= 113.25m^2$
	10	30m	3.75m		$= 1125m^2$
	2	15m	$\frac{3.75+3.00}{2}$		$= 113.25m^2$
	10	30m	3.75m		$= 1125m^2$
	20	30m	3.75m		$= 2250m^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$6 \times 30m \times 3.75m = 675m^2$
					$5m \times 3.75m = 18.75m^2$
					$\text{Qty} = 7670.2m^2$
(10/10) SDBC - 1/v 2 laying					
Semi dense bituminous					
Concrete width 100-120					
TPH batch type Hnp etc.					
BT + PCC Portion					$10 \times 30m \times 3.75m \times 0.025m = 20.13m^3$
					$10 \times 30m \times 3.75m \times 0.025m = 20.13m^3$
					$1 \times 30m \times (3.75 + 3.75) \times 0.025m = 2.03m^3$
					2
					$10 \times 30m \times 3.75 \times 0.025m = 20.13m^3$
					$2 \times 15m \times 3.75m \times 0.025m = 2.03m^3$
					$10 \times 30m \times 3.75m \times 0.025m = 20.13m^3$
					$20 \times 30m \times 3.75m \times 0.025m = 56.25m^3$
					$6 \times 30m \times 3.75m \times 0.025m = 16.88m^3$
					$5m \times 3.75m \times 0.025m = 0.47m^3$
					$\text{Qty} = 191.70m^3$
(11/11/12) Km stone - Reinforced					
Cement Concrete M-15					
Grade Km Local Stone					
etc.					
(1) Km stone					
Qty = 3 No.					
(11) 200m stone :-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty = 3 No.				
(12/13) Retro-reflectorised					
traffic signs p/v &					
erecting direction &					
place identification					
etc.					
	$2 \times 1.2 \times 0.8 = 1.92$				
	Qty = 1.92 m ²				
(12/14/15/16) p/v & fixing					
of retro-reflectorised					

Cauterary, mandatory					
& informative sign etc.					
(i) 600 mm equilateral					
& triangle					
	Qty = 32 No.				
(ii) 600 mm circular					
	Qty = 8 No.				
(iii) 600 mm x 450 mm					
rectangular					
	Qty = 13 No.				
(14/17) Reinforced cement					
concrete M-15 grade					
boundary pillar etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty = 36 NO.				
(15/18) Planting of tree by the road side in 0.6m dia etc.					
	Qty = 71 NO.				
(16/19) P/v & Laying of hot applied thermo plastic compound 2.5m thick etc.					
	$2 \times 204.5m \times 0.1 = 409$				
	Qty = 409 m ²				
(17/20) P/v & Fixing of typical MR sign board with logo etc.					
	Logo of maintenance Project				
	Qty = 2 NO.				
(18/21) Brick masonry work in cement mortar 1:3 in Parapet etc.					
	$2 \times 6m \times 0.4m \times 0.6m = 2.88m^3$				
	For 3 NO. culvert Parapet				

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$3 \times 2.00 = 0.64 \text{ m}^3$
					$0.64 = 0.64 \text{ m}^3$
(13/22) Plastering with					
Consent mortar (1:4)					
on brick work in sub-					
structure etc.					
Side face	4	6	0.6		$= 14.4$
Top	2	6	0.4		$= 4.8$
Front face	4	0.4	0.6		$= 0.96$
					$= 20.16$
For 3 No. culvert					
Parapet					

					$3 \times 20.16 = 60.48 \text{ m}^2$
					$0.64 = 60.48 \text{ m}^2$
(20/23) Painting two coat					
including primer coat					
after filling etc.					
Side face	4	4	0.6		$= 9.6$
Top	2	4	0.6		$= 4.8$
Front face	4	0.4	0.6		$= 0.96$
					$= 50.56 \text{ m}^2$
For 3 No. culvert					
					$3 \times 50.56 = 151.68 \text{ m}^2$
					$0.64 = 151.68 \text{ m}^2$
Continuation					

May
28-10-20
SE

Continuation

10.50
AR

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1/1) Clearing & grubbing					
Road Land etc.					
Qty vide TMB P-1					
Qty = 0.403 Ha					
@ ₹ 49496 = 70/Ha — ₹ 20244 = 00					
(2/2) Constr. of subgrade					
& earthen shoulder					
with approved material					
etc.					
Qty vide TMB P-1 to 3					
Qty = 0.4 043.32 m ³					
@ ₹ 176 = 75/m ³ — ₹ 149057 = 00					
(3/3) Constr. of granular					
sub-base by providing					
well graded M-II					
Qty vide TMB P-3 to 4					
Qty = 48.55 m ³					
@ ₹ 2083 = 43/m ³ — ₹ 101151 = 00					
(4/4) P/v, laying, spreading					
& compacting of WBM					
M-II etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Θ.	
Q4 vide TMB P-4 to 5					
Q4 = 45.15 m ³					
@ ₹ 3739 = 16/m ³ — ₹ 168023 = 00					
(5/5) P/v, Jeying, spreading					
& Compacting of WBM					
hr - 10					
Q4 vide TMB P-5 to 9					
Q4 = 176.75 m ³					
@ ₹ 3458 = 01/m ³ — ₹ 611203 = 00					
(6/6) Prime Coat:- P/v &					
applying primer coat					
with bitumen emulsion					
(SS-1) on prepared					
Surface of granular base					
etc					
Q4 vide TMB P-9					
Q4 = 2356.66 m ²					
@ ₹ 41 = 28/m ² — ₹ 97283 = 00					
(7/7) Tack Coat:- P/v &					
applying tack coat					
with bitumen emulsion					
(RS-1) on the prepared					
granular Surface etc					
Q4 vide TMB P-9/10					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ £ 16216 = 35/m ³ — £ 1959292 =					
(11/11/12) Km stone! - Reflector					
Concret Concrete m-15 grade					
Km Local Stone etc.					
(i) Km stone					
Qty wide TMB P-11					
Qty = 3 No.					
@ £ 2536 = 14/No — £ 7596200					
(11) 200 m stone					
Qty wide TMB P-11/12					
Qty = 9 No					
@ £ 671 = 30/No — £ 6042 = 00					
(12/13) Retro-reflectorized					
traffic sign P/v &					
erecting direction &					
Place notation					
etc.					
Qty wide TMB P-12					
Qty = 1.92 m ²					
@ £ 12565 = 12/m ² — £ 24010200					
(13/14/15/16) P/v & fixing of					
retro-reflectorized					
cautionary, mandatory					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8. Information sign board etc.					
(i) 600mm equilateral triangle					
Qty vide TMB P-12					
Qty = 32 No.					
@ ₹ 3769.60/No. —					₹ 120627.200
(ii) 600mm circular					
Qty vide TMB P-12					
Qty = 8 No.					
@ ₹ 3868.94/No. —					₹ 30952.200
(iii) 600mm x 450mm rectangular					
Qty vide TMB P-12					
Qty = 13 No.					
@ ₹ 3732.82/No. —					₹ 48618.200
(iv/v) Reinforced concrete n-15 grade boundary pillar etc.					
Qty vide TMB P-12/13					
Qty = 36 No.					
@ ₹ 523.50/No. —					₹ 10846.200
(vi/vi) Planting of tree					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
by the Road side					
1/2 0.6 m area hole etc.					
Qty vial TMB P-13					
Qty = 71 No.					
@ ₹ 800 = 30/No. — ₹ 56821.00					
(16/19) P/v & Laying of					
hot applied therm					
Plastic Compound					
2.5mm thick etc.					
Qty vial TMB P-13					
Qty = 409 m ²					
@ ₹ 735 = 40/m ² — ₹ 36077.00					
(17/20) P/v & Fixing of					
typical MR board with					
logo etc.					
Qty vial TMB P-13					
Qty = 2 No.					
@ ₹ 9567 = 51/No. — ₹ 19135.00					
(18/21) Brick masonry					
work in cement mortar					
1:3 in parapet etc.					
Qty vial TMB P-13/14					
Qty = 8.04 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 5266-95/m ² —					₹ 45506=00
(15/22) Plastering with cement mortar (1:4) on brick work in sub structure etc.					
Qty brick m ² P-14					
Qty = 60.48 m ²					
@ ₹ 210=96/m ² —					₹ 12789=00
(20/23) Plastering two coat including primer					

Coat after filling the surface etc.					
Qty brick m ² P-14					
Qty = 175.68 m ²					
@ ₹ 95.63/m ² —					₹ 16800=00
Total =					4447272=0
Add 1% Labour cess =					44473=00
Add 12% GST =					533673=0
					= ₹ 5025418=0
Less 10% below as per agreement etc.					= (-) 502542=00
Net =					4522876=0
For 28-10-20 JE					
For 28-10-20 H2					

Continuation

ea P

 28-10-20