

4th & Final Const work bill

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W — Const. of Road from					
PW& Road No-12 Bhabhanga					
-ma to milki					
(Under M.M. - 50)					
Agency — Sri Manish Kumar					
Agreement No — 18528/2014-18					
Date of W/O — 01/02/2018					
Date Compl. — 31/01/2019					
Date of Measurement —					
Record Measurement					
① Const. of U.C. by					
greeding-I —					
B.T. portion					
$1 \times 30.0 \times 4.05 \times 0.200 = 24.30m^3$					
② plv laying, spreading & Compacting WBM					
$1 \times 30.0 \times 3.75 \times 0.075 = 8.44m^3$					
③ providing & applying prime coat —					
$10 \times 30.0 \times 3.75$					
$5 \times 30.0 \times 0$					
Less old Culvert — 1×2					

Less old
Culvert —

Contents
of area

Sch. XLV-Form No. 134 B.F.R. 9793627-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iv) 900mm octagon					
01 Nos vide TMA P-31					
@ R. 1937-32 each - R. 1937/-					

R. 9795564-00

Less 10.00/- below R. 979556-00

R. 8816008-00

Less previous payment - R. 8338117-00

R. 4,77891-00

20.1.2020
ATE

20/01/2020
J.E.

Material statement

up to date

(i) Earth	—	1932.23 M ³
(ii) Metal	—	1396.12 M ³
(iii) Stone chips	—	851.44 M ³
(iv) Stone screening	—	128.80 M ³
(v) Sand	—	857.80 M ³
(vi) Bricks	—	39765 Nos
(vii) Bitumen 2.90	—	3.19 M.T.
(viii) Cement 33.1	—	1.428 M.T.
(ix) Cement 42.5	—	0.454 M.T.