

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>and on a/c</u>					
<u>Work:- Construction of road from</u>					
<u>PWD Kankar to Deepnagar</u>					
<u>(MMGS)</u>					
<u>Agency:- Sra. Ashay Kumar</u>					
<u>Agreement no:-</u>					
<u>Date of Commencement:-</u>					
<u>Date of Completion:-</u>					
<u>Date of measurement:-</u>					
<u>Details of measurement:-</u>					
<u>H.P. Culvert - 3 nos</u>					
<u>① Fill in excavation of</u>					
<u>foundation of structure -</u>					
<u>Face wall - $3 \times 2 \times 3.90 \times 1.24 \times 1.5$</u>					
					<u>$= 43.53 m^3$</u>
<u>Pipe portion - $3 \times 6.22 \times 1.07 \times 0.80$</u>					
					<u>$= 15.24 m^3$</u>
					<u>$58.77 m^3$</u>
<u>② Providing concrete for P.C.C.</u>					
<u>in open foundation</u>					
<u>$3 \times 2 \times 3.9 \times 1.24 \times 0.15$</u>					
					<u>$= 4.35 m^3$</u>
<u>③ Brick masonry work in</u>					
<u>cement mortar (1:4) in foundation</u>					
<u>Face wall in foundation -</u>					
<u>$3 \times 2 \times 3.62 \times 0.915 \times 1.35$</u>					
					<u>$= 25.23 m^3$</u>

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement:-</u>					
(i) Stone aggregate -				1115 m ³	
(ii) Cement —				15.5 T.	
(iii) Sand —				113.00 m ³	
Cal 24/9/2020 PF Checked as per i checked and initial 11/10/20 25/9/2020 AE					

ABSTRACT:-

(1) Cleaning & Grubbing road
land

City vide TMB p. 5/1 -
 1.00 Ha @ 94977.70/Ha - Rs. 949778 = 00

(2) Construction of embankment
with approved material...

City vide TMB p. 6 -
 8648.375 m³ @ 215.11/m³ - Rs. 18,60,352 = 00

(3) Construction of G.S. by
providing well graded
material

City vide TMB p. 11/19 & 6/3 -
 496.68 m³ @ 1725.19/m³ - Rs. 8,56,833 = 00
 783.75 m³ @ 1725.19/m³ - Rs. 13,52,118 = 00

Continuation

2812169 = 00
 1352118 = 00
 Rs. 41,64,281 = 00

Continuation