

कार्यालय, कार्यपालक अभियंता, ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, धमदाहा

पत्रांक 1359(3/1)

दिनांक 05/10/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल धमदाहा।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, पूर्णियाँ।

विषय :- नावार्ड योजना अन्तर्गत Construcation of ^{Bridge} ~~HC~~ HC RCC Bridge Over Kadai River in Kasmra Village (6X18.75M.) में समय वृद्धि की स्वीकृति के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नावार्ड योजना अन्तर्गत Construcation of ^{Bridge} ~~HC~~ HC RCC Bridge Over Kadai River in Kasmra Village (6X18.75M.) का एकरारनामा के अनुसार निर्माण का कार्य पूर्ण करने की अंतिम तिथि 17.06.2020 थी। संवेदक धनंजय कुमार सिंह द्वारा दिनांक 17.03.2021 तक इस कार्य को पूर्ण करने हेतु आवेदन एवं शपथ पत्र दिया गया है, जिसे संलग्न कर समयवृद्धि की स्वीकृति हेतु आपके आवश्यक कार्रवाई के लिए समर्पित की जा रही है।

अनु० :- यथोपरि।

विश्वासभाजन

05-10-20
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल धमदाहा,
05/10/2020

Application For Extention of Time RWD Work's Div-Dhamdha, Purnea

1. Name of Contractor : Dhanajay Kumar Singh
2. Name of Work : Comstrction of HC RCC Bridge Over Kadai River in Kasmra Village (6X18.75 M.)
3. Agreement No. and Date : 09/SBD/2019-20- 18/06/2019
4. Agreement Value : 634.61485
5. Date of Commencement as per Agreement : 18/06/2019
6. Date of Completion as per Agreement : 17/06//2020
7. Date of Completion (Actual):
8. Extention previously given or not : No
9. Extention Applied For : 17/03/2021
10. Reason for Hindrance : Work has been Delayed Due to flood Water of 2019 & Covid-19 & Harvy Rain
11. Percentage of Work done : 66.17%
12. Recomendation of the J.E : The Reason shown by the Contractor is true hence extension may be Granted up to 17-03-2021
13. Recomendation of the A.E : The reasons Shows by The Contractor is true. Hence Time of Completion may be extended upto 17-03-2021
14. Recomendation of the E.E : The work has been delayed due to flood 2019, Covid 19 and heavy rain. 10.09.20 E.E.
15. Recomendation of the S.E :
16. Final order of C.E :


सिद्धि कुमार सिंह
(सिद्धि कुमार सिंह)
10/06/2020

Kumar
10.06.2020
J.E

Anwar
10/06/2020
A.E

10.9.20
E.E. Dhamdaha,

समक्ष में,



दिनांक:

शपथ पत्र सं०— 3854/2020

मैं धनंजय कुमार सिंह, पिता— स्व० उमाकांत सिंह, पता—ग्राम—घरारी, पो०+थाना—मीरगंज, जिला—पूर्णियाँ (बिहार) शपथपूर्वक बयान करता हूँ कि—

1. यह है कि मैं निबंधित संवेदक हूँ।
2. यह है कि शपथकर्ता Construction of RCC H.L. Bridge Over Kadai River in Kasmara Village (6x18.75M) पुल एकारनामा सं०— 19SBD/2019-20 निर्माण से संबंधित कार्य हेतु कार्य को ससमय पूर्ण नहीं होने का कारण दे रहा है।
3. यह कि शपथकर्ता को उक्त पुल का निर्माण कार्य के दौरान वर्ष 2019 में अतिवृष्टि के कारण जलमग्न होने के कारण एवं वर्ष 2020 में कोविड-19 के कारण आपातकालीन लॉकडाउन होने से तथा माह जून 2020 से लगातार अतिवृष्टि के कारण निर्माण सामग्री कार्य स्थल पर ससमय नहीं उपलब्ध होने से एकारनामा के अनुसार कार्य पूर्ण नहीं हो सका है। फलस्वरूप कार्य पूर्ण करने की अवधि दिनांक 17.03.2021 तक विस्तारित करने हेतु समयवृद्धि की स्वीकृति हेतु अनुरोध किया जा रहा है।

4. यह कि शपथकर्ता के द्वारा समर्पित पुनरीक्षित कार्य योजना के अनुसार कार्य को समय पर पूर्ण करा दिया जायेगा।

जयश्री

5. यह कि उक्त पथ में ए०टी०आर० नहीं है।

6. यह कि बड़े हुए सामग्रीयों के मूल्य का अतिरिक्त दावा नहीं किया जायेगा।

सत्यापन

मैं धनंजय कुमार सिंह, शपथ पूर्वक घोषणा करता हूँ कि उपरोक्त शपथ पत्र में वर्णित सारी बातें मेरी जानकारी में सही एवं सत्य है जिसका सत्यापन आज दिनांक 28/9/20 को श्रीमान् लेख्य प्रमाणक, पूर्णियाँ के समक्ष अपना हस्ताक्षर बना दिया।

पहचानकर्ता

धनंजय कुमार सिंह
अधिवक्ता, पूर्णियाँ
28/9/20

धनंजय कुमार सिंह
शपथकर्ता का हस्ताक्षर

NOTARY PUBLIC AUTHORIZED UNDER THE
NOTARIES ACT (ACT NO. 11 OF 1952) UNDER
OF THE ACT NO. 13 OF 1952 THE CIVIL PROCEDURE
CODE (ACT NO. 5 OF 1908) AND THE CRIMINAL
PROCEDURE CODE (ACT NO. 11 OF 1973)
ALSO UNDER THE EVIDENCE ACT 1872

ARUN KUMAR BHARGAVA
ADVOCATE
NOTARY PUBLIC
FURNEA (BIHAR)

M/s DHANANJAY KUMAR SINGH

Government Contractor & Order Supplier

AT-Gharari, Po-Mirganj, Dist-Purnea-854304

Letter No.8.....

Date- 03/06/2020

Bill No.

सेवा में,

Handwritten signature
03/06/2020

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, धमदाहा।

विषय: नाबार्ड योजनान्तर्गत एकरारनामा संख्या-09SBD/2019-20 के तहत **Construction of H.L. RCC Bridge Over Kadai Riverr in Kasmra Village (6x18.75 M)** पुल का निर्माण कार्य के लिए समय वृद्धि की स्वीकृति के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निवेदन पूर्वक कहना है कि नाबार्ड योजनान्तर्गत एकरारनामा संख्या-09SBD/2019-20 के तहत **Construction of H.L. RCC Bridge Over Kadai Riverr in Kasmra Village (6x18.75 M)** पुल का निर्माण कार्य एकरारनामा के अनुसार कार्य प्रारंभ की तिथि 18.06.2019 एवं पूर्ण करने की तिथि 17.06.2020 है। उक्त पुल निर्माण कार्य के दौरान वर्ष 2019 में अतिवृष्टि एवं बाढ़ के कारण कार्य विलंब से प्रारंभ हुआ एवं वर्ष 2020 में कोविड-19 तथा अतिवृष्टि के कारण निर्माण सामग्री कार्य स्थल पर स-समय उपलब्ध नहीं हो सका, जिसके कारण निर्माण कार्य को ससमय पूर्ण करना संभव नहीं हो पाया। इस पथ में किसी भी प्रकार का ATR लंबित नहीं है और मेरे द्वारा बढ़े हुए सामग्रियों के मूल्य का दावा नहीं किया जायेगा। विषयांकित कार्य को दिनांक 17.03.2021 तक पूर्ण कर दूँगा। भवदीय को मालूम कि मेरे द्वारा किसी प्रकार का समयवृद्धि से संबंधित अनुरोध की आवश्यकता नहीं पड़ी है। मेरे द्वारा किया गया सभी प्रकार कार्य एकरारनामा की अवधि में पूर्ण किया गया है।


अतः श्रीमान् से निवेदन है कि मुझे उक्त कार्य के लिए दिनांक 17.03.2021 तक की समय वृद्धि की स्वीकृति देने की कृपा करेंगे। इसके लिए मैं श्रीमान् का सदा आभारी रहूँगा।

विश्वासभाजन

Handwritten signature

(धनंजय कुमार सिंह)

2 B D NO - 03/37/08 + 142379800 = w. Value up to 2/6/20
 2 B D NO - 03/37/09 + 142586550 = w. Value up to 2/6/20.



19/02/2020
 बिहार BIHAR
 10/01/2020

Dhananjay Kumar Singh of Gharari Meerganj
 Purva.
 S.B.D

AD 624876

4-Monthly At
 M. 10/01/2020

**NABARD (Bridge)
 Agreement**

10% below

AMOUR, PURNEA

Agreement No.- 09/SBD/20.12...-20...
 Name and firm of contractor:- Dhananjay Kumar Singh
 Name of Work-Construction of HL RCC Bridge Over Kadai River in Kasmra Village (धमदाहा प्रखंड के कसमरा गाँव में कदई नदी पर 6X18.75 मीटर आकार का पुल निर्माण)
 Agreement Value:- Rs. 6,34,61,485.00 (Six Crore Thirty Four Lakh Sixty One Thousand Four Hundred & Eighty Five) only.
 Date of Agreement :- 18/06/2019
 Date of completion:- 17/06/2020 (12 MONTHS)
 This agreement made on 18/06/2019 between Executive Engineer, R.W.D. Works Division, Dhamdaha, Purnea. [Name and address of Employer] (hereinafter called "The Employer") of the one part and Dhananjay Kumar Singh, At- Gharari, Po+Po- Meerganj Block-Dhamdaha, Dist- Purnea [Name and address of Contractor] (herein after called the "Contractor" of the other part). Whereas the Employer is desirous that Contractor execute the Construction of HL RCC Bridge Over Kadai River in Kasmra Village (धमदाहा प्रखंड के कसमरा गाँव में कदई नदी पर 6X18.75 मीटर आकार का पुल निर्माण) [Name and identification number of Contract] [Herein after Called "the works"] and the Employer has accepted the Bid by the Contractor for the execution and completion of such works and the Remedying of any Defects therein Such as 5 years Routine Maintenance, as a Cost of Rs. 6,34,61,485.00 (Six Crore Thirty Four Lakh Sixty One Thousand Four Hundred Eighty Five) only.

धनंजय कुमार सिंह
 116 मी

Executive Engineer
 Rural Works Division
 Dhamdaha, Purnea

u

NABARD BRIDGE

MS.Nb-09

Year-2019-20

Schedule XLV-Form No. 134

Construction of HL RCC Bridge
over Kadal River in

Kasmea Village

DIVISION

SUB-DIVISION

Phanmang Jay Kumar Singha

Measurement Book

Bazar - Dhangyala

Ag. No. - 09/SB/2019-20
Sch. XLV-Form No. 134

Ag. Date - 18/06/2019 MB No-09
Year-2019-20

Dhamdaha DIVISION

Dhamdaha SUB-DIVISION

Construction of HL RCC Bridge over
Kadai River in Kasmara Village

Measurement Book

No. - 09

समाप्ति किया जाता है कि इस माफ़ी
पुस्त में मुद्रित 100 वर्ग है यह
माफ़ी पुस्त अवर सम्पन्न पदाधिकारी
अभिलेख के माफ़ी निर्गत किया जाता है।

Name of officer [Signature]
18/06/19

Date of first entry Executive Engineer

Rural Works Department
Works Division, Dhamdaha (Punea)

18.3. Date of last entry

[Signature]
18/06/19

Executive Engineer
Rural Works Department
Works Division Dhamdaha (Punea)

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					
over Kadai River in Kasmra					
Village-					
Name of Contractor:-					
At - Gharari, p.o:- Meerganj					
Block - Dhamdaha Dist - Purnea					
Agreement No - 09/SBD/2019-20					
Date of Agreement - 18/06/2019					

Date of Completion - 17/06/2020

Name of P.W.D. Works Division,
Dhamdaha, Purnea

16.5.20
Executive Engineer
Rural Works Department
P.W.D. Division Dhamdaha Purnea

Continuation

1st on A/c Bill

2

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Measurement</u>					
dt: - 18-06-2019					
(1/2) providing and casting Temp.					
Earth Island and pile foundation					
= 5.81 m					
(2/8) providing and constructing					
one span service road to					
reach each island = 106.80 m					
8/10-5-2					
Executive Engineer					
Works Department					
Division Dhamdaha (P)					

<u>Record Measurement</u>					
dt: - 19-06-2019					
(1/5) S/F/F HYSD bar reinforcement					
in pile					
Location - Abut A ₁ and A ₂ /3					
for 2 Nos.					
Vertical Bar mark-1					
25φ = 2 × 22 Nos × 22.65 m = 99.60 m					
lap 2 × 22 Nos × 1.25 m = 55.00 m					
T = 1051.60 m					
@ 3.854 kg/m = 4052.86 kg					
Bar mark ③ cutting					
10φ @ 150φ = 2 × 134 Nos × 3.5 m = 938.0 m					
@ 0.62 kg/m = 581.56 kg					
spacer bar					
20φ @ 200φ = 2 × 11 Nos × 3.5 m = 77.0 m					
@ 2.47 kg/m = 190.19 kg					
T = 1024.61 kg					

$$B/f = R_s \underline{4,446379874}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
36 Nos					
@ Rs	499	78.18	each		
= Rs				17	99214.48
			Rs	4,62,	63013.22
• @ 10% Below	=	@ Rs	46	26	301.32
		Rs	4,16,	36	711.90
Say Rs	4,16,	36,	712	=	w
@ prev. payment	@ Rs	3,68,	204	88 =	w
Balance Rs	48,	16,	224	=	w
C.R.P. 16.9	20 E.E.				

Material Statement -

		Basic rate
20mm	74.54 m ³	Rs 460.89/m ³
10mm	49.36 m ³	Rs 528.62/m ³
Coarse Sand	6.70 m ³	Rs 111.80/m ³

Executive Engineer
Public Works Department
Division Dharmdaha (Pune)

