

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Road & C.I. works from					
Revised estimate for Saran Zila Antargat					
Maunhi Prakhanda ke Mobarakpur ko Mukhya					
Sadak tak jishna under NABARD					
Agency - Satyendra Upadhyay					
Sff No - 18/IBD/19-20					
Dds - 23/01/2020					
Dol - 12 Month (02/01/2021)					
Length - 2.7 Km					
3rd on A/c Bill					

RECORD ENTRY

(1) Box cutting excavation for roadwork in soil - etc all complete job

C/c - $2 \times 30M \times 0.375M \times 0.075M = 1.69M^3$

(2) Const. of GSB GR-D materials - etc all complete job

B/t - $80M \times 4.05M \times 0.10M = 32.40M^3$

C/c - $2 \times 30M \times 0.375M \times 0.075M = 1.69M^3$

W/F - $1 \times 30M \times 3.75M \times 0.10M = 11.25M^3$

Sideing - $4 \times 30M \times 1.10M \times 0.10M = 13.20M^3$

Total = $58.54M^3$

(3) Providing laying & spreading of WBM GR-D materials - etc all complete job

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for MMS & infirmatory sign work					
Qty vide MB page (15) = 0.2 m ³					
@ 8,939 = 2/each = 1,78,878 =					
(20/21) Providing B/W (1/2) in head					
Wall of cut road - ch all complete					
Qty vide MB page (20) = 5.9 m ³					
@ 5433 = 59/m ³ = 32,058 =					
(29/22) Plastering with 1:4 (U. y) -					
ch all complete, etc.					
Qty vide MB page (20) = 267.40 m ²					
@ 157 = 42/m ² = 41,840 =					
(29/23) Providing 1.5 mm e/p running					
ch all complete etc.					
Qty vide MB page (21) = 85.32 m ²					
@ 46 = 29/m ² = 3,949 =					
Total = 1,89,36,517 =					
Add 1% for labour = 1,89,36,517 =					
Add 12% GST = 1,00,72,382 =					
Deduct paid amt. up to prgng. 80,00,000 =					
Net Payable Amt = 1,00,98,264 =					
14/08/2020					
J. S. Singh					
" " " "					
" " " "					

Continuation

14/08/2020
14/08/2020
AP

Executive Engineer
(W) Division