

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

पत्रांक 2015

दिनांक 06/10/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार पटना।

विषय: नई अनुरक्षण नीति 2018 शीर्ष 3054 अंतर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु आवंटन की मांग।

महाशय,

उपर्युक्त विषयक पत्र के आलोक में नई अनुरक्षण नीति 2018 शीर्ष 3054 अंतर्गत वित्तीय वर्ष 2020-21 में व्यय हेतु संलग्न विवरणी के अनुसार 1.49036 (एक लाख उनचास हजार छत्तीस) रुपये का आवंटन उपलब्ध कराने की कृपा की जाये ताकि किये गये कार्यों का भुगतान किया जा सके।

अनुलग्नक:- यथोक्त।

विश्वासभाजन


 6.10.20

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मुजफ्फरपुर पूर्वी-1

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Muzaffarpur East-1

Name of Works Division :- Mazariatpur East-1																		
S.N.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of ERI (in mm/sq.m)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM&L/MD/2/19/012	NH - 77 (Akuraha Bridge) to Jamin Kamail	31507202371	2179/ 06.07.2019	2.000	61.5180	33.16200	16.71265	88/NIEW/MD/2/2019-20 15.10.19	04.07.2020	28.04.2020	2094.000	250mm	5.02	31.50900	31.50000	1.49036	Work Complete
																	1.49036	


 Executive Engineer
 RWD Works Division
 Muzaffarpur East-1

II nd civil const Bill of Const work
Rs 2,38,763/-

29

Sch. XLV-Form No. 134

Sch. XLV-Form NO. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Memo of Payment			
		S.D 5.1	11938	=	
		S.T 2.1	4775	=	
		L.C 1.1	2388	=	
		Const 1.1	2388	=	
		S.T 1.1	2388	=	
		Royalty - 4	3895	=	
		S.T	4177	=	
		Chemo -	166814	=	
		Total -	238763	=	
Passed for Rs 2,38,763/- Jointly by the Engineer and the Officer-in-charge of the work					
Executive Engineer Public Works Division Muzaffargarh District					
26.8.2020					
26/8/20					

71949/-

3rd and Last Bill of Const work

Name of work:-	NH-77 (Akarahe Bridge) to Jamia Kambaul.				
Agency:-	IMS Builders & Developers Pvt Ltd. Hathsirgany (Hajipur)				
Aggr. No:-	88 MBD/2019-20				
Aggr. Value:-	₹ 1,70,24,523/-				
Date of start:-	15.10.2019				
Date of completion:-	14.07.2020				
Actual Date of Completion:-	14.05.2020				
Date of entry:-	10.08.2020				
Further Measurement:-	NIL				
		Super 10.08.2020 IE			
		K. Anand 10/8/20 A.E.			

Continuation

Abstract of Cost

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Cleaning and grubbing of road					
Land width:					
Qty vide T.M.B.P (24) = 0.400 Hec					
@ R 4449/- = 70/Hec - R 19799 = 00					
② Providing and Laying Granular Sub					
Base with approved materials.					
Qty vide T.M.B.P (24) = 30.25 M ³					
@ R 1992 = 32/M ³ → R 60268 = 00					
③ Providing and Laying WBM Gr-II					
Consolidation in road.					
Qty vide T.M.B.P (24) = 28.13 M ³					
@ R 3577 = 03/M ³ → R 100621 = 00					
④ Providing and Laying WBM Gr-III					
Consolidation in road.					
Qty vide T.M.B.P (24) = 61.50 M ³					
@ R 3317 = 23/M ³ → R 204018 = 00					
⑤ Providing and applying primer					
Coat over WBM Surface.					
Qty vide T.M.B.P (24) = 820.00 M ²					
@ R 40 = 55/M ² → R 33251 = 00					
⑥ Providing and applying tack coat					
- do - do - all complete job					
Qty vide T.M.B.P (24) = 8300.96 M ²					
@ R 13 = 76/M ² → R 114483 = 00					
					R 532435 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				at Rs 532	194 = 0
⑧ Providing and laying Mix seal					
Surfacing					
Qty vide T.M.B.P (25) = 820.00 M ²					
@ Rs 194 = 61/M ²				→ Rs	159580 = 0
⑧ Providing and laying SDBC					
- do - do - all complete jobs					
Qty vide T.M.B.P (25) = 189.375 M ³					
@ Rs 9908 = 37/M ³				→ Rs	1876398 = 0
⑨ Providing and laying hot applied					
thermoplastic paint					
Qty vide T.M.B.P (25) = 400.00 M ²					
@ Rs 735 = 40/M ²				→ Rs	294160 = 0
⑩ Construction of road embankment					
with approved materials lend 1000 M.					
Qty vide T.M.B.P (25) = 831.15 M ³					
@ Rs 176 = 78/M ³				→ Rs	146906 = 0
⑪ Providing and fixing of pre-cast					
RCC Ordinary KM post.					
Qty vide T.M.B.P (25) = 3 Nos					
@ Rs 2228 = 41 each				→ Rs	6685 = 0
⑫ Providing and fixing of pre-cast					
RCC 200 M Stone post.					
Qty vide T.M.B.P (25) = 8 Nos					
@ Rs 614 = 32 each				→ Rs	4915 = 0
					Rs 3021079 = 0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R 3021079 = 0	
<u>12</u> 11 Providing and fixing of 600 mm triangular board.					
Qty vide T.H.B P(26) = 8 Nos					
@ R 3534 = 69 each → R 28278 = 0					
<u>13</u> 12 Providing and fixing 600 mm circular board.					
Qty vide T.H.B P(26) = 2 Nos					
@ R 4760 = 37 each → R 9521 = 0					
<u>14</u> 13 Providing and fixing of 600 X 450 mm rectangular board.					
Qty vide T.H.B P(26) = 4 Nos					
@ R 4634 = 91 each → R 18540 = 0					
<u>15</u> 14 Providing and fixing of pre-cast RCC boundary pillar.					
Qty vide T.H.B P(26) = 28 Nos					
@ R 478 = 92 each → R 13410 = 0					
<u>16</u> 15 Planting of trees by road sides - do - do - all complete job					
Qty vide T.H.B P(26) = 93 Nos					
@ R 800 = 30 each → R 74428 = 0					
<u>18</u> 17 Providing and fixing of typical informational signs board.					
Qty vide T.H.B P(26) = 3 Nos					
@ R 10999 = 87 each → R 33000 = 0					
				R 3198256 = 0	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			6.6	3198	256 = 4
(19) Providing brick work in C.H.					
(i.e.) in Culverts					
Qty vide T.M.B.P (27) = 5.72 M ³					
@ R 55.22 = 537 M ³ → R 31875 = 0					
(20) Providing 15 mm thick C.F. with					
C.H (1:4)					
Qty vide T.M.B.P (37) = 44.00 M ²					
@ R 158 = 90/M ² → R 6992 = 0					
(21) Providing and Laying two coats					
of painting					
Qty vide T.M.B.P (37) = 44.00 M ²					
@ R 86 = 94/M ² → R 3825 = 0					
(22) Providing and Laying hot applied					
pedestrian traffic					
Qty vide T.M.B.P (29) = 1.00 M ²					
@ R 735 = 40/M ² → R 2942 = 0					
					R 3243890 = 0
Add Labour Cess @ 1% = R 32439 = 0					
GST @ 12% = R 389267 = 0					
					R 3665596 = 0
Less 10% as per Agreement = R 366560 = 0					
					R 3299036 = 0
Less previous payment					
vide T.M.B.P (29) = R 3150000 = 0					
					R 49036 = 00

Continuation
 10.09.2020
 JE

K Anubh
 10/09/2020
 A.E.