

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road from				
	vinoba Road to sukrafti tola				
	under Sattar Kataiya Block				
Name of Agency:-	Md. Asfar Alam, Lahaur				
	Hakishi, Saharsa				
Agreement No:-	06 SBD MMGSY/2017-18				
Agreement value:-	4058290.00 6258290.00				
Agreement Rate:-	10% Below on BOD Rates				
Date of commencement:-	14.07.17				
Date of Completion:-	13.04.18				
	Reardon				
1) Setting out Pillars	do - do				
	all compl. job -				
	0.705 Km ✓				
2) Clearing and Grubbing Road					
	Rate do - do all compl. Job -				
	= $\frac{2 \times 705 \times 3.50}{10000}$ 0.4934 ✓				
3) Construction of Embankment					
	with material from borrow pits				
	Road up to 1000m & 100m do - do				
	all compl. - Job -				

Continuation

Re Abstract of cost

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
from Vinoba Road to Sukruti tola					
under Satter Kataiya Block.					
Agency - Md Asfak Khan, labour					
Agreement no - 06880 MMG.SY/2017-18					
Agreement value - 425890 = 20					
Agreement rate - 10% below					
Date of commencement - 14.7.17					
Date of completion - 13.04.18					
Actual Date of completion - 15.7.20					
1) Setting out pillars d-d					
all 100.					
vide TMB Pgu = 82 = 0.705 Km					
C to 13955.92/Km - to 9838 = 20					
2) clearing & grubbing local land					
vide Pgu = 0.494 Hect (vide pg = 22)					
C to 45893.52/Hect - to 22671					
3) construction of embankment					
from borrow pits lead 100m					
vide Pgu = 22 = 699.227 m ³					
C to 121.98/m ³ - to 85292					
4) construction of embankment					
from borrow pits lead 100m					
vide Pgu = 22 = 280.371/m ³					
C to 163.01/m ³ - to 45703 = 20					

Continuation

[illegible]