

2nd on A/c bill

18

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work-	Repair of Road from				
	PWD Road No. 14 Jamalpur to				
	Muslim Tola under new main-				
	tenance Policy 2018 under				
	Bihpur Block.				
Agency-	Rajesh Kumar Madhukar				
	will + Anchal - Bihpur				
	P.O - Bihpur, Dist - Bhagalpur				
	Pin - 853201 (Bihar)				
Agreement No.	01MBD/2019-20				
Package No.	MR-N/19-20 Nongachhiga/03				
Date of agreement	26/02/2020				
Date of Completion - 25/11/2020					
Actual Date of Completion - 26/09/2020					
Date of Entry - 27/09/2020					
<u>Record measurement</u>					
① Construction of Sub-grade					
and earthen shoulders with					
approved material obtained					
from borrow pits with all					
lifts and leads — do —					
(only flank)					
2 x 2 x 30m x $\left(\frac{0.70+0.80}{2}\right) \times 0.200 = 18.0 \text{ m}^3$					
2 x 2 x 30m x $\left(\frac{0.80+0.90}{2}\right) \times 0.250 = 25.5 \text{ m}^3$					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
13.79 m ² 20.16 m² @ R.R.		155 = 73/m ²	R.R.	2148 = ∞ 3148 = ∞	
(17)/102 Painting two coats on new concrete surface including primer — do — Same Qty vide T.M.B. item (13) & Page- 16					
13.792 20.16 m² @ R.R.		35 = 64/m ²	R.R.	1319 = ∞ 4928 = ∞ 1553101 = ∞ R.R. 1559159 = ∞	
Add G.S.T @ 12%				186372 = ∞ = 187099 = ∞	
Add Labour cess @ 1%				15531 = ∞ = 15592 = ∞	
				1755004 = ∞ R.R. 1761850 = ∞	
less below @ 0.50% as per agg =				8775 = ∞ = 8809 = ∞	
				R.R. 1753041 = ∞	
				R.R. 1746229 = ∞	
<i>[Signature]</i> 27/09/2020 J.E.					
				<i>[Signature]</i> 28/09/2020 A.E.	
				CNT 28/09/2020	