

Rural Works Department

NABARD Allotment Requisition Format

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2017-18	NH-83 to Yadav chak Near Banarsi rai Home	MUKUND KMAR	0.65	57.080	50.98214	1.33233	17.21713	17.17210	45.24682	28.02969	In Progress

Arvind
6.10.2020

S.D.A.O

Rural works Department, Works Division,
Danapur

Executive Engineer
Rural Works Department, Works Division,
Danapur

6.10.20

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of September 2020

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under NABARD Program Fund	1. Current Allotment Vide Letter No- 70WE. Dt 24.09.2020	158826659.00	Certified that out of Rs 158826659.00 received during the years 2020-21 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 158169739.00 has been utilized for the purpose of NABARD Program fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs 656920.00 remaining unutilized at the end to the period under.
a Total			158826659.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (i) Works have been supervised by Executive Engineer/Superintending Engineer
 - (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
 - (iii) Construction material have been tested
 - (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant
 - (v) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
 - (ii) Construction of CD work.

Arvind
6.10.2020

S.D.A.O
Rural works Deptt.
Works Division, Danapur

[Signature]
6.10.2020

Executive Engineer
Rural works Deptt.
Works Division, Danapur

[Signature]
6.10.20

Certified that this M.B. Contains
100 (One hundred) Nos of Machine
Page & Issued to Sri ARTUN PRASA
Sub Division PHULWARISHARIF

29.6.18
Executive Engineer
Road Works Department
Phulwarisharif, Danapur

Reissue to Sri Nigmanand
Mahto, JE, RWD (N) Section Phulwarisharif.

29/6/18
AE

Sch, XLV-Form No. 134

EXECUTIVE ENGINEER

DANAPUR DIVISION

PHULWARISHARIF SUB-DIVISION

Measurement Book

No. 1261

Name of Officer _____

Date of first entry _____

Date of last entry _____

Record Entry.

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of					
Road from NH-83 to Vidhar					
Chak Nect House of Banerji Roy					
Agency - Mukund Kumar					
Village - Sonu, P.O. - Pipalwara,					
P.S. - Naubatpur, Patna.					
No. and Date of Agreement -					
04/SBD/2018-2019					
(4/3/18)					
Date of Entry - 06/07/2018					
① Providing Clearing and					
Grubbing of Road Land					
- - - do - - - do - - -					
- - - all complet Job					
$1 \times 650.00 \times 3.50 = 2275.00 m^3$					
$= 0.2275 \text{ Hac.}$					
② Providing Removing of					
600mm dia Hume pipe					
Culvert - - - do - - - do - - -					
- - - all complet Job					
$2 \times 7.50 = 15.00 m^3$					
③					
15.00 m^3					

Continuation

~~Ad~~
14/18

Nigam

05/09/20
J. E.

3rd OR A/C. Bill.

Name of Worker	Const. of Road
----------------	----------------

from NH-83 to Yadav Chahal

Near House of Banarsi Roy.

Agency - Mulund. Kurner

Village - Sora, P.O. - Piplawar

P.S. - Naulga.t.pur, Patna.

No. and Date of Agreement.					
----------------------------	--	--	--	--	--

04/SBD/2018-2019 (04/07/2018)

Date of Measurement - 25/02/20

① Providing Mrs P.C.C. in

Substructure of the H.P.

Culvert - - - do - - - do

all complet 506

$$H.W. = 2 \times 3.70 \times \frac{1.25 + 0.40}{2} \times 3.18$$
$$= 19.414 \text{ m}^2$$

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Parapet	2	3.80	0.40	0.60	$= 1.776 m^3$
Less for pipe	2	0.785	1.23	0.622	$= 1.479 m^3$
Total Qty.					$= 19.711 m^3$

② Providing Const. of doz-rein-
forced R.C.C. M30 grade pavement
material do do
all complete take.

Measurement terrace from CH-0000					
1	30.00	$\frac{4.30+3.75}{2}$	0.16		$= 19.320 m^3$
1	30.00	$\frac{3.75+2.75}{2}$	0.16		$= 18.000 m^3$
1	30.00	$\frac{3.75+3.70}{2}$	0.16		$= 17.880 m^3$
1	30.00	$\frac{3.70+3.20}{2}$	0.16		$= 17.850 m^3$
1	32.60	$\frac{3.00+3.00}{2}$	0.16		$= 20.342 m^3$

Near H.P. Culvert					
1	14.10	$\frac{5.40+4.70}{2}$	0.16		$= 11.130 m^3$
1	30.00	$\frac{5.45+3.80}{2}$	0.16		$= 22.200 m^3$
1	30.00	$\frac{3.80+3.75}{2}$	0.16		$= 18.120 m^3$
Near R.C.C. Culvert					
1	11.10	$\frac{3.75+4.70}{2}$	0.16		$= 7.504 m^3$
1	17.00	$\frac{5.20+5.90+3.80}{3}$	0.16		$= 13.509 m^3$
1	30.00	$\frac{3.80+3.70}{2}$	0.16		$= 18.000 m^3$
1	22.50	$\frac{3.70+4.20}{2}$	0.16		$= 15.480 m^3$
1	30.00	$\frac{3.75+3.50}{2}$	0.16		$= 17.400 m^3$
1	30.00	$\frac{3.50+3.75}{2}$	0.16		$= 17.400 m^3$
1	30.00	$\frac{3.75+3.80}{2}$	0.16		$= 18.120 m^3$
1	30.00	$\frac{3.80+3.75}{2}$	0.16		$= 18.120 m^3$
1	27.50	$\frac{3.75+5.80}{2}$	0.16		$= 21.010 m^3$
1	18.00	$\frac{4.40+3.70}{2}$	0.16		$= 11.376 m^3$
1	30.00	$\frac{4.30+3.75}{2}$	0.16		$= 19.320 m^3$
					$= 322.471 m^3$

Continuation

35

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x30.00x3.25+3.25x0.16=					16.800 m ³
1x30.00x3.25+3.40x0.16=					15.960 m ³
1x19.60x3.40+3.55x0.16=					10.898 m ³
Near Benarasi Roy Home					
1x25.40x3.10+4.10x0.16=					15.646 m ³
Total Qty.					381.775 m ³

Agreed
25/09/20
J. E.

Abstract of Cost.

(1) Providing clearing and grubbing of Road Land

do do

All complete Job.

V.T.M.B.P. (20)

Qty. 0.2275 Hec.

@ Rs. 48744.04/Hec. — Rs. 11089=00/-

(2) Providing Removal of 600 mm dia H.P. Culverts

do do

All complete Job.

V.T.M.B.P. (20)

Qty. 15.00 m.

@ Rs. 166.58/m — Rs. 2499=00/-

Continuation

C/V — Rs. 13588=00/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x30.00x3.25+3.25					$\times 0.16 = 16.800 \text{ m}^3$
1x30.00x3.25+3.40					$\times 0.16 = 15.960 \text{ m}^3$
1x19.60x3.40+3.55					$\times 0.16 = 10.898 \text{ m}^3$
Near Banarsi Roy Home.					
1x25.40x3.60+4.10					$\times 0.16 = 15.646 \text{ m}^3$
Total Qty.					381.775 m ³
<div style="text-align: right;"> Signed 25/09/20 J. E. </div>					

<u>Abstract of Cost.</u>	
(2) Providing clearing and grubbing of Road Land----	
do do do do	
all complete Job.	
V.T.M.B.P. (20)	
Qty. 0.2275 Hec.	
@ Rs. 48744.27/Hec. — Rs. 11089=00/-	
(3) Providing Removing of 600 mm dia H.P. Culverts	
do do do do	
all complete Job.	
V.T.M.B.P. (20)	
Qty. 15.00 m.	
@ Rs. 166.58/m — Rs. 2499=00/-	

Continuation 12588=00/-

B/E — Rs. — 5002728 = 00

37

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) Providing and Laying R.C.C. pipe N ₂ for 1000mm up Culvert. — do — do —					
all complete etc.					
V.T.M.B.P. — (28)					
Qty. — 7.50m					
@ Rs. 32.92.82/m — Rs. — 24696 = 00					
Total Rs. — 5027424 = 00					
Less 10% Below Agreement (—) — 502742 = 00					
Total Rs. — 4524.602 = 00					
Less Previous laid Amount (—) — 1717.210 = 00					
Net Payable Amount — 2807.472 = 00					

Sd/-
 25/02/20
 J.E.

Material statement (up to date)

1) Soil —	12.81.075 m ²
2) Steel —	1.017 MT.
3) Cement —	184.4780 MT.
4) Chipped Aggregates —	476.672 m ²
5) Sand —	238.336 m ²
6) Stone Aggregates —	430.332 m ²
7) Screening material —	42.950 m ²
8) Local Sand —	93.650 m ²

Sd/-
 25/02/20
 J.E.

Continuation