

Pr.B.NO-3216

Pr.B.NO-3216

Schedule XI-Y-Form No 134

प्र.ब.नं. 54SB/2017-20

DIVISION

SUB-DIVISION

प्र.ब.नं. 54SB/2017-20

MEASUREMENT BOOK

Pr.B.NO-3216

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/W:- Construction of Road & C/D Works from Sri Sam-willys Bohari Singh ke Ghar ke pas se Rushi Bazar hote huge Chamhariya Tirth-muhani tak under mngsy (SC) at block Jalal pur,					
N/Agency - Sri Rambabu Kumar					
Agg. No - 54/SBD/2019-20					
Date of start - 06.08.2019					
Date of completion - 05.08.2020					
Date of measurement - 03.08.2020					

Items of works -

① clearing & grubbing of Road land.

B.T. Portion -

$$2 \times 3 \times 30.00m \times 3.50m = 630.00m^2$$

$$2 \times 1 \times 15.00m \times 3.50m = 105.00m^2$$

$$\text{Total} = 735.00m^2$$

$$= 0.073 \text{ Hect.}$$

② Box cutting - Excavation for roadway for soil using manual means (up to date measurement)

For B.T. Portion -

$$2 \times 5 \times 30.00m \times 0.525m \times 0.10m = 15.75m^3$$

$$2 \times 5 \times 30.00m \times 0.525m \times 0.10m = 15.75m^3$$

Continuation

$$\text{Qty of } \text{C/D} = 31.50m^3$$

CFO

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$Qty B/F = 31.50 m^3$
$2 \times 5 \times 30.10 m \times 0.525 m \times 0.10 m$					$= 15.75 m^3$
$2 \times 5 \times 30.10 m \times 0.525 m \times 0.10 m$					$= 15.75 m^3$
$2 \times 5 \times 30.10 m \times 0.525 m \times 0.10 m$					$= 15.75 m^3$
$2 \times 5 \times 30.10 m \times 0.525 m \times 0.10 m$					$= 15.75 m^3$
For c. & Pavement					
$2 \times 20.10 m \times 0.150 m \times 0.10 m$					$= 0.60 m^3$
$2 \times 15.10 m \times 0.375 m \times 0.10 m$					$= 1.12 m^3$
$2 \times 21.10 m \times 0.125 m \times 0.10 m$					$= 0.52 m^3$
$2 \times 4 \times 30.10 m \times 0.375 m \times 0.10 m$					$= 9.10 m^3$
$2 \times 2 \times 30.10 m \times 0.250 m \times 0.10 m$					$= 3.10 m^3$
$2 \times 1 \times 30.10 m \times 0.250 m \times 0.10 m$					$= 2.10 m^3$
$2 \times 1 \times 10.10 m \times 0.250 m \times 0.10 m$					$= 0.50 m^3$
$2 \times 20.10 m \times 0.375 m \times 0.10 m$					$= 1.50 m^3$
$2 \times 7.10 m \times 0.375 m \times 0.10 m$					$= 0.52 m^3$
					Total = 113.36 m ³
Less paid qty vide Tmp. J2					(-97.97 m ³)
Net Payable Qty					= 15.39 m ³

③ Earthwork Calculation.

Construction of embankment with material obtained from borrow pits with a total width 100m & 100m.

S.No	chainage	C/S Area (m ²)	mean C/S Area (m ²)	Dist (m)	Volume (m ³)
1	0	2.203	1.101	00	0.00
2	50	3.555	2.879	50	143.950

Continuation Qty = 143.950 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl. No	chainage	C/S Area	mean C/S Area	Dist	Volume
	(m)	(m ²)	(m ²)	(m)	(m ³)
			Qty B/F =		142.95 m ³
3.	100	4.398	3.976	50	198.80 m ³
4.	150	4.607	4.502	50	225.10 m ³
5.	200	4.533	4.570	50	228.50 m ³
6.	250	4.969	4.751	50	237.55 m ³
7.	300	4.215	4.592	50	229.60 m ³
8.	350	4.460	4.337	50	216.85 m ³
9.	400	4.417	4.438	50	221.90 m ³
10.	450	4.348	4.382	50	219.10 m ³
11.	500	5.317	4.832	50	241.60 m ³

12.	550	3.911	4.614	50	230.70 m ³
13.	600	3.242	3.561	50	178.05 m ³
14.	650	5.340	4.276	50	213.80 m ³
15.	700	3.916	4.628	50	231.40 m ³
16.	750	3.368	3.642	50	182.10 m ³
17.	800	1.969	2.668	50	133.40 m ³
18.	850	1.537	1.753	50	76.85 m ³
19.	900	1.742	1.639	50	81.95 m ³
20.	950	1.509	1.625	50	81.25 m ³
21.	1000	1.434	1.471	50	73.55 m ³
22.	1050	1.568	1.501	50	75.05 m ³
23.	1100	2.474	2.021	50	101.05 m ³
24.	1150	1.162	1.818	50	90.90 m ³
25.	1200	1.491	1.326	50	66.30 m ³

Continuation

Qty c/o = 3979.30 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
			Qty	B/P	$= 3979.30 \text{ m}^3$
Total E/W (including const)					$= 3979.30 \text{ m}^3$
Less for G.S.B-I					$= (-) 499.48 \text{ m}^3$
Less for W.B.M-3					$= (-) 340.88 \text{ m}^3$
Less for P.M.C					$= (-) 68.17 \text{ m}^3$
Less for P.C.C					$= (-) 181.80 \text{ m}^3$
Less for Hand shoulding					$= (-) 18.75 \text{ m}^3$
Net Qty of E/W					$= 2870.22 \text{ m}^3$
(in embankment)					
Less for Subgrade					$= (-) 766.50 \text{ m}^3$
& Earth shoulder					

Net Qty of E/W					
in embankment					$= 2103.72 \text{ m}^3$
(a) with a lead upto 1000 m					$= 40\% \text{ of } 2103.72 \text{ m}^3$
Less Provision paid					$= 841.48 \text{ m}^3$
					$= (-) 1689.56 \text{ m}^3$
(b) with a lead upto 100 m					$= 60\% \text{ of } 2103.72 \text{ m}^3$
Less Provision paid					$= 1262.23 \text{ m}^3$
					$= (-) 1034.33 \text{ m}^3$
(4) Construction of granular sub-base by providing coarse graded materials for B.T. portion.					
In box cutting -					
$2 \times 3 \times 30.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m}$					$= 9.45 \text{ m}^3$
$2 \times 1 \times 15.00 \text{ m} \times 0.525 \text{ m} \times 0.10 \text{ m}$					$= 1.57 \text{ m}^3$
Qty			40		$= 11.02 \text{ m}^3$

Continuation

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Qty BIF=		11.02 m ²
9m full width					
3 x 30.00m x 4.050m x 0.10m =					36.45 m ³
1 x 15.00m x 4.050m x 0.10m =					6.07 m ³
for extra width at H-curve					
2 x 5.80m x 0.60m x 0.10m =					0.69 m ³
			Total =		54.23 m ³
(5) P/V, laying, spreading					
& Compacting of W.B.M-3					
5 x 30.00m x 3.75m x 0.075m =					42.18 m ³
5 x 30.00m x 3.75m x 0.075m =					42.18 m ³
5 x 30.00m x 3.75m x 0.075m =					42.18 m ³
3 x 30.00m x 3.75m x 0.075m =					25.31 m ³
Extra width at H-curve					
2 x 5.40m x 0.60m x 0.075m =					0.48 m ³
2 x 6.20m x 0.550m x 0.075m =					0.54 m ³
2 x 6.00m x 0.560m x 0.075m =					0.50 m ³
4 x 5.20m x 0.550m x 0.075m =					0.85 m ³
2 x 5.20m x 0.550m x 0.075m =					0.43 m ³
			Total =		154.65 m ³
			Qty limit =		154.41 m ³
(6) Construction of granular sub-					
base by providing coarse-					
-graded material.					
For C.C. Pavement Portion (up to date					measurement)

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
In box cutting.					
2x	20.10m	0.150m	0.10m		$= 0.60m^3$
2x	15.10m	0.375m	0.10m		$= 1.12m^3$
2x	21.10m	0.25m	0.10m		$= 0.52m^3$
2x	4x30.10m	0.375m	0.10m		$= 9.60m^3$
2x	2x30.10m	0.250m	0.10m		$= 3.60m^3$
2x	30.10m	0.350m	0.10m		$= 2.10m^3$
2x	10.10m	0.250m	0.10m		$= 0.50m^3$
2x	20.10m	0.375m	0.10m		$= 1.50m^3$
2x	7.10m	0.375m	0.10m		$= 0.52m^3$
for profile correction					
4x	3.50m	3.00m	0.10m		$= 4.20m^3$

Extra width of H-Curve

$$2x 4.80m \times 0.50m \times 0.10m = 0.48m^3$$

$$\text{Total} = 23.54m^3$$

$$\text{Less Previous final qty} = 19.18m^3$$

$$\text{Net Payable Qty} = 4.36m^3$$

(7) Plv, laying, spreading &

Compacting of WBM-3

for C.C. Pavement Portion.

(Up to depth measurement)

$$1x 20.10m \times 3.30m \times 0.075m = 4.95m^3$$

$$1x 10.10m \times 2.85m \times 0.075m = 2.13m^3$$

$$1x 5.10m \times 2.90m \times 0.075m = 1.08m^3$$

$$1x 15.10m \times 3.75m \times 0.075m = 4.21m^3$$

$$1x 21.10m \times 3.75m \times 0.075m = 5.11m^3$$

$$\text{Continuation Qty C/O} = 17.48m^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Qty	B/F	17.48 m ³
4x 30.00m x 3.75m x 0.075m					= 33.75 m ³
2x 30.00m x 3.50m x 0.075m					= 15.75 m ³
1x 30.00m x 3.70m x 0.075m					= 8.32 m ³
1x 10.00m x 3.50m x 0.075m					= 2.62 m ³
1x 20.00m x 3.75m x 0.075m					= 5.62 m ³
1x 7.00m x 3.75m x 0.075m					= 1.96 m ³
Extra width at H-Cumel					
2x 4.80m x 0.520m x 0.075m					= 0.37 m ³
			Total		= 85.87 m ³
			Qty limit		= 85.32 m ³
Less previously paid Qty (-)					78.72 m ³
(vide TMR-6)					
Net Payable Qty					= 6.50 m ³

(8) Construction of un-reinforced plain cement concrete Pavement as per technical specification.

1x 20.00m x 3.30m x 0.160m					= 10.56 m ³
1x 10.00m x 2.85m x 0.160m					= 4.56 m ³
1x 5.00m x 2.90m x 0.160m					= 2.32 m ³
1x 15.00m x 3.75m x 0.160m					= 9.00 m ³
1x 24.00m x 3.25m x 0.160m					= 10.92 m ³
4x 30.00m x 3.75m x 0.160m					= 72.00 m ³
2x 30.00m x 3.50m x 0.160m					= 33.60 m ³
1x 30.00m x 3.70m x 0.160m					= 17.76 m ³
1x 10.00m x 3.50m x 0.160m					= 5.60 m ³

Continuation

Qty 40 = 166.32 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Qty B/F	2166.32 m^2
	1	20.10 m	3.75 m	0.160 m	$= 12.10 \text{ m}^2$
	1	7.10 m	3.75 m	0.160 m	$= 4.20 \text{ m}^2$
				Total	$= 182.52 \text{ m}^2$
				Qty limit	181.80 m^2
(9) P.V. & applying Primer coat with bitumen emulsion SS-1					
Qty	5	30.10 m	3.75 m		$= 562.50 \text{ m}^2$
	5	30.10 m	3.75 m		$= 562.50 \text{ m}^2$
	5	30.10 m	3.75 m		$= 562.50 \text{ m}^2$
	5	30.10 m	3.75 m		$= 562.50 \text{ m}^2$
	5	30.10 m	3.75 m		$= 562.50 \text{ m}^2$
	5	30.10 m	3.75 m		$= 562.50 \text{ m}^2$
Extra width at H.C. end					
	2	5.40 m	0.60 m		$= 6.48 \text{ m}^2$
	2	6.20 m	0.580 m		$= 7.19 \text{ m}^2$
	2	6.10 m	0.560 m		$= 6.72 \text{ m}^2$
	4	5.20 m	0.550 m		$= 11.44 \text{ m}^2$
	2	5.20 m	0.550 m		$= 5.72 \text{ m}^2$
				Total	$= 3412.55 \text{ m}^2$
				Qty limit	$= 3408.75 \text{ m}^2$
(10) P.V. & applying tack coat with bitumen emulsion RS-1					
Qty	as per primer coat measurement				$= 3408.75 \text{ m}^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) P.V., Laying and rolling of close-graded premix surfacing material, of 20mm thickness, as per technical specifications as per measurement of					
Primer coat & tack coat					$= 3408.75 m^2$
(12) Laying brick soling layer on prepared subgrade,					
for c.c. lane & portion					

2x	5x30.00m	x0.250m	=	75.00m ²
2x	5x30.00m	x0.250m	=	75.00m ²
Total =				150.00m ²

(13) Construction of sub-grade & earthen shoulder with approved material					
For B.T. Portion,					
Sides of G.S.B.					
2x	10x30.00m	x1.400m	x0.200m	=	168.00m ²
2x	10x30.00m	x1.400m	x0.200m	=	168.00m ²
2x	10x30.00m	x1.400m	x0.200m	=	168.00m ²
Sides of W.P.M-3					
2x	10x30.00m	x1.20m	x0.075m	=	54.00m ²
2x	10x30.00m	x1.20m	x0.075m	=	54.00m ²
Continuation Qty 10 =					612.00m ²

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			Qty B/F =		612.00 m ²
2x 10x30.00m x 1.20m x 0.075m =					54.00 m ²
For C.C. Pavement for					
sides of G.S.B.					
2x 8x30.00m x 0.625m x 0.10m =					30.00 m ²
sides of W.B.M-3					
2x 8x30.00m x 0.625m x 0.075m =					22.50 m ²
sides of P.C.C					
2x 8x30.00m x 0.625m x 0.160m =					48.00 m ²
					Total = 766.50 m ²
(14) P/V & fixing of R.C.C.					
MIS grade C. kilometer stone					
					= 02 Nos
(15) P/V & fixing of 200mm					
stone					= 05 Nos
(16) P/V & fixing of R.C.C.MIS					
grade boundary pillar					
					= 60 Nos
(17) P/V & fixing of Retro-					
-reflective traffic					
sign board					= 08 Nos
(18) P/V & fixing 900mm					
equilateral triangle					
(Left/Right curve)					
sign board					= 04 Nos

Continuation

Continuation

		Ticket Item Checked
		S Initialed.
	Mmm	(Rishm)
	03/08/20	9/8/20
	(JFE)	A/E
डा. विमल मणी शर्मा [E] आन बापू शुभा		

Scanned with CamScanner

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Abstract of Cost—					
<u>1</u> 1. PIV & fixing of working Benchmark pillars.					
01 No, vide TMBP-8					
① Rs 3820=24/NO-Rs					3820=00
<u>2</u> 2. PIV & fixing of reference pillars.					
05 No, vide TMBP-8					
① Rs 1755=83/NO-Rs					8779=00
<u>3/3</u> . clearing & grubbing of road land.					
0.685 Hect, vide TMBP-8					
0.073 Hect, vide TMBP-13					
0.758 Hect,					
① Rs 49174=86/Hect-Rs					37,275=00
<u>4</u> Box cutting—excavation for roadway in soil using manual means.					
97.97 m ³ , vide TMBP-9					
15.39 m ³ , vide TMBP-14					
113.36 m ³ ,					
① Rs 75=43/m ³ —Rs					8551=00
<u>5(a)</u> 5 Construction of embank ment with a road up to 1000m.					

Continuation c/o, Rs 58,425=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	B	58,425=00
689.57 m ³		vide TMDP-9			
151.92 m ³		vide TMDP-16			
841.48 m ³					
(U) B	179238/m ²		B		1,50,1945=00
5(b) 6.	Construction of embankment with a lead upto 100 m,				
1034.35 m ³		vide TMDP-9			
227.88 m ³		vide TMDP-16			
1262.23 m ³					
(U) B	150770/m ²		B		1,90,218=00
6 8.	Construction of granules Sub-base by providing coarse-graded material.				
421.71 m ³		vide TMDP-9			
54.23 m ³					
475.94 m ³					
(U) B	2828=62/m ²		B		13,46,253=00
7 9	Plr, Laying, spreading & Compacting of WBM-3				
101.25 m ³		vide TMDP-10			
151.41 m ³		vide TMDP-17			
255.66 m ³					
(U) B	4093=52/m ²		B		10,46,549=00

Continuation

C/O, B 27,92,390=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F Rs	27,92,390=0
<u>8</u> 13. Construction of granule					
Sub-base by providing					
Coarse graded material.					
19.18 m ³ vide TMBP-10					
4.36 m ³ vide TMBP-18					
23.54 m ³					
				(W) Rs 2828 = 62/m ³ - B	66,586=0
<u>9</u> 14. P.V. laying, spreading					
& compacting of TMBP-3					
78.72 m ³ vide TMBP-10					
6.50 m ³ vide TMBP-19					
85.22 m ³					
				(W) Rs 4093 = 52/m ³ - B	3,48,850=0
<u>10</u> 27. P.V. & fixing of typical					
manhole in intermediate					
sign board with logo					
02 Nos, vide TMBP-10					
01 No, vide TMBP-24					
03 Nos,					
				(W) Rs 9947 = 73/No - B	29,843=0
<u>11</u> 28. Earth work in excavation					
for foundation of structure					
(H.P. Culvert - x 100 m ²)					
59.59 m ³ vide TMBP-10					
				(W) Rs 258 = 89/m ³ - B	15,427=0
				C/O, B	32,53,096=0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F, R		32,53,096 = 00
<u>12</u> 29. P/V P.C.C MIS (1:2:5)					
in open foundation					
5.91 m ³ , vide TMBP-11					
(w) R 5495 = 80/m ³ - R					32,480 = 00
<u>13</u> 30. Brick masonry work					
in C.M (1:4) in Head					
work.					
61.20 m ³ , vide TMBP-11					
(w) R 5671 = 58 m ³ - R					3,47,101 = 00
<u>14</u> 31. P/V & Lining R.C.C					
pipe NPS of dia					
1000 mm					
75.00 Rm, vide TMBP-11					
(w) R 4085 = 07/m - R					61,276 = 00
<u>15</u> 32. Plastering with cement					
mortar (1:4) on brick					
work.					
133.69 m ² , vide TMBP-11					
(w) R 159 = 54/m ² - R					21,329 = 00
<u>16</u> 33. P/V 1.5 m cement lining					
28.44 m ² , vide TMBP-11					
(w) R 48 = 52/m ² - R					1380 = 00
<u>17</u> 35. Construction of un-rein-					
forced plain cement					
Concrete, finished,					
181.80 m ³ , vide TMBP-20					
(w) R 7892 = 75/m ³ - R					14,33,084 = 00

Continuation

C/O R 51,49,746 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/P Rs	51,49,746=00
<u>18</u> <u>10</u>				Plv & applying Prime	
				Coat with bitumen	
				emulsion SS-1	
				3408.75 m ² , vide TMBB-20	
				(W) Rs 48=87/m ² —Pj	1,66,586=00
<u>19</u> <u>11</u>				Plv & applying of tank	
				Coat with bitumen	
				emulsion RS-1	
				3408.75 m ² , vide TMBB-20	
				(W) Rs 16=34/m ² —Pj	55,699=00
<u>20</u> <u>12</u>				Plv, leveling & rolling	
				of close-graded	
				premix surfacing material,	
				3408.75 m ² , vide TMBB-21	
				(W) Rs 247=69/m ² —Pj	8,44,313=00
<u>21</u> <u>16</u>				Laying Brick setting	
				layer on prepared	
				sub-grade.	
				150.00 m ² , vide TMBB-21	
				(W) Rs 477=27/m ² —Pj	71,590=00
				C/D, Rs	62,87,934=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F, B		62,87,934=0
22 7.	Construction of Subgrade				
	8 Earthen shoulder.				
	766.50 m ² vide TMBP-22				
	(Q) Rs 222=54/m ² - B				1,70,577=0
23 17.	P/V & fixing of R.C.C				
	Mis grade Kilometer				
	stones -				
	62 Nos, vide TMBP-22				
	(Q) Rs 2290=72/No-B				4581=0
24 18.	P/V & fixing of 200m				
	stones -				
	05 Nos, vide TMBP-22				
	(Q) Rs 646=66/No-B				3233=0
25 19	P/V & fixing of R.C.C				
	Mis grade boundary				
	pillar,				
	60.00 Nos, vide TMBP-22				
	(Q) Rs 516=32/No-B				30,979=0
26 20.	P/V & fixing of Retro-				
	reflective traffic				
	sign board				
	08 Nos, vide TMBP-22				
	(Q) Rs 5633=70/No-B				45,070=0
	C/O, B				65,42,374=0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B / F	65,42,374 = 60
<u>27</u> 21. Plv & fixing of 900 mm equilateral & triangle (Left/Right curve)					
04 Nos. vide TMBP-22					
(W) Ps 6278 = 62 / No-B					25,114 = 60
<u>28</u> 22. Plv & fixing of 600 mm x 450 mm rectangle (School & place)					
04 Nos. vide TMBP-23					
(W) Ps 5478 = 57 / No-B					21,914 = 60
<u>29</u> 23. Plv & Laying of half plastic compound 2.5 m thickness 180.00 m ² , vide TMBP-23					
(W) Ps 924 = 59 / m ² -B					1,66,426 = 60
<u>30</u> 24. Plv & Laying of half applied thermoplastic compound 2.5 m thick 60.00 m ² , vide TMBP-23					
(W) Ps 1027 = 72 / m ² -B					61,663 = 60
<u>31</u> 25. Plv & Laying of R.C.C pipe duct of 300 mm. 37.50 M, vide TMBP-23					
(W) Ps 885 = 86 / m - B					33,220 = 60
				40 Ps	68,50,711 = 60

Continuation

Continuation