



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on A/c Bill				
Name of work:- Construction of					
road from Sudarapur Belg Sadak					
to Bahari talu Under MMGSY					
NDB BRICS					
Package No - MMGSY NDB BARR 105					
Sikharna Shaka					
Agreement no:- 28 SBD/2019-20					
Agency - M/S Uthar Bihar Construction					
CO, sports club road					
Chhatraur					

Mothhari, East Champaran.					
Date of work order - 28/11/2019					
Date of completion as per					
Agreement - 27/11/2020					
Date of measurement - 26/8/2020					

26/8/20					
① Providing, laying, spreading					
& Compacting WBM					
Gr III					
$5 \times 30.0m \times 3.75m \times 0.075m = 42.18m^3$					
$5 \times 30.0m \times 3.75m \times 0.075m = 42.18m^3$					
$2 \times 30.0m \times 3.75m \times 0.075m = 16.87m^3$					
$20.0m \times 3.75m \times 0.075m = 5.62m^3$					
					106.85m ³

Continuation

 26/8/2020 J.E.
 26/8/2020 DE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
29/09/2020					
① Constn of Un-reinforced P.C.C. Pavement of M25 grade					
$5 \times 30.0m \times 3.75m \times 0.160m = 90.0m^3$					
$5 \times 30.0m \times 3.75m \times 0.160m = 90.0m^3$					
$22.0m \times 3.75m \times 0.160m = 13.20m^3$					
$21.0m \times \frac{3.50+3.10}{2} \times 0.160m = 11.08m^3$					
$17.0m \times \frac{3.10+4.30+5.30}{3} \times 0.160m = 11.51m^3$					
					$= 215.79m^3$
29/9/2020					

Abstract of Cost

① Constn of Ref.		
3 Pillar/Burgie		
0.396 Km side TMS Py		
② 11163 = 71		442120
② Clearing & grubbing of road and including uprooting veg		
0.1188 Hect. side TMS Py		
③ 49244 = 52		5850200
③ Constn of embankment with lead 1000m		
155.74m ³ side TMS Py		

Continuation

① 187 = 89

29,262 = 00

39533 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4)			188	39	533=00
7	Cousin of Embankment				
	With lead up to 100 m				
	363.39 m ³ vide Mrs P4				
	① 143=00				
	51965=00				
(5)					
10	Cousin of granular				
	Sub-base by providing				
	Gravelly material				
	148.50 m ³ vide Mrs P5				
	① 3081=44				
	4,57,594=00				
(6)					
11	Providing laying & spreading				
	& Compacting work				
	Gr 111				
	106.85 m ³ vide Mrs P8				
	① 3838=82				
	4,10,178=00				
(7)					
15	Cousin of Un-reinf.				
	p.c.c pavement of				
	Mrs ground				
	215.79 m ³ vide Mrs P9				
	① 7874=79				
	16,99,301=00				
(8)					
25	Providing & fixing of				
	informatory sign board				
	120 vide Mrs P5				

Continuation

① 11463=37

11463=00

26,70,034=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bot	26,70	0,034=00
(9) Provision for fair					
26 Citizen Board					
1 No. vide Tms P5					
11463=37					11463=00
				26,81,497=00	
0.05% below as per					
Agreement			(-)		1341=00
			Rs	26,80,156=00	
Less Paid 1st A/c					
Bill vide Tms P7					

	(-)	5,71,732=00
	Rs	21,08,424=00
29/09/2020	J.E	
29/09/2020	ACE	

Material Statement

(1) Coarse sand -	97.10 m ³
(2) Stonedust -	25.65 m ³
(3) Stonechips -	194.21 m ³
(4) Stonewetral -	129.29 m ³

29/09/2020
J.E

Continuation

Sunderpur se Bela Sarak to Bahari Tola.

1309

Schedule XLV-Form No. 134

MMGSY NDB BRICS

RWD WORKS DHAKA **DIVISION**

R.W.D WORKS **SUB-DIVISION**

Bankatna.

Measurement Book

M/s Uttar Bihar Construction Co.