

MNGSY (NDB- BRICS) - 113

MNGSY Manoharpur Sharma Road Kachhwa

Schedule XLY-Form No.-134 Sharma to Pashan  
Tala (Savai Bldg. Bawhiga)

Start - 25/09/2020 DIVISION

End - 24/09/2020 SUB-DIVISION

Sri Vishant Purohit

# MEASUREMENT BOOK

M.E. No. - 539

| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                | No.                           | L. | B. | D. |                  |
| <u>ABSTRACT OF COST</u>                                                        |                               |    |    |    |                  |
| <u>1</u> Setting out & fixing of working benchmark<br>Refer VTMBP ①            |                               |    |    |    |                  |
| 01 Nos @ Rs 3915.93 Each Rs                                                    |                               |    |    |    | 3916.00          |
| <u>2</u> Setting out & fixing of Reference pillar<br>Refer VTMBP ①             |                               |    |    |    |                  |
| 04 Nos @ Rs 1791.63 Each Rs                                                    |                               |    |    |    | 7167.00          |
| <u>3</u> Clearing & grubbing of good land as per<br>Refer VTMBP ②              |                               |    |    |    |                  |
| 0.416 Hect @ Rs 49739.47/Hect Rs                                               |                               |    |    |    | 20692.00         |
| <u>4</u> Provision Construction of Embankment with 100 m lead<br>Refer VTMBP ④ |                               |    |    |    |                  |
| 1259.75 m <sup>3</sup> @ Rs 141.03/m <sup>3</sup> Rs                           |                               |    |    |    | 177663.00        |
| <u>5</u> Provision Construction of Embankment as per<br>Refer                  |                               |    |    |    |                  |

Continuation Rs 2,09,438.00

| Particulars                                     | Details of actual measurement |    |        |    | Contents of area |
|-------------------------------------------------|-------------------------------|----|--------|----|------------------|
|                                                 | No.                           | L. | B.     | D. |                  |
| 1. Construction of 80% grade                    |                               |    |        |    |                  |
| VTMPB (4)                                       |                               |    | 1000 m |    |                  |
| 539.80 m <sup>3</sup> @ 10.7.51/m <sup>3</sup>  |                               |    |        |    | 1,01,235.00      |
| 2. Construction of 80% grade                    |                               |    |        |    |                  |
| VTMPB (4)                                       |                               |    |        |    |                  |
| 371.11 m <sup>3</sup> @ 206.05/m <sup>3</sup>   |                               |    |        |    | 76467.00         |
| 3. Paving Construction of granular sub-base     |                               |    |        |    |                  |
| G.I                                             |                               |    |        |    |                  |
| VTMPB (5)                                       |                               |    |        |    |                  |
| 229.50 m <sup>3</sup> @ 1760.21/m <sup>3</sup>  |                               |    |        |    | 4,03,968.00      |
| 4. Paving stone metal                           |                               |    |        |    |                  |
| WBm 60-111 as per spec                          |                               |    |        |    |                  |
| VTMPB (5)                                       |                               |    |        |    |                  |
| 168.187 m <sup>3</sup> @ 2140.13/m <sup>3</sup> |                               |    |        |    | 3,59,942.00      |
|                                                 |                               |    |        |    | 11,51,050.00     |
| less 0.52% below                                |                               |    |        |    | 5985.00          |
|                                                 |                               |    |        |    | 11,45,065.00     |
| 18/8/20                                         |                               |    |        |    |                  |
| JE                                              |                               |    |        |    |                  |
| 18.8.20                                         |                               |    |        |    |                  |
| AE                                              |                               |    |        |    |                  |
| 19/9.2020                                       |                               |    |        |    |                  |
| material statement                              |                               |    |        |    |                  |
| ① E.W. - 2170.76 m <sup>3</sup>                 |                               |    |        |    |                  |
| ② Stone metal (Aggregate)                       |                               |    |        |    |                  |
| 53 mm to 9.5 mm - 146.88 m <sup>3</sup>         |                               |    |        |    |                  |
| ③ Stone chip (Aggregate)                        |                               |    |        |    |                  |
| 9.5 mm to 236 mm - 57.375                       |                               |    |        |    |                  |
| ④ Coarse sand - 87.90 m <sup>3</sup>            |                               |    |        |    |                  |

Continuation