

| Sch. XLV—Form No. 134                                                         |                               |   |    |    | Contents of area |
|-------------------------------------------------------------------------------|-------------------------------|---|----|----|------------------|
| Particulars                                                                   | Details of actual measurement |   |    |    |                  |
|                                                                               | No.                           | L | B. | D. |                  |
| <u>2nd on A/c Bill</u>                                                        |                               |   |    |    |                  |
| Name of work:- Powani Kaman Pur road to Nawagaron main road under MMGSY (SC). |                               |   |    |    |                  |
| Agency:- Pushpa Devi.                                                         |                               |   |    |    |                  |
| Agg. No :- 31 SBD of 2020-21.                                                 |                               |   |    |    |                  |
| Date of start :- 22/09/20                                                     |                               |   |    |    |                  |
| Date of comp:- 21/09/21.                                                      |                               |   |    |    |                  |
| Date of mt :- 03/10/20.                                                       |                               |   |    |    |                  |
| Further measurement :- NIL.                                                   |                               |   |    |    |                  |
| <u>Monali</u><br><u>03/10/20</u><br><u>J.E.</u>                               |                               |   |    |    |                  |
| ABSTRACT OF COST.                                                             |                               |   |    |    |                  |

|                                                                                  |  |  |  |               |
|----------------------------------------------------------------------------------|--|--|--|---------------|
| 1. Clearing and grubbing of road land. do. all comp. lib.                        |  |  |  |               |
| 1.49 Hect. vide PS                                                               |  |  |  |               |
| @ 51133.76 / Hect                                                                |  |  |  | Rs. 76189.40  |
| 2. Cost of embankment obtained from borrow pits. do. all comp. lib.              |  |  |  |               |
| 2394.66 m <sup>3</sup> vide PS                                                   |  |  |  |               |
| @ 183.27 / m <sup>3</sup>                                                        |  |  |  | Rs. 438869.1  |
| 3. Excavation for road work in soil with hydraulic excavator. do. all comp. lib. |  |  |  |               |
| 242.03 m <sup>3</sup> vide PS                                                    |  |  |  |               |
| @ 74.16 / m <sup>3</sup>                                                         |  |  |  | Rs. 17949.4   |
| Continuation                                                                     |  |  |  | Rs. 533,007.0 |

Sch. XLV—Form No. 134

| Particulars                                               | Details of actual measurement |   |   |    | Contents of area |
|-----------------------------------------------------------|-------------------------------|---|---|----|------------------|
|                                                           | No.                           | L | B | D. |                  |
|                                                           |                               |   |   |    | B. 533007.00     |
| 4. Const. of curb and med obtained from borrow pits       |                               |   |   |    |                  |
| do - all comp. hls.                                       |                               |   |   |    |                  |
| 598.46 m <sup>3</sup> vide P.6                            |                               |   |   |    |                  |
| @ 174.94 / m <sup>3</sup>                                 |                               |   |   |    | B. 104730.00     |
| 5. Const. of sub-grade with 2 courses shoulder pits - do  |                               |   |   |    |                  |
| all comp. hls.                                            |                               |   |   |    |                  |
| 1180.16 m <sup>3</sup> vide P.6                           |                               |   |   |    |                  |
| @ 177.06 / m <sup>3</sup>                                 |                               |   |   |    | B. 208971.00     |
| 6. Const. of granular sub-base by well graded             |                               |   |   |    |                  |
| material - do - all comp. hls.                            |                               |   |   |    |                  |
| 1269.59 m <sup>3</sup> vide P.6                           |                               |   |   |    |                  |
| @ 3137.14 / m <sup>3</sup>                                |                               |   |   |    | B. 3982882.00    |
| 7. Providing majority typical sign board - do - all comp. |                               |   |   |    |                  |
| 2 m x 1 m vide P.6 @ 9521.44 each                         |                               |   |   |    | B. 19041.00      |
|                                                           |                               |   |   |    | B. 4848633.00    |
| Add GST. @ 12 %                                           |                               |   |   |    | B. 581836.00     |
| Add labour cess 1 %                                       |                               |   |   |    | B. 48486.00      |
| Add for S.F @ 0.4 %                                       |                               |   |   |    | B. 45577.00      |
|                                                           |                               |   |   |    | B. 5524532.00    |
| less 26.60% as per agg. 03                                |                               |   |   |    | B. 1469526.00    |
|                                                           |                               |   |   |    | B. 4055006.00    |
| less previous payment vide P.7                            |                               |   |   |    | B. 2433064.00    |
|                                                           |                               |   |   |    | B. 16,22,002.00  |

M. M. Debi  
03/10/20  
J.E.

Continuation