

1st O/C Bill (running)

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road & C.D work from Egot Brahmanthan to Ramu muslim tola malikara under MMGSY(SC)					
Agency:- Aman Nath Jha, ward No-13 Benipur, Nagar parised, Garam-kushanpur, Nawada, Darbhanga, Bihar-847201					
Agreement no.- 37/SBD/2019-20 MMGSY(SC)					
Rate - 3.45%					

Date of commencement - 08-02-2020					
Date of completion:- 07-02-2021					
Time of completion - 12 months.					
Date of measurement:- 23-02-2020					
C.D Work					
17/31	Earthwork in excavation for Foundation of Structure--do--do--all complete job.				
HL	$1 \times 2 \times 6.450 \times 1.40 \times 1.50 = 27.09$				
Below	$1 \times 1 \times 4.850 \times 1.50 \times 0.365 = 2.71$				
					29.80m ³
27/32	Providing M15 pcc (1:2:5:5) at levelling course in foundation				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
P-21	Qty	85.66 m ³			
P-27	Qty	32.05 m ³			
	T. Qty	117.71 m ³			
	@ Rs	7150.72 / cum			8,41,711.00
22/52	Pouring weepholes in Brick masonry, plain/ reinforced — do — do — all complete job				
P-27	Qty	90 nos			
	@ Rs	118.56 / each			10,670.00
		1,10,745.24			10,74,43,740.00
		3,81,061			3,81,061.00
		1,06,64,185			1,06,64,185.00
	Previous payment = (-)				60,33,705.00
		46,30,480			46,30,480.00

26/05/2020
JE

26/05/2020
AE

Material statement.

- ① Earthwork - 5150.18 m³
- ② Stone - 1887.08 m³
- ③ Stone chips - 462.00 m³
- ④ C. Sand - 231.00 m³
- ⑤ K. Sand - 295.72 m³
- ⑥ Screening - 139.68 m³

26/05/2020
JE

Continuation
26/05/2020
AE

28/5