

1 st on A/C Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - m m 17 SY SC					
Dumaria to Tentadiya					
Agg No: - 28 SB/D/2020-21					
Agency - Rani Kurnari					
Dist - malapuzha					
Date of work start - 14-05-2020					
Date of completion - 13-02-2021					
Date of record measurement - 4-8-2020					

① providing and fixing of
 working benchmark/
 reference pillars

Benchmark pillar 50m/km 3.00 No

Reference pillar 4m/km 8.00 No

② clearing and grubbing
 Road land (by manual
 means) including uprooting
 with vegetation grass -

2 x 10 x 30 m x 3.50 m = 2100.00 m²

2 x 10 x 30 m x 3.50 m = 2100.00 m²

2 x 12 x 30 m x 3.50 m = 2520.00 m²

2 x 12 x 30 m x 3.50 m = 2520.00 m²

2 x 12 x 30 m x 3.50 m = 2520.00 m²

Continuation

ABSTRACT OF COST

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing and fixing of working bench mark / Reference pillar - - - Qty vide TMB P ①					
3.00 No @ Rs 4053.23 / each = Rs					12175.00
8.00 No @ Rs 1874.81 / each = Rs					14998.00
②/② Clearing and grubbing Road land - - - do - Qty vide TMB P ②					
142 Hect @ Rs 49496.70 / Hect =					70285.00
③/③ Excavation for road way Box cutting - - - do -					
Qty vide TMB P ③					
172.73 m ³ @ Rs 74.10 / m ³ = Rs					12799.00
④/④ Constn of embankment with approved material deposited Soil - - - do - Qty vide TMB P ④					
103.64 m ³ @ Rs 26.06 / m ³ = Rs					2701.00
⑤/⑤ Constn of embankment with approved material lift 15m Local 100 m and 1000 m - Qty vide TMB P ⑤					
For 100 m Local					
1516.38 m ³ @ Rs 130.86 / m ³ = Rs					198433.00
For 1000 m Local					
2428.48 m ³ @ Rs 174.83 / m ³ =					424571.00

Continuation

C.O.Rs 735962.00

