

સાચાની યોડ લે લેલછી [M.M.G.S.Y (S.C)]

Schedule XLV-Form No. 134

શીવપુરા

DIVISION

ચેવાડા

SUB-DIVISION

Measurement Book

1269

આમિનના - શ્રી વીરેન્દ્ર કુમાર

કે 582-18-19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Const. & maintenance of road and e.o. work from Siganis Road to Berchhi under Head mmsy (sc).				
Agency -	Sri Bisenkumar Kumar Sh. Borshe P.O. Ghushkuri, Dist- Sheikhpura.				
Aggr. No. -	34 (SSD)/2018-19				
Aggr. Value -	Cont Rs 68,46,323 = ~				
	Main Rs 10,51,305 = ~				
	Total Rs 78,97,628 = ~				
Date of Commencement -	07.03.19				
Date of Completion -	06.03.20				
	<u>Actual Date of Completion - 05.03.20</u>				
Date of Entry -	30.09.20				

ABSTRACT OF COST

(1) Cont. of Reference & workup					
Bench mark					
P/32	2	Nil			
	@ Rs	3929 = 85 each	Rs	7,860 = ~	
(2) Cont. of Reference pillars/burques					
P/32	6	Nil			
	@ Rs	1798 = 02 each	Rs	10,788 = ~	
(3) Clearing and grubbing road					
Land --- as Contn					
P/32	0.906	Heet.			
	@ Rs	49739 = 47 hr Heet.	Rs	45,064 = ~	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. R.	74,	64,357~
(32/39) P/v R.C.C. m-20			in sub.		
Structure in all Comp					
P/38	4.068 m ³				
@ 6180.79 mm ³			R		25.143~
(33/40) P/v and Layer R.C.C. m-25					
in Super Structure (Deck slab)					
P/38	4.608 m ³				
@ 7325.26 mm ³			R		33.755~
(34/44) Poor. P.C.C. m-15 (1'2"5"5")					
in Pavement work					
P/38	3.312 m ³				
@ 5464.85 mm ³			R		18.100~
			Others R		75,41,355~
Less 10%			⊖		7,54,136~
(As per agreement)					R 67,87,219~
Paid vide yr. no. 04			⊖ R		60,00,000~
based 25.09.20					
Net Payable. R					7,87,219~
<i>[Signature]</i>					
25.09.20					