

Measurement

महसुदा (CEN)

Schedule XLV-Form No. 134

1948-3-21 दिनांक 5:30 बजे

मासिक/कार्य दिनांक और समय सूची DIVISION

मासिक/कार्य दिनांक और समय सूची SUB-DIVISION

Measurement Book

2227

मासिक/कार्य दिनांक और समय सूची

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-		Construction of			MMGSY
		Road from Bakhar			PMGSY
		Road To Bakhar			Harijan
		Gola in "Saxard" block			
Name of Agency:-	Uttar Bihar construction Co.				
No and Agreement Date:-	09/SBD/2019-20/30 ⁰⁹ / ₁₉				
Date of start:-	30.09.2019.				
Date of completion	29.09.2020.				

1) Setting out Pillars:-
providing and fixing of working
bench mark pillars.

(a) Working bench mark pillars.

1	1.700	1.700km
---	-------	---------

(b) Reference Pillars:-

1	1.700	1.700km
---	-------	---------

2) Clearing and Grubbing Road land
including uprooting wild vegetation
grass, bushes and shrubs.

1	7.00	7.00	11900.00
---	------	------	----------

$$HA = \frac{119000.00}{10,000} =$$

Continuation

1.19 HA

Alot. 43,22,132 = 00 vide C.No. 01enc.
dt. 06.01.2020

10

Sch. XLV-Form No. 134

B/F Rs- 43,39,197.00


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11) Providing and fixing Lego of masonry					
Bond-					
Qty rate	TMB/	P-06			
Qty 3.00 No @		11871.72 each			35,015.00.
G: Total Amount (Rs)				43,65,802.00/-	
less @ 0.01% below as per agreement (-)				436.00	
Net Payable Amount (Rs)				43,65,366.00	
				43,65,366.00/-	
Say Rs 43,65,366.00/-					
Sanctioned 05/02/2020 JEL (sanction)					
Limit Allocation = 43,22,132 = 00					
Material statement for. 1st A/R II.					
1) Earthwork: 2298.31 m ³ =					
2) Stone masonry Gr III (W.B.M.) = 102.27 m ³ .					
3) Stone masonry Gr I. (G.S.B.) = 258.27 m ³ .					
4) Stone dust. = 95.09 m ³ .					
5) Stone chips = 254.52 m ³ .					
6) Coarse sand = 127.41 m ³ .					
7) Cement = 99.45 MT.					
Sanctioned 05/02/2020 JEL (sanction)					

Continuation

Total value of 1st MC Bid = 4365366 = ₹

Limit for Agency = 4322132 = ₹

Sch. XLV-Form No. 134 ¹¹ Memo of Payment

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) 14. C.C.		=	43221	= ₹	
(2) 14. C.C. S.T.		=	43221	= ₹	
(3) 14. S.C. S.T.		=	43221	= ₹	
(4) 24. S.T.		=	86443	= ₹	
(5) 54. S.D.		=	216107	= ₹	
(6) 34. P. S.D.		=	129664	= ₹	
(7) Royalty		=	191924	= ₹	
(8) S.P.		=	64806	= ₹	
(9) By cheque		=	3503525	= ₹	
Total = 4322132 = ₹					Page
for Rupees forty-three Lacs					
Twenty-two thousand one					
Hundred Thirty Two only					
Vr No-07 dt 29/05/20  Executive Engineer R.W.D. Works Div., Purnia 27/05/20 29/05/20					

Continuation