

14
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd	on	A/c Bill		
	Abstract of Cost				
N/A :-	Rasulpur Fatah P.A.				
	PMGSY Road to Middle				
	School Salampur Dumaria				
	Hate Huc Hiradul Kachua Tak				
Agency :-	Arun Kumar Singh				
Agreement No :-					
Date of Start :-	10/07/2020				
Date of Completion :-	09/07/2021				

1.	Cleaning and grubbing road land				
	Vide TMB P.N. (1) item (1)				
	Qty = 1.04 Hec				
	@ Rs 51133.76/Hec = Rs 53,179.11				
2.	Providing and Fixing Working B.M.				
	Vide TMB P.N. (2) item (1)				
	Qty = 2 Nos.				
	@ Rs 3765.33/Each = Rs 7,530.66				
3.	Construction of Ret. Pillar.				
	Vide TMB P.N. (2) item (3)				
	Qty = 5 Nos.				
	@ Rs 1724.63/Each = Rs 8,623.15				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7. Box Cutting Excavation for road way in Soil...					
Vide TMB P.N. (11) Item (7)					
Qty = 129.38 m ³					
(a) Rs 74.14/m ³ = Rs 9594.82					
Box Cutting					
8. GSB with well graded material...					
Vide TMB P.N. (11) item (8)					
Qty = 424.27 m ³					
(a) Rs 2716.94/m ³ = Rs 1152716.13					
9. LBM Gr-II Providing Laying and Compacting...					
Vide TMB P.N. (12) item (9)					
Qty = 425.60 m ³					
(a) Rs 3529.65/m ³ = Rs 1502219.04					
Total = Rs 3196859.67					
Add 12% and 1% Abatement = Rs 415591.76					
= Rs 3612451.43					
Less Previous Payment: Rs (-) 1918116.00					
Rs 1694335.43					
Say Rs 16.94.335.00					
13/10/2020	13/10/20				
J.E.	A.E.				

Continuation