

TTed on 4/c Bill

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - construction of Road & C.D work with maintenance for Road Maudal to Chowk to heli tola					
Name of Agency - Jitendar Kumar s/o Bankelal Mahto					
Agreement No. - SDD ⁸³ of 2019-20					
Date of start - 21.01.20					
Date of completion - 20.10.20					
Date of entry - 11/10/20					
1) providing a fixing working bench mark pillars - all 1/6					
Qty vide TMB PN - 5					
0.600 Km @ Rs 4171.94/km Rs 2503.20					
2) Refrance pillars - all 1/6					
Qty vide TMB PN - 5					
0.600 Km @ Rs 1930.20/km Rs 1158.20					
2) Providing clearing & grubbing road land by manual means - all 1/6					
Qty vide TMB PN - 5					
0.35 Hac @ Rs 49996.70/Ha Rs 17524.20					
3) construction of subgrade with approved material obtained from borrow pit - all 1/6					
Qty vide TMB PN - 6					
565.50 m ³ @ Rs 176.75/m ³ Rs 99952.20					
Rs 120937.20					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8/1 R 120937 = 0
4/21 Provide & fix up typical M.M.B. Board with Citizen board — all job					
Qty vide TMB PN. - 6					
2 Nos @ R 11015.65/No R 22031 = 0					
5/3 Construction of embankment with material obtained from borrow pit — all job					
Qty vide TMB PN. - 6					
⑨ for lead 100m - 108.68 m ³					
@ R 175.11/m ³ R 19031 = 0					
⑩ for 100m lead 385.82 m ³					
@ R 138.27/m ³ R 53347 = 0					
6/5+10 Construction of G.S.B. Gooding T by well graded material — all job.					
Qty vide TMB PN. - 6					
350.456 m ³ @ R 2809.86/m ³ R 984732 =					
7/22 Earth work in Excavation of foundn — all job					
Qty vide TMB PN. - 6					
14.63 m ³ @ R 260.59/m ³ R 3812.20 =					
8/23 Pls Mis P.C.C (1:2.5:5) as lechy course in foundation — all job					
Qty vide TMB PN. - 6					
2.1355 m ³ @ R 6115.61/m ³ R 13060.00 =					

Continuation

R 1216950 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/S 1216 8502
96/25 P/v Construction of P.C.C in open foundation — all					
Ido.					
Qty vide TMB PN. — 7					
13.869 m ³ @ Rs 6737.38/m ³					Rs 93441 =
106/25 P/v laying R.C.C HP 60mm dia — all					
Ido.					
Qty vide TMB PN. — 7					
5.77 m @ Rs 1967.21/m					Rs 9836 =
11/6+11/7 providing laying Spreading & compacting Stone aggregate of WBM 60mm — all					
Ido.					
Qty vide TMB PN. — 7					
168.306 m ³ @ Rs 3418.107/m ³					Rs 575282 =
12/12 Construction of unreinforced P.C.C pavement in Mz grade — all					
Ido.					
Qty vide TMB PN. — 7					124.936
Qty vide MBH. — 2632 PN. — 13					58674
					183.61 m ³
					Rs 183.60 m ³
					@ Rs 7639.45/m ³
					Rs 1402603 =
					Rs 3298 112 =

