

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - Shabuli Pakhan main
 Roadhan Mautri Sadak perah-
 ghat nahar to Terahat fela.

Name of Agency - Rajay Bhushan Singh

Agreement no - 159/SBD/2020-21

Date of Commencement - 02.5.2020

Date of Completion - 01.5.2021

Record Entry -

① Setting out Pillars - do - G/I.

Benchmark Pillars

1x3

3 Nos

Reference Pillars

2.29x4 = 9.16

Limit 9.00 Nos

② Clearing and grubbing Kaulam-

2x76x30x3.50

15960.00

2x10x3.50

70.00

16030.00

= 1.60 H/A

H/A
 1.60
 2.00

Continuation

Abstract Cash

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Dhabaule Dakhin main Pradhan Mantri Sadak Patar-ghat Nahar to Terasi Tala.					
Name of Agency - Rajay Bhushan Singh					
Agreement No - 159 SBD/2020-21					
Date of Commencement - 02.5.2020					
Date of Completion - 01.5.2021					
1/1 Providing & fixing of working - do - E/I					
. Bench Mark Pillars					
Qty vide TMB Page no - 1					3 Nos
@ 4376.51					RS 13129.53
Reference Pillars					
Qty vide TMB Page no - 1					9 Nos
@ 1998.65					RS 17987.85
2/2 clearing and grubbing Road - do - E/I					
Qty vide TMB Page no - 1					1.6111
@ 51133 51133.76					RS 818140.00
3/5 Construction of Embankment 100M - do					
Qty vide TMB Page no - 2					1890.00M
@ 131.03					RS 247646.70
					RS 362578.08

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/6 Construction of Embankment 1000M - do					
Qty vide TMR Page no-2					526.503 585M
@ 174.94					RS 102105.91 102334.90
5/7 Construction of Subgrade - do - C/I					
Qty vide TMR Page no-2					3402 M ³
@ 176.58					RS 606725.16
6/28 Earth work in Excavation - do - C/I					
Qty vide TMR Page no-2					223.56 223.42 M ³
@ 269.32					60209.17 RS 60171.47
7/29 Providing Concrete for PCCM-15 - do					
Qty vide TMR Page no-2					15.84 M ³
@ 5476.80					RS 86752.51
8/30 Providing Concrete PCCM-20 - do - C/I					
Qty vide TMR Page no-3					66.80 M ³
@ 6005.64					RS 401176.75
9/31 Supplying Filling and placing H.V.S.D - do					
Qty vide TMR Page no-3					0.32 M ³
@ 45590.99					RS 14589.12
					RS 1626332.99

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/32 plain/reinforced R.C.M-20-do-C/I					32.44 ³
Qty vide TMR Page no-3					32.48 M ³
@ 6202.06					RS 201194.82
					RS 201442.90
11/33 providing weepholes in backs do-C/I					
Qty vide TMR Page no-4					72 Nos
@ 113					RS 8136.00
12/34 plain/reinforced R.C.M-25-do-C/I					19.98 ³
Qty vide TMR Page no-4					20.04 M ³
@ 6814.18					RS 136147.31
					RS 136556.17
13/35 Supplying fitting and Hys Dorr-do-C/I					
Qty vide TMR Page no-4					2.02 MT
@ 45731.98					RS 92378.60
14/36 Back filling behind abutment-do-C/I					67.26 ³
Qty vide TMR Page no-5					68.56 M ³
@ 702.46					RS 47247.45
					RS 48160.65
15/37 providing and laying filter-do-C/I					
Qty vide TMR Page no-5					39.64 M ³
@ 2851.51					RS 113033.86
					RS 2226041.17

Continuation

C.O. RA 2226041.17

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/39 providing and laying RCCM-30-do					
Qty vide TMR Page no-5					8.76 M ³
@ 7378.58					Rs 64636.36
17/40 Supplying fitting and placing HYSD-do					
Qty vide TMR Page no-586					0.76 MT
@ 46781.78					Rs 35554.15
18/41 parapet construction -do- C/I					
Qty vide TMR Page no-6					8.02 M ³
@ 6202.06					49616.48
					Rs 49740.52
					Rs 2375972.22

Deduct 0.05% below
as per agreement.

(-) 1187.98

Rs 2374784.24

Say Rs 2374784.00

H/M
25.8.2020
A.C.

Material Statement

Coarse Sand - 68.38 M³ @ 150.80

Stone chips - 136.76 M³ @ 582.51

Earth work - 5877.00 M³

H/M
25.8.2020
A.C.

C.E.
15/10/2020

Executive Engineer
R.W.D. Works Division,
Sikar, Rajasthan

Continuation