

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सिमरीबख्तियारपुर।

पत्रांक 90537/सिमरीबख्तियारपुर,

दिनांक 9/07/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल सिमरीबख्तियारपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
ब्राडा, पटना।

विषय :- मुख्यमंत्री ग्राम संपर्क योजना (Sc) अन्तर्गत अधियाचना प्रपत्र समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि मुख्यमंत्री ग्राम संपर्क योजना (Sc) अन्तर्गत अधियाचना विहित प्रपत्र में तैयार कर मापी-पुस्त की छायाप्रति एवं उपयोगिता प्रमाण-पत्र इस पत्र के साथ संलग्न कर समर्पित की जाती है।

अतः अनुरोध है कि अंकित पथों में अधियाचित राशि आवांटित करने की कृपा की जाय।

अनुलग्नक :- यथोपरि।

विश्वासभाजन

Rahman
09.07.2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग कार्य प्रमण्डल,
सिमरी बख्तियारपुर।

FORM GFR 19-A

(See Government of India's Decision (I) below rule-150)

Form of utilization Certificate upto 08 July.. 2020

MMGSY(SC)

STATE - BIHAR

PIU :- Executive Engineer, RWD Works Division, Simri Bakhtiyarpur

S. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. lacs)	Amount Received (in Rs. lacs)	Particulars
1	2	3	4	5
1	Barhona Ramtola to Sahsoul	225.52500	224.84680	Certified that out of Rs 6160.97762 lacs of grants-in-aid sanctioned during the years 2020-21 in favour of E-in-C RWD Bihar, Patna a sum of Rs. 6144.42299 lacs has been utilization for the purpose MMGSY _SC Scheme as given in the managing for which it was sanctioned and that the balance of Rs 165.54639 lacs is remaining unutilized at the period under
2	Raghuni Baba Asthan to Bankutti	230.05630	227.16654	
3	Baith Mushari Panchayat Bhawan to Ramma Mahadalit Tola	172.13956	172.12620	
4	Baith Mushari to Bachora Mahadalit Main Road	270.89191	270.89191	
5	Khamhauti Panchayat NH-107 Bahira Chowk to S.H.	96.21179	96.14703	
6	Mubarakpur PWD Sadak to Tirasi PWD VIA-Balchand	146.73488	143.74811	
7	Navtola Harisankar Kumar Ke Ghat Mithlesh Sada House	226.58025	215.56865	
8	NH-107 Bhatouni Panchayat to Tengrahi Harijan Tola VIA-Tulsiyahi	311.17301	311.35405	
9	Pastpar NH-106 Jirwa Purbi Tola to Parisi	194.76417	194.70600	
0	Sahmora Bhagwati Asthan to Musahari VIA-Ram Tola	106.61516	106.12850	
1	Saroja Panchayat Bakhtiyarpur Chapram Road Brahmasthan to Harijan Tola	36.34875	35.48900	
2	Saroja Panchayat Bakhtiyarpur Chapram Road Brahmasthan to Paswan Tola	56.45285	55.21885	
3	Simri Panchayat Simri Babujanghat Road Dhab Chabiyari Main Road to Mushari Tola	94.68160	91.50959	
4	Koshi Banch Pakki Sadak Se Khochardewa Vidyanand Yadav Ke Ghar Tak	208.87000	168.82204	
5	Sitanabad Dakshin Panchayat MDR T02 to Mahadalit Tola	73.96900	66.50948	
6	Manikpur Patarghat Paharpur PMGSY Road to Jamhara Bharna Mushari	152.53547	151.91542	
7	Basnahi to Raman via Tararahi Hathi Karan	345.96700	230.10852	
8	Koshi Bandh Pakki Sadak to Shatrughan Choudhary House Via Panchyat Bhawan	80.40455	67.86390	
9	Koshi Bandh Pakki Sadak to Kotawaliya Nago Choudhari House	185.21147	183.99320	
0	PASTPAR GOAT SHIV MANDIR TO NAHAR VIA HARINAGAR JALAIYA NORTH	184.07769	182.54181	
1	Khamauti Uttari Tola To Harijan Tola (Bariyapur) in Khamauti Panchayat	81.73008	80.87576	
2	Lakshmina Mushari to PMGSY Road Mali Bishanpur	90.10000	88.36208	
3	PMGSY Road Bajrangi Tola to Chinahi Mushari Tola Road	186.02158	183.76860	
4	MDR T04 to sitanabad	72.77600	60.39641	
5	Tariyama Panchyat Nasrath Chakla Path To Mushari Tola, Harizan Tola	49.12070	30.59140	

Ratman

26	Husain chak Simari Road Dwarika Tola Pipal Tree To Mahakhar Paswan Tola via Makakhar Musahari Tola	151.37294	83.36160
27	Golma West Panchyat Brahmantola Nar Ghanshyam Jha House to RCC Road Ghoghanpatti PWD Road Ram Janki High School Pipra Ram Tola	23.80570	20.95942
28	Mahua Panchayat Ke Amona Seeman Bajrangbali Sthan Se To Vindo Sada Ke Ghar Tak	53.28278	42.10880
29	Pama Sirha Tola Panchayat Bhawan to Sahgora Mushahri	80.12850	58.88018
30	Construction of Road from Manikpur to Patarghat Chaubania Mushari	29.96436	5.39720
31	Construction of Road from Gordah to Mushahri Path	26.52991	19.52360
32	Construction of Road from Mohanpur Panchyat ke PMGSY Road Bichla pul se Harijan Tola to Gosai Tola	53.53844	11.98995
33	Koshi Bandh to Oraili Path	219.69000	50.00000
34	Balaithan Sohiyari ward No-01 to Jagnandan Risideo Mahadalit Tola	110.46231	37.16310
35	Koshi Banch Panchyat Bhawan to Mahadalit tola	61.69108	9.57707
36	Baghwa Majhwa Path to Gauri Tola	60.77328	0.00000
37	Khathdumar Panchayat Ke Agar Pasi Tola To Ramnagar	52.28758	0.00000
38	Sardiha Panchyat ke Sardiha Gobardhanpur RCC Path to Uttar Tola Tak	43.21263	0.00000
39	Tariyama REO Road to Harijan toal	82.35921	0.00000
40	Sitanabad Dakshin Panchyat ke woris Bandk Road to Islampur Gauwn	86.92833	0.00000
41	Simari Bakhtiyarpur Main Road Makhdum Chowk Mahzid to Samastipur Gauwn	82.85144	20.00000
42	Khajuri Panchyat Khajuri Chapram to Dakshin Tola	123.49696	21.00000
43	Sitanabad Utari Panchayat Ke MDR T02 Raja Chowk To Ghurmuha Nahar Sima	75.37210	0.00000
44	KARIYAT MAHADALIT TOLA to PACHHIM JANE WALI GOLMA BASA PAKY SADRAK TAK	2.21230	0.00000
45	Mahamadpur Panchayat ke Ani Chaparam Ke Ani Chowk to Harijan Tola	84.70040	14.91872
46	Pariya Panchyat ke Maina Mushari se to Chilarahi	97.66679	0.00000
47	Sitanabad Dakshin Panchyat Main Road Bakhtiyarpur Raod to Goriyari tola	104.44506	0.00000
48	Singhpur Bajrangwali Sthan se to Mora Chock tak	108.38526	60.00000
49	Bhasti Middle School PMGSY Road to Bhasti Mahadalit Tola	49.20105	40.00000
50	DHABAULI PURAB PANCHAYAT ME NH 106 KE SABELA to HARIJAN TOLA TAK	61.45803	0.00000
51	Paharpur Panchayat ke Chikaniya Khap tola PMGSY SAKRA WEST to Sakra Purbi	60.46068	0.00000
52	Harijan Tola to NH-107 via Block Campus	63.95452	0.00000

Redmay

55	NH-107 To Bahurwa Mahadalit Tola	94.89506	0.00000
54	GOLMA PARDHANMANTRI SADRAK to MAHADALIT TOLA SE DURGASTHAN TAK	34.83787	0.00000
53	CHAK-BHARD PANCHAYAT K MUKHYA PATH BAKHTIYARPUR SONBRSA RAJ K PAHARPUR to SAHU TOLA	21.72448	0.00000
56	KURIYA PUL (PARDHANMANTRI HARAHARI) to PARSABA HOTE HUAI RAM POKHAR MUSAHARI	85.44951	0.00000
Total :-		3979.61077	

2. Certificat that I have satisfied myself that the condition on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks excrsied :-

- Works have been supervised by executive Engineer/ Superintending Engineer
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved. :-

- Construction of road works.
- Construction of CD works.

D.A.O

RWD Work Division Simri Bakhtiyarpur

Rachna
09.07.2020
Executive Engineer

RWD Work Division Simri Bakhtiyarpur

Rural Works Department MMGSY (SC) Allotment Requisition Format

Name of Division :- Simribakhatiyarpur

Sl. No.	Year	Name of Road	Name of Contractor	Name of Contractor		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length in (KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2014	Barhona Ramtola to Sahsoul	Maa Jiwachh Construction	3.000	226.00000	225.52500	16.20300	224.84680	224.84680	224.84680		Work is final
2	2014	Raghuni Baba Asthan to Bankutti	M/S Anand Construction	2.000	230.00000	230.05030	9.61805	227.16654	227.15934	227.15934		Work is final
3	2014	Baith Mushari Panchayat Bhawan to Ramma Mahadalit Tola	Shiv Krishna Builders Pvt. Ltd.	2.330	187.57000	172.13956	8.55623	172.12620	171.78253	171.78253		Work is final
4	2014	Baith Mushari to Bachora Mahadalit Main Road	Manoj Kumar	3.540	295.09000	270.89191	12.93561	270.89191	270.32218	270.32218		Work in progress
5	2014	Khamhauri Panchayat NH-107 Bahira Chowk to S.H.	M/S Vijay Kumar	1.075	103.34000	96.21179	4.16734	96.14703	95.82249	95.82249		Work in progress
6	2014	Mubarakpur PWD Sadak to Tirasi PWD Via-Balchand	Bihar Enterprises	10.770	157.33000	146.73488	7.27448	143.74811	143.74811	143.74811		Work Complete
7	2014	Navtola Harisankar Kumar Ke Ghat Mithlesh Sada House	Kanhai Kumar	2.860	232.96000	217.29956	9.28069	215.56865	215.56865	215.56865		Completed
8	2014	NH-107 Bhatouni Panchayat to Tengrahi Harijan Tola VIA-Tulsiyahi	M/S Jai Mata Di Construction	3.885	341.74000	311.17301	16.61222	311.35405	310.82156	310.82156		Work Complete
9	2015	Pastpar NH-106 Jirwa Puri Tola to Parisi	Chandrika Prasad Jaiswal	2.700	213.37000	194.76417	9.97642	194.70600	194.70600	194.70600		Work in progress
10	2015	Sahimora Bhagwati Asthan to Musahari VIA-Ram Tola	Maa Jiwachh Construction	1.423	115.21000	106.61516	5.56463	106.12850	106.12751	106.12751		Work Complete
11	2015	Saroja Panchayat Bakhtiyarpur Chapram Road Brahmathan to Harijan Tola	Kaushal Kumar	0.510	43.64000	36.34713	2.10558	35.48900	35.46867	35.46867		Work Complete

10/11/2015

Sl. No.	Year	Name of Road	Name of Contractor	Name of Contractor		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length in (KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
12	2015	Saroja Panchayat Bakhtiyarpur Chapram Road Brahmasthan to Paswan Tola	Nitish Raj	0.730	61.80000	56.45285	2.71115	55.21885	55.21854	55.21885		Work Complete
13	2015	Simri Panchayat Simri Babujanghat Road Dhab Chabiyari Main Road to Mushari Tola	Prashun Kumar Singh	1.200	100.63000	94.68160	3.80943	91.50959	91.46983	91.50959		Work Complete
14	2015	Koshi Banch Pakki Sadak Se Khochardewa Vidyanand Yadav Ke Ghar Tak	M/S Krishna Construction	2.400	212.87000	202.85600	4.01250	168.82204	167.35383	167.35383		Work in progress
15	2015	Sitanabad Dakshi Panchayat MDR T02 to Mahadait Tola	Maa Kali Construction	0.875	73.96900	66.78848	2.88938	66.50948	64.10669	66.50948		Work in progress
16	2015	Manikpur Patarghat Paharpur PMGSY Road to Jamahara Bharna Mushari	Maa Jiwachhi Construction	2.035	180.86000	152.53547	6.15041	151.91542	151.91542	151.91639		Completed
17	2015	Basnahi to Raman via Tararahi Hathi Karan	Vinod kumar Rai	4.330	345.96700	297.24748	6.89000	270.47469	270.45107	270.45107		Work in progress
18	2015	Koshi Bandh Pakki Sadak to Shatrughan Choudhary House Via Panchyat Bhawan	Dolly	1.125	75.50825	67.95743	4.4066	67.86390	67.86390	75.40479		work in progress
19	2015	Koshi Bandh Pakki Sadak to Kotawaliya Nago Choudhary House	PANKAJ KUMAR SINGH	1.9	194.82300	185.21147	6.00477	183.99320	182.08859	183.67063		work in progress
20	2015	PASTPAR GOAT SHIV MANDIR TO NAHAR VIA HARINAGAR JALAIYA NORTH	RAJA KUMAR SINGH	2.65	2.650	184.07769	8.77488	182.54181	182.54181	182.54163		Completed
21	2015	Khamauti Uttari Tola To Harjan Tola (Bariyapur) in Khamauti Panchayat	BIHAR ENTERPRISE S	1.15	97.53100	81.73008	5.33353	80.87576	80.87576	80.87576		work in progress

Sl. No.	Year	Name of Road	Name of Contractor	Name of Contractor		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length in (KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
22	2015	Lakshmina Mushari to PMGSY Road Mali Bishanpur	Kaushal Kumar	1.025	96.15	90.1	4.521	88.36208	63.83903	88.36195		work in progress
23	2015	PMGSY Road Bajrangji Tola to Chinahi Mushari Tola Road	SHIV KRISHNA BUILDERS PRIVATE LIMITED	2.65	222.25900	186.02158	9.82209	183.76860	183.76860	183.49136		work in progress
24	2015	MDR T04 to sitanabad To Ram Tola	Md Parvej Alam	0.925	72.77600	66.23999	3.65464	60.39640	60.39641	65.85031		completed
25	2016	Tariyama Panchyat Nasrath Chakia Path To Mushari Tola, Harizan Tola	Manoj kumar Singh	0.550	49.12070	38.06140	0.23013	30.59140	30.59098	30.20608		work in progress
26	2016	Hussain chak Simari Road Dwarika Tola Pipal Tree To Mahakhar Paswan Tola via Makakhar Musahari Tola	Nuzhat Taskin	1.950	151.37294	136.23474	7.01704	127.18475	127.18475	136.23474		Work in progress
27	2017	Gokna West Panchyat Brahmantola Nar Ghanshyam Jha House to RCC Road Ghoghanpatti PWD Road Ram Janki High School Pipra Ram Tola	Mantun Kumar	0.350	23.80570	21.03022	0.39492	20.95942	4.82690	20.95942		Completed
28	2017	Construction of Road from Mohanpur Panchyat ke PMGSY Road Bichlapur se Harijan Tola to Gosa Tola	M/s A.K Construction and Company	0.850	62.08658	53.53844	1.34168	53.53844	53.53844	54.09117		Work in progress
29	2017	Mahua Panchayat Ke Amona Seeman Bajrangbali Sthan Se To Vindo Sada Ke Ghar Tak	Dilip Kumar Singh	0.855	61.32386	55.54864	1.33615	42.10880	42.10880	42.10880		Work in progress
30	2017	Pama Sirha Tola Panchayat Bhawan to Sahgora Mushahri	Bijay Bhushan Singh	1.292	90.35400	80.12850	1.8752	62.35654	62.35654	80.12850		Work in progress

Handwritten signature

Sl. No.	Year	Name of Road	Name of Contractor	Name of Contractor		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length in (KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
31	2017	Construction of Road from Manikpur to Patarghat Chaubania Mushari	Anil Kumar	0.565	35.48988	32.14450	1.97653	29.96436	29.96436	31.26018	1.29582	Work in progress
32	2017	Construction of Road from Gordah to Mushahri Path	Santosh Kumar	0.460	29.78419	28.94714	0.83705	19.52360	19.52278	28.94592		Work in progress
33	2017	Koshi Bandh to Oraili Path	Prasun Kumar Singh	3.145	219.69000	181.90253	12.168	110.00000	110.00000	169.88252		Work in progress
34	2017	Balaithan Sohiyari ward No-01 to Jagnandan Risideo Mahadalit Tola	Manoj kumar Singh	1.670	110.46231	94.30514	5.1195	80.62274	80.56274	94.29883	13.73609	Work in progress
35	2017	Koshi Banch Panchyat Bhawan to Mahadalit tola	Aribin Yadav	0.860	61.69108	53.38684	2.13515	9.57707	0.00000	9.57707		Work in progress
36	2017	Simari Balchtiyarpur Main Road Makhdom Chowk Mahzid to Samastipur Gauwn	M/S NARSINGH CONSTRUCTION	1.419	92.53800	82.85144	3.67925	50.00000	48.94082	82.85044		Work in progress
37	2017	Khajuri Panchyat Khajuri Chapram to Dakshin Tola	PRASUN KUMAR SINGH	2.127	138.17700	123.49696	5.67773	98.18871	98.18871	123.49598		Complete
38	2017	Baghwa Majhwa Path to Gauni Tola	Soniya Sisodiya	1.085	64.49516	60.77328	3.72188	11.57788	11.57788	60.77128	49.19340	Work in Progress
39	2017	Khathdumar Panchayat Ke Agar Pasi Tola To Ramnagar	Santosh Kumar Singh	0.835	55.31763	52.64049	2.67714	30.82477	30.82435	30.82477		Work in Progress
40	2017	Sardiha Panchyat ke Sardiha Gobardhanpur RCC Path to Uttar Tola Tak	Md. Belal	0.750	43.21263	43.21263	2.38466	23.99999	23.99999	43.22999		Work in Progress
41	2017	Tariyama REO Road to Harijan tola	PRASUN KUMAR	1.418	86.78542	82.35921	4.42621	70.00000	54.17890	82.35821		Complete

Revised


Sl. No.	Year	Name of Road	Name of Contractor	Name of Contractor		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11.9)	Remarks
				Length in (KM)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
42	2017	Sitanabad Dakshin Panchayat ke world Bank Road to Islampur Gauwn	PRASUN KUMAR SINGH	1.502	91.53756	86.92833	4.60923	32.00000	32.00000	86.42000		Work in Progress
43	2017	Sitanabad Uttari panchayat Ke MDR T02 Raja Chowk To Ghurmuha	Rajbeer Yadav	1.280	75.37210	71.72411	3.64799	66.18491	65.95369	71.33722		Complete
44	2017	KARIYAT MAHADALIT TOLA to PACHIM JANE WALI GOLMA BASA PAKY SADRAK TAK	Usha Devi	0.715	41.99207	39.77977	2.21230	9.73439	9.73439	39.77977		Work in Progress
45	2018	Mahamadpur Panchayat ke Ani Chaparam Ke Ani Chowk to Harijan Tola	Tara Structure Pvt. Ltd.	1.458	89.66210	84.70040	4.96170	63.74132	63.74132	84.70040		Work in Progress
46	2018	Pariya Panchyat ke Maina Mushari se to Chilarahi	PANKAJ KUMAR SINGH	1.715	108.51866	97.66679	5.49559	76.81069	76.81069	97.66679		Work in Progress
47	2018	Sitanabad Dakshin Panchyat Main Road Bakhtiyarpur Raod to Goriyari tola	Md.Belal	1.667	98.71296	94.00055	4.71241	90.79601	90.79601	92.88656		Work in Progress
48	2018	Singhpur Bajrangwali Sthan se to Mora Chock tak	Kaushal Kumar	1.702	103.13178	97.54673	5.58505	60.00000	51.83714	97.53673		Work in Progress
49	2018	Bhasi Middle School PMGSY Road to Bhasi Mahadalit Tola	Santosh Kumar Singh	0.780	54.65428	52.44933	2.20495	40.00000	37.72954	52.44377		Work Done Process
50	2018	DHABALI PURAB PANCHAYAT ME NH 106 KE SABELA TO HARIJAN TOLA TAK	PANKAJ KUMAR SINGH	1.020	61.45803	58.44525	3.01278	50.00000	47.35022	58.44525		Work in Progress

Ratna

Sl. No.	Year	Name of Road	Name of Contractor	Name of Contractor		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length in (KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
51	2017	Golma Purbi Panchayat Sahsram PMGSY Ghoghan to South Road Kairiyat Mahadalit Tola, Moti Phokhar, Alpshankhyak Tola via Bhawra World Bank Road	Aribind Yadav	2.235	138.16823	131.49087	6.67736	60.00000	0.00000	60.00000		Work in Progress
52	2018	Paharpur Panchayat ke Chikaniya Khap tola PMGSY SAKRA WEST to Sakra Purbi	RAJ CONSTECH PVT. LTD.	1.056	63.6279	60.46068	3.16722	40.00000	0.00000	40.00000		Work in Progress
53	2018	Harjan Tola to NH-107 via Block Campus	Ashish Kumar	1.075	65.00946	63.95452	1.05494	63.00000	63.00000	63.95352		complete
54	2018	Badgaon Panchayat Ke Motibara Main Road to Laxmipur Harjan Tola	Ritu Jha	2.146	150.18400	124.75584	7.52115	0.00000	0.00000	50.00000		Work in Progress
55	2018	NH-107 To Bahurwa Mahadalit Tola	Kaushal Kumar	1.535	104.54000	90.90151	3.99355	0.00000	0.00000	60.00000		Work in Progress
56	2018	GOLMA PARDHANMANTRI SADRAK to MAHADALIT TOLA SE DURGASTHAN TAK	Kumar Madhusudan	0.635	36.66269	34.83787	1.82482	0.00000	0.00000	34.83787		Complete
57	2018	CHAK BHARD PANCHAYAT K MUKHYA PATH BAKHTIYARPUR SONBRSA RAJ K PAHARPUR to SAHU TOLA	Kumar Madhusudan	0.375	22.48537	21.72448	0.76089	20.00000	16.26187	21.72440		Complete
58	2018	Sitanabad Uttri panchayat World Bank Road to Badhai Tola	PRASUN KUMAR SINGH	2.497	140.01277	133.22881	6.78396	60.00000	56.18000	133.22781		Work in Progress

Signature

Sl. No.	Year	Name of Road	Name of Contractor	Name of Contractor		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length in (KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
59	2018	KURIYA PUL (PARDHANMANTRI HARAHARI) to PARSANA HOTE HUALI RAM POKHAR MUSAHARI	Sudhir Kumar Yadav	1.250	85.44951	80.54302	4.90649	60.20716	60.20716	80.53302		Gr-III on going
60	2018	KATHO PANCHAYAT K CHAPRAM VISHWBANK ROAD to BABUANA TOLA AND MUKHIYA TOLA	M/S Bijay Kumar Singh	1.510	91.74472	87.85873	3.88599	35.14350	29.37375	87.85873	52.71523	Work in progress
61	2018	Khajuri Panchayat NH-107 to Harijan Tola	Suprabhat	0.560	32.59004	30.66643	1.92361	0.00000	0.00000	22.00000		Work in Progress
62	2018	Saroja Panchayat ke Bakhtiyarpur se Chapram Path mai Brahmasthan to Saroja Navtoliya	Vijay Kumar	0.545	38.05100	34.61780	1.54674	27.69424	27.69424	34.61780	6.92356	Complete
63	2016	Kath-Dumar Panchayat Ghoghsam Agar Path to Mushahri Mahadalit Tola	Ritu Jha	1.670	116.83600	108.20293	5.74948	0.00000	0.00000	68.20293	68.20293	Work in Progress
64	2018	Kopa Panchyat ke PWD Raod se to Pipra Mushari Tak	RAJA KUMAR SINGH	1.491	96.33355	86.70020	4.06698	0.00000	0.00000	60.00000	60.00000	Gr-III complete
65	2019	Kash Nagar Panchgachhiya Mahadalit Tola To Lokmanya Chowk	Raj Bahadur Singh	1.395	109.52000	110.00451	9.83541	0.00000	0.00000	28.00000	28.00000	Work in progress
66	2019	Keshi Bandh Pakki Sarak To Duhab tola	P.K.Sintu Construction	1.745	153.38000	137.19531	130.1911	0.00000	0.00000	20.62283	20.62283	Work in progress
				110.828	7339.723	13726374.404	1302239.413	5376.755	5175.300	6327.549	683.789	0.000


 Executive Engineer
 RWD Work Division Simri Bakhtiyarpur