

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 th on A/c Bill					
Name of the work:					
Construction of road under M.P.G.S					
from Surchap to Pipra					
Agency : Anshu Shukla					
Vill - Siswaniya					
PS - Lawiya					
Distt - West Champaran					
Agreement No: 41/SBD/2019-20					
Date of work order: 05-09-2019					
Date of completion: 04-09-2020					
Agreement Value: Rs. 10154106.00					
MEASUREMENT					
Item No - 1/4					
Construction of embankment with					
approved material					₹/sq

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 17/98					
Providing Rce in box culvert					
From T.M. B.					Page no - 28
					Qty = 27.00 m^3
					@ Rs. 898 1.53/m ³
					= Rs. 242501.31
					Rs. 7212263.50
Less for below @ 10% = Rs.					721226.35
					Rs. 6491037.15
Less for previous pay = Rs.					6234890.00
					Rs. 256147.15
					Say = Rs. 256147.00
					Rs. 265110.00
Sent to Mr.					By Mr. 17/9/20
16-09-2020					AE.
J.E.					
Material Statement					
e/w = 1818.21 m^3					
Sent to Mr.					By Mr. 17/9/20
16-09-2020					AE.
J.E.					

Continuation:

C/P
 Ram
 18/9/20
 Et