

ગૌરા મથ સે લીધર ટોળા (mmmsy)(sc)

Schedule XLV-Form No. 134

ગ્રામીણ કાર્ય વિભાગ કાર્ય પ્રમંડલ પુપરી **DIVISION**

ગ્રામીણ કાર્ય વિભાગ કાર્ય અલર પ્રમંડલ **SUB-DIVISION**
નાનપુર

MEASUREMENT BOOK No 2299

દેવિય સિવરદરજી/નાનપુર

26/08

Sch. XLV—Form No. 134

आभीय/कार्य विभाग कार्य प्रमंडल पुष्परी DIVISION

कार्य अवर प्रमंडल: गानपुर SUB-DIVISION

Measurement Book

No. 2299

Name of Officer श्री रामकुमार सत्याशी
सहायक अभियंता कार्य अवर प्रमंडल गानपुर

Date of first entry _____

Date of last entry _____

H.S. Anand — 728930500

Name to work— 1st ong A/c Bill
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:- Construction of Road					
2 CD works with maintenance					
for hauri math to Lohar					
tala under mmsy					
N/Agencies:- Dilip Kumar, Amghatta					
Dumra, Sitamarhi					
Agreement no:- 54 SBD of 2019-20					
Date of Commence:- 30-12-2019					
Date of Completion:- 29-09-20					

RECORD MEASUREMENT

(1/1) Providing & Fixing of
working benchmark pillar

(a) working benchmark pillar

@ 4 = 1 Km

(b) Reference pillar

@ 4 = 1 Km

(2/2) clearing & grubbing
Road Land etc.

$$2 \times 1000 \times 3.5m = 7000m^2$$

$$7000/10000 = 0.7$$


$$@ 4 = 0.7 Ha.$$

Continuation

3rd & Final Bill (Recast)

27

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work: - Const. of Road & ad works with maintenance for Gaura math to Lokar taluq under mmhSY.					
N/Agency:- Dilip Kumar Amghatta, Dumra, Sitamarhi.					
Agreement No:- 548BD/2019-20					
Date of Commence:- 30-12-2019					
Date of Completion:- 29-09-20					
Actual Date of Completion:-					
<u>Work Done</u>					
Further measurement Nil					
 Dilip Kumar 5/10/20  Dilip Kumar 5/10/20					

ABSTRACT OF COST

(1) PIV & Fixing of bench mark

(a) working bench mark

Bty (Prev) vide TMBP-20

Bty - 1 Km

@ ₹ 4381 = 48/Km — ₹ 4381 = 00

(b) Reference Piller

Bty (Prev) vide TMBP-20

Bty - 1 Km

@ ₹ 2023 = 50/Km — ₹ 2023 = 00

(2) clearing & grubbing

Road Land etc.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty (Prev) vide TMBP-21					
Qty = 0.7112					
@ ₹ 49739 = 471114 — 334818 =					
(3/3) Excavation for Road way in Soil using manual means etc.					
Qty (Prev) vide TMBP-21					
Qty = 75 m ³					
@ ₹ 81220 / m ³ — 6090 = 00					
(4/4) Construction of embankment with					
material obtained from borrow pit					
(a) Lead 1000 m					
Qty (Prev) vide TMBP-21					
826.27 m ³ @ ₹ 187251 / m ³ = ₹ 154934 = 00					
(5/5) Const. of Subgrade & earthen Shoulder with approved material etc.					
Qty vide TMBP-21 mark A					
Qty = 418.75 m ³					
@ ₹ 189 = 39 / m ³ — 79307 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/6) Const. of Granular Sub base by Providing with graded material etc.					
Qty (Prev) vide T.M.B.P.-21/22					
Qty - 92.75 m ³					
Limit to 91.5 m ³					
@ ₹ 2653 = 39/m ³ —					₹ 242785.50
(7/7) Plr. Laying Spreading & Compacting Stone aggregates of W.B.M. (Gr. III)					
Qty (Prev) vide T.M.B.P.-22					
286.88 m ² @ ₹ 3231 = 31/m ² —					₹ 926998.50
(8/8) Const. of unreinforced plain Cement Concrete Pavement etc.					
Qty (Prev) vide T.M.B.P.-22					
Qty - 616.05 m ³					
Limit to 612.00 m ³					
@ ₹ 8002 = 05/m ³ —					₹ 4897254.50
(9/9) Reinforced Cement Concrete M-15 grade Km Local Stone etc.					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Km Stone					
Qty (Prer) vide TMB P-22/23					
Qty = 2 NO					
@ ₹ 2525 = 41/NO ——— ₹ 5051 = 00					
(ii) 200m Stone					
Qty (Prer) vide TMB P-23					
Qty = 4 NO					
@ ₹ 691 = 13/NO ——— ₹ 2765 = 00					
(19/10) Reinforced Cement					
Concrete M15 grade					
boundary pillar etc.					
Qty (Prer) vide TMB P-23					
Qty = 4 NO					
@ ₹ 539 = 45/NO ——— ₹ 21578 = 00					
(11/11) Plv & Fixing of Retro					
Reflection Cautionary,					
mandatory & informative					
Sign board etc.					
(a) 600 mm Circular					
Qty (Prer) vide TMB P-23					
Qty = 4 NO					
@ ₹ 5619 = 11/NO ——— ₹ 22476 = 00					
(b) 900 mm Equilateral &					
triangle (Left right curve)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty (Prev) vide TMBP-23/24 Qty 22 No.					
@ ₹ 6418.263/No					₹ 12837.00
c) 600 mm X 450 mm rectangular (School & Place)					
Qty (Prev) vide TMBP-24 Qty 2 Nos					
@ ₹ 5463.98/No					₹ 10928.00
(12/12) Plv & laying of hot applied thermic plastic Compound 2.5mm thick including reflectories etc.					
Qty (Prev) vide TMBP-24 Qty = 200 m ²					
@ ₹ 947.57/m ²					₹ 189514.00
(13/14) Plv & erecting direction & place indent location retro reflectorised etc.					
Qty (Prev) vide TMBP-24 Qty = 1 No.					
@ ₹ 3551.87/No					₹ 3552.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

(14/16) Plv & Fixing of
typical mmsy Informetory
Sign board with
Logo etc.

(a) Logo indentification
Sign board.

Qty (Prev) vide TMB P-24/25

Qty = 2 Nos

@ ₹ 11810 = 81/No — ₹ 23622.00

(b) Citizen information
board

Qty (Prev) vide TMB P-25

Qty = 2 Nos

@ ₹ 11810 = 81/No — ₹ 23622.00

(c) Maintenance board

Qty (Prev) vide TMB P-25

Qty = 1 No.

@ ₹ 11810 = 81/No — ₹ 11811.00

Total = ₹ 6676346.00

(i) Less 0.00% below
as per agreement = 0.00

(ii) Less previous payment
vide TMB P-25/26 = 5087820.00

Net = 1588526.00

For
Travel
6/10/20
SE

Continuation

ex P

C/D 20