

प्रमाणित किया जाता है-
 कि इस मापी प्रतिष्ठा में दत्ता
 हुआ कुल 100 (एन. यौ) वर्ग
 मीटर है जिसे सहायक अभियंता,
 ग्रामीण कार्य विभाग, चैनपुर के
 नाम से निर्माण किया जाता है।

12/01/20
 कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य-प्रमोद, धनुषा
 12/01/20

Sch. XLV—Form No. 134

धनुषा DIVISION

चैनपुर SUB-DIVISION

MMGSY के अन्तर्गत L040 से
 शम्भू जोंड रोला तक पब निर्माण।

Measurement Book

No. 1425

Name of Officer सहायक अभियंता,
 ग्रामीण कार्य विभाग, चैनपुर

Date of first entry

Date of last entry

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
First R/A B.M.					
New - L.A. to Ramgarh Gond Tola					
N/A -	Laxman Singh				
	New Area	Near Zora	Mander		
	Ahm.	Dist - Rehbar			
Agreement No -	SBD-46	2020-21			
Agreement value -	Rs	1,04,72,247	=		
Accepted Rate -		1.00	/ below		
D.O.C. No.		13.08.2020			
Date of completion -		12.09.2021			

Dim: -	23.09.2020			
① Setting out work with comp?				
4 B.M. & R.P. - do - all				
Qty				
$(47 \times 30.00 + 10.00) =$	1420.00 m.			
or 1.42 km				1.42 km
② clearing and grubbing of				
road land - do - all				
Qty				
$(47 \times 30.00 + 10.00) \times 6.00,$				
$= 8520.00 \text{ m}^2$				
or 0.85 Hae				0.85 Hae
③ Comp'y component with				
approved material obtained from				
borrow pits - do - all				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. P.		5395875=97
Qty vide item No. (8)					
T.M.B Page No. (5)					
Qty		2.03	m ³		
@ R	602	72/m ³		β	1223=52
(9) Backfilling for foundation					
bricks do-etc					
Qty vide item No. (9)					
T.M.B Page No. (5)					
Qty		2.21	m ³		
@ β	815	01/m ³		β	1801=17
(10) Providing P.C.C. m/s					
for leveling coarse do-etc					
Qty vide item No. (10)					
T.M.B Page No. (6)					
Qty		2.77	m ³		
@ R	6409.69	/m ³		β	17754=84
(11) Providing and laying					
R.C.C. Pipe 4P 1000 mm					
do - do - etc					
Qty vide item No. (11)					
T.M.B Page No. (6)					
Qty		7.50	m		
@ β	5992	=34/m		β	44942=55
(12) Providing concrete for					
P.C.C. for open foundation					
do - etc					

Continuation

C.B. 5461598=05

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F P	5461598=05	
@ y wide item No.	(12)				
T.M.B Page No.	(6)				
@ y	28.36 m ³				
@ R 64 pg. 69/m ³	- B	181778 = 80			
Total B	5643376 = 85				
Rounding (+) R	C = 15				
Total R.	5643377 = ∞				
less. 1.00 % Below - (-) R.	56434 = ∞				
Total R	5586943 = ∞				
Date 23-09-2020 Cm	P.O. 23.9.20 A.R.	A/R			

Continuation