

5th & final Bill 21

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Const. of Road from Mirpur					
to Bhatnagar talu, under - H.M.G.S.Y (S.C)					
Agency:- Nilam Jachar					
Bhatnagar, Bhatnagar, Chitrag					
For Chhatrapati					
Agreement no:- 35-SB/D/2019-20					
Const. cost:-					
Date of Work order:- 04.01.2020					
Date of Completion:- 03-07-2020					
Actual Date of Completion:- 01-07-2020					
Date of Measurement:- 27/08/2020					
Name of Work					

Measurement

— nil —

27/08/2020
AB

27/08/2020
AB

ABSTRACT OF COST

$\frac{1}{3}$ Const. of sub-grade of
earthen shoulder with
approved material from
borrow pits up to 1000
m level — E/S

517.31 m³ vide TMB-P-16
@ Rs. 176 = 47 / m³ — Rs. 91290.00

$\frac{2}{7}$ Const. of G.S.B by P.V
Gr. of material — E/S

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
51.63 m ³		vide TYP-P.16			
$\frac{2}{8}$		@ R. 2631.48/m ³ — R. 133445.00			
		Plv laying spreading			
		and compacting stone			
		Aggregate material WBM			
		Gr. 111			E/P
222.99 m ³		vide TYP-P.16			
$\frac{4}{12}$		@ R. 3346.62/m ³ — R. 783078.00			
		Const. of. reinforcement			
		PCC Pavement — E/P			
237.76 m ³		vide TYP-P.16			
$\frac{5}{9}$		@ R. 6927.06/m ³ — R. 2339684.00			
		Plv and applying prime			
		coat with bitumen emul.			
		-ision (SS1) — E/P			
1260.75 m ²		vide TYP-P.16			
$\frac{6}{10}$		@ R. 41.11/m ² — R. 51829.00			
		Plv and applying tack			
		coat with bituminous			
		emulsion (RS1) — E/P			
1260.75 m ²		vide TYP-P.17			
$\frac{7}{11}$		@ R. 13.94/m ² — R. 17575.00			
		Plv laying and rolling of			
		close-graded premix			
		surfacing material of MSS-E/P			
1260.75 m ²		vide TYP-P.17			
$\frac{8}{12}$		@ R. 198.45/m ² — R. 250196.00			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{800}{2}$	Const. of embankment with approved material obtained from borrow pits up to 100m lead — E12				
192.05 m ³	vide TYP-P-17				
	@ R. 174 = 83/m ³ — L. 33576.20				
$\frac{800}{4}$	Const. of embankment with approved material obtained from borrow pits up to 100m lead — E12				
428 m ³	vide TYP-P-17				
	@ R. 139.61/m ³ — R. 59753.20				
$\frac{9}{12}$	Plv and fixing Rec 115				
	good km stone — E12				
170	vide TYP-P-17				
	@ R. 2497 = 05/each — L. 24972.00				
$\frac{10}{14}$	Plv and fixing Rec 115				
	good 200m stone — E12				
470	vide TYP-P-18				
	@ R. 664 = 32/each — L. 26572.00				
$\frac{11}{16}$	Plv and fixing of R. Ref 1.				
	600mm triangular board — E12				
370	vide TYP-P-18				
	@ R. 3746 = 38/each — L. 11239.20				
$\frac{12}{17}$	Plv and fixing of R. Ref 1.				
	600mm X 450mm rectangular board — E12				

Continuation

Sch. XLV-Form No.134

Sch. XLV-Form No.134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
270	vide TTB-P. 18				
	@ Rs. 4359.71 / each - R.				8719.00
13	Plv and laying of hot app				
15	Lied Thermoplastic Compound				
	2.5 mm thickness Recd				
	marking - S. 2				
67 m ²	vide TTB-P. 18				
	@ Rs. 735.40 / m ² - R.				49272.20
					R. 3839810.00
	Add 17. Labour less R.				3839810.00
	Add 127. G.S.T				460777.20
					R. 4238985.00
	Less 0.15 % below				5207.00
					R. 4233778.20
	less previous payment				3958530.00
					R. 3,75,248.20
	<div>27/8/2020 S. 2</div>				<div>27/08/2020 AC/charge</div>
	<div>27/8/2020 S. 2</div>				<div>27/08/2020</div>
	Material statement				
	- Nil -				
	<div>27/8/2020 S. 2</div>				

Continuation