

188 M M 654 5C

Schedule XLV Form No. 134.

Parekh Daskghar move
DIVISION

to Parekh Choudhary
SUB-DIVISION

to 14aviston to 188

Measurement Book

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road					
from Pascha Dakghar More to					
Paschia Chouhey to Hanijan Tola					
Agency - Shashi Bhushan Kumar					
Agreement No. 14/2020-21					
Date of Work Start 28-05-20					
Date of Work Comp 27-05-21					
Date of Measurement 12.10.20					
(1) Providing and fixing					
of Working benchmark /					
Reference Pillar					
(A) Benchmark Pillar					3 Nos
(B) Reference Pillar					10 Nos
(2) Cleaning and grubbing					
Road land - - - Comp					
$2 \times 2580 \times 3.50 = \frac{18060}{10,000}$					
$= 1.806 \text{ Ha}$					
(3) Construction of Embank					
ment with material					
obtained from borrow					
pit - - - Ditch					
left up to 1.50 M					
- - - Comp					

Continuation

ABSTRACT OF COST

15/6/11

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) P/N and fixing of Working Benchmark / Reference Pillar					
Qty V.T.M.B.P. 1					
(1) Benchmark Pillar					
3 Nos @ Rs 3773 = 40 per No					
					Rs 11,320 = 40
(1/2) Reference Pillar					
10 Nos @ Rs 1733 = 56 per No					
					Rs 17,336 = 56
(2/2) Cleaning and grubbing Road land					
Qty V.T.M.B.P. 1					
Qty 1.806 Ha					
@ Rs 49496 = 70 per Ha					
					Rs 89,391 = 70
(3/3) Construction of Embankment with approved material obtained from borrow pit lead up to 100m					
Qty V.T.M.B.P. 3					
Qty 800 x 10m @ Rs 130 = 86 / m ³					
					Rs 1,04,701 = 86
(4/4) Const. of Embankment lead up to 1000m					
Qty V.T.M.B.P. 3 = 70 x 65m ³					
@ Rs 174.83 per m ³					
					Rs 1,23,718 = 83

Continuation

Rs 3,46,466 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BARE 3,46,466 ^{sq}
(5/5) Construction of Subgrade and Eastern shoulder with approved material					
--- all comp.					
Qty V.T.M.B.P. = 5575.95 m ³					
@ Rs 176 = 47 per m ³					
					Rs 9,83,988 ^{sq}
(6/6) Construction of B.S.B. by providing well graded material --- Comp.					
Qty V.T.M.B.P. = 1834.05 m ³					
@ Rs 2958 = 83 per m ³					
					Rs 56,23,112 ^{sq}
(7/22) E/W in excavation for foundation of structure --- Comp.					
Qty V.T.M.B.P. = 62.64 m ³					
@ Rs 260 = 59 per m ³					
					Rs 16,323 ^{sq}
(8/23) PLV P.C.C. M5 in found					
Qty V.T.M.B.P. = 11.40 m ³					
@ Rs 5448 = 98 per m ³					
					Rs 62,118 ^{sq}
					Total Rs 70,92,007 ^{sq}

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					13/10/20 70,32,007-00
(9/24) P/W ACC. M ₂₀ in					
Sub-structure Comp.					
Qty V.T.M.B. P ₆ = 60.68 m ³					
@ Rs 6,358 = 03 per m ³					Rs 3,85,805-20
(10/25) P/W and L/A/P					
of 600 mm dia H.P.					
Qty V.T.M.B. P ₆ = 30.0 m					
@ Rs 1065 = 51 per m					
					Rs 31,965-00
					Total Rs 74,49,777-20
Less 10% A & P/W Agreement					

					Rs 7,44,978-20
					Total Rs 67,04,799-00

Gururaj
12.10.20

J.B.
Nauhalan

12/10/20
A.E.