

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

2nd on A/c Bill

N/w:- construction of Road from
Koshi harpur Ramni madhya
school pmsy road se pakhrain
deo path tak in kanti block
under mmgsy

Name of Agency:- smt - Neetu Kumari
At maghadiya Road kazi
mohammadpur mu 2

Agreement no:- 208 SPD / 2020-21

Date of work order:- 26-02-2020

Date of completion:- 25-02-2021

Actual date of completion:- work
in progress

measurement of item

(1) clearing and grubbing road
land including uprooting
with vegetation, grass
bushes - do - do comp

$$1 \times 2 \times 30 \times 1.50 = 90.00 \text{ m}^2$$

$$3 \times 2 \times 30 \times 1.10 = 198.00 \text{ m}^2$$

$$4 \times 2 \times 30 \times 1.80 = 432.00 \text{ m}^2$$

$$6 \times 2 \times 30 \times 1.60 = 576.00 \text{ m}^2$$

$$8 \times 2 \times 30 \times 1.65 = 792.00 \text{ m}^2$$

$$10 \times 2 \times 30 \times 1.40 = 840.00 \text{ m}^2$$

$$5 \times 2 \times 30 \times 1.50 = 450.00 \text{ m}^2$$

$$4 \times 2 \times 30 \times 1.30 = 312.00 \text{ m}^2$$

$$1 \times 2 \times 5 \times 1.00 = 10.00 \text{ m}^2$$

$$\text{Total} = 3200.00 \text{ m}^2$$

Continuation

$$3200 \text{ m}^2 = 0.270 \text{ Ha}$$

Schedule XLV-FORM No. 134

18

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work					B.F = 3876736.00
(14/20) plastering with cement mortar (1:4) 15mm thick					
on brick work in					
sub structure -- do					
-- do comp					
vide TMS page no-18					
87.26m ² @ 159.180					= 14001.00
(15/21) Back filling behind					
abutment cumys wall					
& structure wall --					
do -- do comp					
vide TMS page no-14					
79.98m ² @ 649.820					= 51973.00
					Total Rs = 3942710.00
Add 1% Labour cess - Rs					(+) 39427.00
Add 12% GST - Rs					(+) 473125.00
					Hence total Rs = 4455262.00
Less 10% below as per					
Agreement - Rs					(-) 445526.00
					Total Rs = 4009736.00
Less previous payment					
vide TMS page no-11 Rs					(-) 1127560.00
					To be pay Rs = 2882176.00

Rs 15/10/2020
JE

Anyamali
15-10-2020
JE

Ch. P.
15/10/2020
JE

Continuation