

Schedule XLV-Form No. 134

दर्जी टीला सुलेमान के घर से primary Road गुजर

गामील काम विमोड काम प्रसिद्धिपूर्व DIVISION

गामील काम विमोड काम प्रसिद्धिपूर्व SUB-DIVISION

(SC)

Measurement Book

2243

संकेत - 15/11/15 अ/अ/अ

ग्रामीण कार्य विभाग कार्य प्रमंडल बाजपही DIVISION

कार्य भावर प्रमंडल बाजपही SUB-DIVISION

Measurement Book

No. 2243

Name of officer श्री रामकुमार सहाय, सच.

श्री ग्रामीण कार्य विभाग कार्य भावर प्रमंडल बाजपही

Date of first entry _____

Date of last entry _____

1st on A/c BILL

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Construction of road & CD works with maintenance for Dargi to a Suleman house to Pmnsy Road Murrail under MMSK.					
N/Agency :- Simant Shekhar, Angletta Durga Bitamashi					
Agreement no :- 16 SBD of 2019-20					

Date of Commence :- 07-11-19 07-11-19					
Date of Completion :- 06-08-20					
Actual date of Completion					
— Work is under progress.					

RECORD MEASUREMENT

SL (1/1) Providing & fixing of bench mark.

① working bench mark pillar

Qty = 0.271

② Reference pillar

Qty = 0.271

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:- Cong. of Road & CD - work with maintenance for Dargi to Suleman House to Pmby Road road under (mmby) (C)					
N/Agency:- Simon Shepherd at Amglathe Duma Sidemark Agreement No:- 16SD/2019-20 Date of Commence:- 07-11-19 Date of Completion:- 06-08-20 Actual Date of Completion:- Work Done					

Further measurement Nil				
<u>ABSTRACT OF COST</u>				
(1) Pl & Fixing of bench marks				
① Working bench mark Qty (prev)				
vide TMB P-24 Qty = 0.8 Km				
② ₹ 4364=00/Km — ₹ 3491=00				
③ Reference Pillar Qty (prev) vide				
TMB P-24 Qty = 0.8 Km				
④ ₹ 2016=60/Km — ₹ 1613=00				
(2) clearing & grubbing Road Land				
etc Qty (prev) vide TMB P-25				
Qty = 0.47179				
⑤ ₹ 49739=47/179 — ₹ 23378=00				

Continuation

50/14

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(34) Cont. of embankment with material obtained from Dorrak etc. for 1000 m lead					
80.9 m ³ Dry (Prer) vide TMB P-28					
435.96 m ³ Dry vide TMB P-25					
516.86 m ³ @ ₹ 187/5/m ³ — ₹ 96916 = 00					
(45) Cont. of Subgrade & earthen Shoulder etc. Dry vide TMB P-28					
Dry = 335 m ³					
@ ₹ 189 = 391 m ³ — ₹ 63446 = 00					
(56) Cont. of Granular Sub base by providing etc. Dry (Prer) vide TMB P-25					
Dry = 124.75 m ³					
@ ₹ 2854 = 3/m ³ — ₹ 327531 = 00					
(67) Pr. legging, spreading & Compacting of WBM Gr-II					
86.02 m ³ Dry (Prer) vide TMB P-26					
77.72 m ³ Dry vide TMB P-28					
163.74 m ³ Limit to 86.06 m ³					
@ ₹ 3474 = 08/m ³ — ₹ 298979 = 00					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/11) p/r & Fixing of Retro reflective. Conspicuous sign board etc.					
(a) 600mm Circular (Speed limit)					
Qty vide TMB P-23/24					
Qty = 10 Nos					
@ ₹ 5626 = 11/No. ——— ₹ 56261 = 10					
(b) 900mm equilateral triangle (left right curve)					
Qty vide TMB P-23					
Qty = 6 Nos					
@ ₹ 6425 = 63/No. ——— ₹ 38553 = 20					
(c) 600mm x 450mm rectangular (School & place)					
Qty vide TMB P-23/28					
Qty = 4 Nos.					
@ ₹ 5470 = 98/No. ——— 21883 = 10					
(11/12) p/r & lagging of hot applied thermo plastic compound 2.5mm thick etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB P-28					
Qty = 157.8m ²					
@ ₹ 947.57/m ²					₹ 149522.00
(14/14) PIR & erecting direction					
& place ident of column					
retro-Reflecto tiled etc.					
Qty vide TMB P-28					
Qty = 1 No.					
@ ₹ 947.57/m ²					
@ 3559 265/No.					₹ 3560.00

(13/15) PIR & Fixing of typical					
MMSY informatory Sign					
board with logo etc.					
① Logo ident fixation Sign					
board etc.					
1 No. Qty (Prev) vide TMB P-28					
1 No. Qty vide TMB P-28					
2 No. @ ₹ 11824.82/No					₹ 23650.00

② Citizen information board					
1 No. Qty (Prev) vide TMB P-28					
1 No. Qty vide TMB P-29					
2 No. Qty @ ₹ 11824.82/No					₹ 23650.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Maintenece board					
Qty wide TMB P-29					
Qty = 1 No.					
@ ₹ 11824 = 82/No. ——— ₹ 11825 =					
Total = ₹ 4791749 =					
Less 0.00% below					
as per agreement = 0.00					
Less Previous payment					
wide TMB P-29/30 = ₹ 4275049 =					
Net					₹ 16700 = 00
6/10/20					
6/10/20					
6/10/20					