

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w-Const of Road Footings					
mushhari plot no. 10/11					
Radhonagar primary path					
to mushhari mv. chigan					
See below table in plan					
primary					
N/A - Road of Kanar					
Agg. No - 129/233/2018-19					
order of work - 08/12/2018					
date of comp - 27/09/2019					
Actual Comp date - 2/10/2020					
Declared Survey - 19/10/2020					

(Items of works)

(1) setting out const of Ref.					
working bench marks					
Qty side TMB PN-11					
Q = 0.30km Add Qty side TMB					
Q = 0.1181km PN-15					
Q = 0.4181km @ 9283.611km, 1372.00					
(1/2) Setting Const of Ref. pillars					
Qty side TMB PN-11					
Q = 0.30km Add Qty side TMB PN-15					
Q = 0.1181km @ 9283.611km, 1372.00					
(1/2) clearing boundary of Road Road					
Qty side TMB PN-11					
Q = 0.09 km Add Qty side TMB PN-15					
Q = 0.0301 km					
Q = 0.1254 km @ 50137.29/m, 6292.00					

Continuation

= 8.35%, 00

P. 11. 0

= 27,11,348.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
applied thermoplastic compound					
Qty. in m ² 18					
83.60 m ² @ 770.48/m ²					64412.00
Total					27,11,348.00
less previous bill = (-)					132,1238.00
Net Amount					1454,522.00
<i>[Signature]</i> 19/10/2020 J.R. <i>[Signature]</i> 19/10/2020 A.F. <i>[Signature]</i> 10/20 Executive Engineer R.W.D. Works Division Bijapur East-1					

Material Statement

E/W - 1671.20 m ³	
Agg. 53mm to 9.5mm - 21.99 m ³ @ 476.80	
Agg. 9.5mm to 2.36mm - 8.80 m ³ @ 369.38	
dust (Stone) - 13.19 m ³ @ 111.80	
Agg. 53mm to 22.4mm - 46.55 m ³ @ 366.20	
Stone Screening - 9.24 m ³ @ 250.99	
Stone chips - 102.62 m ³ @ 437.67	
Course Sand - 51.31 m ³ @ 111.80	

[Signature]
19/10/2020
J.R.

Continuation