

1st on A/C bill.

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① NW- Construction of road from					
Itusaia - Rajdhani mafi to					
Kumawa Sactoli.					
② Name of Contractor - Bilty					
Kumar Singh (4190161)					
At + P.O - Sonbaria,					
Dist - Saran, (Bihar)					
③ Agreement - SBD No 03/2019-					
④ Date of Work order - 20-3-2020.					
⑤ Contract date of Completion -					
					19/12/2020.
⑥ Items of work done:					
(1) Setting out (2) Construction					
of reference & working					
Benches marks.					
					Qty - 0.390 km.
(2) Construction of reference pillar					
					Qty - 0.390 km
(3) Clearing & grubbing of					
road land.					
2 x 385 x 1.5 M (99) = 1155 M ²					
or 0.1155 Hect.					

Continuation

Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
(1) Construction of Un-reinforced plain Cement Concrete pavement.					
$10 \times \frac{4.95 + 3.50}{2} \times 0.160 = 6.76 \text{ m}^3$					
$12.40 \times \frac{3.50 + 3.75}{2} \times 0.160 = 7.192 \text{ m}^3$					
$8.80 \times \frac{3.00 + 3.50}{2} \times 0.160 = 8.80 \text{ m}^3$					
$30 \times \frac{3.50 + 3.65}{2} \times 0.160 = 17.16 \text{ m}^3$					
$30 \times \frac{3.65 + 3.85}{2} \times 0.160 = 18.00 \text{ m}^3$					
$30 \times \frac{3.85 + 3.60}{2} \times 0.160 = 17.88 \text{ m}^3$					
$30 \times \frac{3.60 + 3.75}{2} \times 0.160 = 17.64 \text{ m}^3$					
$30 \times \frac{3.75 + 3.70}{2} \times 0.160 = 17.88 \text{ m}^3$					
$30 \times \frac{4.05 + 3.75}{2} \times 0.160 = 18.72 \text{ m}^3$					
$30 \times \frac{3.75 + 3.80}{2} \times 0.160 = 18.12 \text{ m}^3$					
$30 \times \frac{3.80 + 3.70}{2} \times 0.160 = 18.00 \text{ m}^3$					
$30 \times \frac{3.70 + 3.70}{2} \times 0.160 = 17.76 \text{ m}^3$					
$30 \times \frac{3.70 + 3.75}{2} \times 0.160 = 17.88 \text{ m}^3$					
$30 \times \frac{3.75 + 3.70}{2} \times 0.160 = 17.88 \text{ m}^3$					
$24 \times \frac{3.70 + 5.15}{2} \times 0.160 = 16.992 \text{ m}^3$					
					236.664 m ³
gmsy 11.10.2020 J.E					
A. blank 11/11/20 m ²					

Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Setting out & construction of reference & working Bench mark.					
Qty -	0.390	km.			
@ Rs 4037 = 34/km					Rs 1575=00
(2/2) Construction of reference pillar.					
Qty -	0.390	km.			
@ Rs 1855 = 25/km					Rs 724=00
(3/3) Clearing & grubbing of road land.					
Qty -	0.1155	hectare			
@ Rs 49,496 = 70/ha					Rs 5917=00
(4/4) Excavation for roadway cutting					
Qty -	28.875	M ³			
@ Rs 122 = 150/m ³					Rs 3527=00
(5/5) Construction of embankment					
Qty -	20.21	M ³			
@ Rs 36 = 17/m ³					Rs 731=00
(6/6) Construction of embankment					
Qty -	355.71	M ³			
@ Rs 175 = 110/m ³					Rs 62,285=00
(7/8) Construction of G.S.B.					
Qty -	46.99	M ³			
@ Rs 2774 = 820/m ³					Rs 1,30,389=00

Continuation

C.O. Rs 2,04,948=00

B.F-Rs 2,04,948=00

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/9) W.B.M. for (11).					
Qty -		110.922	M ³		
@ Rs 3386 =	43	200			Rs 3,75,630=
(9/10) Construction of Cement Concrete pavement.					
Qty -		236.664	M ³		
@ Rs 7105 =	20	200			Rs 14,81,545=
(10/12) E/W in excavation.					
Qty -		4.50	M ³		
@ Rs 260 =	590	m			Rs 11,73=00
(11/13) Bedding first class hydraulic					
Qty -		1.125	m		
@ Rs 397 =	320	m ³			Rs 447=00
(12/15) Providing & Laying RCC frame works					
300 mm c/c.					
Qty -		15.00	M		
@ Rs 879 =	810	m			Rs. 13,197=00
(13/18) Providing & fixing of typical M.M.G.Sy. ironing					
by board.					
Qty -		2 nos.			
@ Rs 11,083 =	38	no			Rs 22,167=00
(14/20) M.M.G.Sy. logo board					
Qty -		1.00	no		
Continuation					
@ Rs 11,083 =	38	no			Rs 11,083=00
C.O.Rs 23,10,190=00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.G. Rs 23,10,190=∞
(15/26) Add 10% Labour					Rs 23,102=∞
(16/27) Add 12% GST					Rs 2,77,223=6
					Rs 26,10,515=∞
Deduct 0.11% (As per agreement)					Rs 2872=∞
					Rs 26,07,643=∞
GRV					
12.10.2020					
J.E.					
Amblakhe					
12/11/20					
05					