

M.M.GSY-1032 to Tharu Bigha - 2.285 km under
Mokampur Block
Schedule XLV Form No. 134.

Agreement No. - 34 SBD/2020-2021
Work Start - 29.06.2020

Shreegadh!

DIVISION

SHRIYAN TECHCONS PRIVATE LIMITED

Mokampur

SUB-DIVISION

Date of work com - 28.06.2021

Measurement Book

M.B.No. 1194

Certified that this M.B Contains
01 to 100 machine Printed pages
This M.B is issue in favour of
Sri Braykishore Prasad A.E. R.W.D
(W) Sub Division Mohampur

[Signature]
11/07/2021

Executive Engineer

R.W.D (W) Division

[Signature] Sherghati

11/07/2021

Sch. XLV-Form No. 134

R.W.D Sherghati DIVISION
Mohampur SUB-DIVISION

Work Start - 29.06.2020

Date of Completion - 28.06.2021

Measurement Book

No. 1194

Name of officer _____

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF -	1397.25 m ²
				20 x 4.05 x 0.20 =	16.20 m ²
In C.C.P. Post (20m)					
8 x 25m x 3.75 x 0.20 =					150 m ³
8 x 25m x 3.75 x 0.20 =					150 m ³
6 x 25m x 3.75 x 0.10 =					56.25 m ³
1 x 5m x 3.75 x 0.10 =					1.88 m ³
					1771.58 m ³
<u>Material Statement</u>					
1. E/W -					8762.50 m ³
2. Chaps -					1240.11 m ³
3. Sand -					531.47 m ³

ABSTRACT OF COST

(i) Construction of Bench
mark and Reference Pillars

Quantity vide Page (4)

- 2.285 km @ Rs. 4684.30/km = 10704/-

(ii) Construction of reference
Pillars) Bussies Quantity

vide Page (4) - 2.285 km

@ Rs. 3015.76/km Rs. 6891/-

2. clearing and grubbing
Road Land Quantity

vide Page (5) - 1.60 Hectare

@ Rs. 5116.75/Hectare Rs. 81859/-

Continuation works 99454/-

