

Kachbæghipour to Kogari tak

Shimant shekhar (AEN)
Schedule XLV-Form No. 134

Executive Engineer

R.W.D. Works Division

Sitamarhi

DIVISION

Abstract

SUB-DIVISION

2678

MEASUREMENT BOOK

Dumped *3441*

2nd on A/c bill

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10:- Const. of road from Kachbaghipur to Kayani tank					
Agency:- Simant shekhar Amghatta, Siterparhi					
Amgh. no:- 99/SB2/2019-20					
D.O. A:- 12/02/2020					
D.O. C:- 11/02/2021					
Abstract of cost					
1/22 P/S MMGS logo identification sign board and citizen information board.					
Qty. vide TMB, Page-1					
2 nos. @ Rs. 10979.65/no					Rs. 21959=00
2/101 Const. of working benchmark pillars					
Qty. vide TMB, Page-1					
1.25 Km @ Rs. 4137.68/Km					Rs. 5172=00
3/101 P/S of reference pillars					
Qty. vide TMB, Page-1					
1.25 Km @ Rs. 1911.99/Km					Rs. 2390=00
4/2 clearing and grubbing road land					
Qty. vide TMB, Page-1					
0.88 Hct. @ Rs. 49496.70/Hct.					Rs. 43557=00
5/20 P/L RCC pipe dnet 300 mm dia. across the road.					
Qty. vide TMB, Page-1					
38.00m @ Rs. 832.24/m					Rs. 31625=00
6/4 Const. of embankment with material obtained from borrow pit.					
Qty. vide TMB, Page-2					

Continuation

Sch. XLV-Form No. 134



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(a) for 100m level					
420.40 m ³ @ Rs. 175.11/m ³					Rs. 73616=00
(b) for 100m level					
630.60 m ³ @ Rs. 138.27/m ³					Rs. 87193=00
7/3 Excavation for roadway in soil using manual means.					
Qty. vide TMB					
Page - 2				41.25 m ³	
Qty vide MB-2677, P.					
Page - 7				63.00 m ³	
				Total Qty - 104.25 m ³	
@ Rs. 74.10/m ³					Rs. 7725=00
8/11 Const. of granular sub-base					
Qty. vide TMB, Page-2					
58.45 m ³ @ Rs. 2667.87/m ³					Rs. 155937=00
9/12 P/L S/C Stone aggregate of WBM-III					
Qty. vide TMB, Page-2					
157.38 m ³ @ Rs. 3246.51/m ³					Rs. 510936=00
10/5(i) Const. of Subgrade and earthen shoulder					
Qty. vide TMB, Page-2					
115.50 m ³ @ Rs. 176.76/m ³					Rs. 20415=00
11/13 Const. of unreinforced PCC M20 grade					
Qty. vide TMB					
Page - 2				265.20 m ³	
Qty. vide MB-2677					
Page - 6				31.40 m ³	
				Qty - 336.60 m ³	
@ Rs. 7434.93/m ³					Rs. 2519427=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st Const. of granular Sub-base					
Qty. vide MS-2678, Page 7					
326.00 m ³ @ Rs. 2667.87/m ³					Rs. 865726.00
Total					Rs. 4343678.00
Add 2% cess					Rs. 43499.00
Add 12% GST.					Rs. 521961.00
Total					Rs. 4915136.00
Less previous payment					Rs. 2940068.00
					Rs. 1975068.00
<i>(Signature)</i> 15/10/2020 sk					
<i>(Signature)</i> 15/10/2020 sk					
					2 ARO
					C-27
					UPA
					15/10/2020

Material Statement		Basic rate
1) 53mm - 26.5mm	136.92 m ³	Rs. 467.20/m ³
2) 26.5mm - 4.75mm	176.04 m ³	Rs. 509.67/m ³
3) Stone Screening	78.24 m ³	Rs. 191.98/m ³
4) Stone chips -	64.80 m ³	Rs. 538.67/m ³
5) Coarse sand	32.40 m ³	Rs. 162.30/m ³

Continuation