

Name of work :-

Situation of work :-

Agency by work is executed-

date of measurement-

No of date of agreement

These four line should be repeated at the commence-
ment of measurement relating to each work.

01



Particular	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Bill					
Name of work :-					constn of road
from Baghi Bhelwa					
Bankatwa to Ghughuwa					
Chhotka tola Dakshinwari					
Ward no - 03					Under
BRICS					
Package no - MMGSY - NDB -					
BRRP-140					SIK Harna
Agency - M/s R.N. Construction					
Bhawanipur Ziraf					
Dist - East Champaran					
Agreement no - 16 SBID/2019-20					
Agreement value :-					
1,64,58,151-00					
14,78,359-00					Maint.
179,36,510-00					
Date of work order - 20/11/19					
Date of Completion as per					
Agreement - 19/11/2020					
Date of Measurement					
26/11/19					
(1) Providing & fixing of					
informatory Sign Board					2 NPS
(2) Constn of Reference					
Pillars/Burpee					1.203 Km
(3) Clearing & Grubbing of					

Continuation

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L	B	D	
Name of work - Construction of Road from Darghi Bhelega Bankhwa to Ghughuwa Chhotka talu Dakshinwari Wadd No-03					
Under - MMGSY BRICS					
Package No - MMGSY-NAB-BRRF 140					
Sikaharis					
Agreement No - 16 SBA/2019-20					
Agency - M/s R.N. Construction Bahasnipur Zila					
Motihari, East Champaran					
Date of Work order - 20/11/2019					
Date of Completion - 19/11/2020					
Actual Date of completion - 15/10/2020					
Date of measurement - 15.10.2020					

1. Construction of Subgrade					
earthen shoulders with					
approved material upto					
road from borrow pits -					
$2 \times 10m \times 30m \times 1.436 \times 0.275 = 236.94 m^3$					
$2 \times 10m \times 30m \times 1.436 \times 0.275 = 236.94 m^3$					
$2 \times 4m \times 30m \times 1.436 \times 0.275 = 94.77 m^3$					
$2 \times 1m \times 30m \times 1.436 \times 0.275 = 23.69 m^3$					
$2 \times 1m \times 30m \times 1.436 \times 0.275 = 2.36 m^3$					
$2 \times 10m \times 30m \times 1.51 \times 0.175 = 158.55 m^3$					
$2 \times 5m \times 30m \times 1.51 \times 0.175 = 79.27 m^3$					
T. 832.52 m ³					
2. Back Edge Rolling -					
$2 \times \frac{1m}{450m} \times 450m \times 0.275 = 337.50 m^2$					
T. 337.50 m ²					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
		Concrete surface	Road	—	
	2x	15m	30m	0.10	= 90.00 m ²
					T 90.00 m ²
16.		P.V. on (aging of hot) asphalt			
		Thermoplastic 2.8 mm thick lines			
		Road marking			
BT	2x	25m	30m	0.10	= 150.00 m ²
	2x	1m	3m	0.10	= 0.60 m ²
PCC	2x	15m	30m	0.10	= 90.00 m ²
					T 240.60 m ²
 					

ABSTRACT OF COST					
1/100	Const. of Ref. pillar /				
	Burjee			Rs	
1.203 km	vide TMB P 23				
	@ Rs. 12186 = 65 / km			Rs	14661.00
2/2	Clearing & grubbing land				
	land			Rs	
0.35 Hect.	vide TMB P 23				
	@ Rs. 49809 = 12 Hect			Rs	17433.00
3/3	Const. of embankment				
	level up to 1000 m				
341.66 m ³	vide TMB P 23				
146.094 m ³	vide TMB P 30				
487.754 m ³	@ Rs. 187 = 92 / m ³			Rs	91659.00
3 ¹¹¹ /5	Const. of embankment				
	level up to 1000 m				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
797.21 m ³	vide TMB	P 24			
340.88 m ³	vide TMB	P 30			
1138.09 m ³	@ Rs. 143 = 08 / m ³				Rs. 162839.20
4/4	Const. of subgrade & shoulder				
1599.30 m ³	vide TMB	P 24			
832.52 m ³	vide TMB	P 28			
2431.82 m ³	@ Rs. 189 = 80 / m ³				Rs. 461559.20
5/6	Box cutting				
33.75 m ³	vide TMB	P 24			
	@ Rs. 82 = 01 / m ³				Rs. 2768.20
6/8	Const. of G.S.B by p/v				
	well graded m/s / gravel				
	goodlime 1				
650.43 m ³	vide TMB	P 24			
	@ Rs. 3484 = 70 / m ³				Rs. 226655.20
7/9	P/v laying spreading & compacting WBM base				
338.75 m ³	vide TMB	P 24			
	@ Rs. 4326 = 08 / m ³				Rs. 1465460.20
8/10	P/v & applying prime coat SS ₁				
2838.37 m ²	vide TMB	P 24			
	@ Rs. 52 = 47 / m ²				Rs. 148929.20
9/11	P/v & applying tack coat Rs ₁				
2838.37 m ²	vide TMB	P 24			
	@ Rs. 18 = 93 / m ²				Rs. 53901.20
10/12	P/v laying & rolling 20mm M.S.S				
	vide TMB	P 25			
2838.37 m ²	@ Rs. 262 = 67 / m ²				Rs. 745555.20

Continuation

Particulars	Details of actual measurement				Content of area
	No.	L	B	D	
11/13	Const. of un-reinforced				
	PCC Pavement - M 25				
	Grade			51	
272.40 m ³	vide TMB P 25				
	@ R. 8403.12 / m ³ - R. 228901				
12/20	Dir & Fixing of H.M.C.S.				
	informatory with 88m				
	Board				
270	vide TMB P 25				
	@ R. 11608.30 / each R. 23217				
13/27	E/W Expansion in				
	foundn				
37.62 m ³	vide TMB P 25				
	@ R. 261.90 / m ³ - R. 9853.20				
14/28	Sand filling in foundn				
2.85 m ³	vide TMB P 25				
	@ R. 430.91 / m ³ - R. 1228.20				
15/35	B / Flat Soling in				
	foundn			52	
28.64 m ²	vide TMB P 25				
	@ R. 292.28 / m ² - R. 8371.20				
16/36	PCC H/S grade in				
	foundn			c.	
5.72 m ³	vide TMB P 25				
	@ R. 7028.24 / m ³ - R. 403364.00				
17/37	Brick Masonry work				
	in Head 10571				
26.50 m ³	vide TMB P 25				
	@ R. 6078.07 / m ³ - R. 161069.00				
18/38	RCC HP 3 H.P. 1				
	1000m R/S				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
7.50m	vide THB P26				
	@ R. 4558 = 01/11 - 6				34185 = 0
19/29	Plastering with CM 1:4				
	on brick work in sub				
36.40 m ²	vide THB P. 30				
	@ R. 207 = 31/m ² - R. 7546 = 0				
20/40	Plr 1.5mm cement				
	Running				
13.26 m ²	vide THB P. 30				
	@ R. 60 = 88/m ² - R. 807 = 0				
21/10	Const. of Reference /				
	Bench mark				
1.203 Km	vide THB P. 30				
	@ R. 11657 = 61/km. to 14024 = 0				
22/14	Plr and fixing of				
	RCC M 15 grade 10m Stair				
2 no	vide THB P. 30				
	@ R. 2776250 / each. R. 5553 = 0				
23/14	Plr and fixing of RCC				
	M 15 grade 200m Stair				
5 no	vide THB P. 30				
	@ R. 725.80 / each R. 3629 = 0				
24/15	Plr and fixing of RCC				
	M 15 grade boundary				
	pillar				
24/20	vide THB P. 31				
	@ R. 556 = 46/e. 1. R. 13355 = 0				
25/16	Painting two coat on				
	new concrete surface for cul.				
21.87 m ²	vide THB P. 31				
	@ R. 108.98 / m ² - R. 2383 = 0				
26/17	brick edge Soling				
	337.50 m ² @ R. 499 = 47/m ² - R. 168571 = 0				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
26 ⁱⁱⁱ 21	P/v and fixing of Typed				
	Main/tenure board				
27 ^{no}	vide THB P 31				
	@ R. 1160.8530 /ent. 1				23217 ²⁰
27 ^{iv} 22	P/v and fixing of R.R.				
	600 mm equilateral				
10 ^{no}	vide THB P 31				
	@ R. 4048.56 /ent. 1				40486 ²⁰
28 ^{iv} 22	P/v and fixing of R.R.				
	600 mm circular				
6 ^{no}	vide THB P 31				
	@ R. 5426.31 /ent. 6				32558 ²⁰
29 ⁱⁱ 22	P/v and fixing of R.R.				
	600 mm x 400 mm square				
	ular board				
2 ^{no}	vide THB P 31				
	@ R. 4684.34 /ent. 1				9369 ²⁰
30 ^{iv} 22	P/v and fixing of R.R.				
	900 mm side Octagon				
2 ^{no}	vide THB P 31				
	@ R. 8833.03 /ent. 1				17666 ²⁰
31 ^{iv}	P/v and applying 2 coats of white				
	board cement paint				
90.00 m ²	vide THB P 32				
	@ R. 103.06 /m ²				9275 ²⁰
32 ^{iv} 18	P/v and laying of hot applu.				
	1/4 mm plastic 2.5 mm long mesh				
240.60 m ²	vide THB P 32				
	@ R. 851.80 /m ²				R. 204943.0
					Rs. 8386425.00
					8534996.20
less 2.07% below appan					173088.20
					Rs. 8212826.00
					8377908.20

Continuation

P.T.O

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				R.	8212826.04
					8377908.20
less previous payment -					7603493.20
Payable Amount -				R.	649333.04
					774415.20
15/10/2020					15/10/2020
15/10/2020					15/10/2020
Material Statement -					
Soil -					1319.50 m ³
15/10/2020					15/10/2020