

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st On A/c Bill					
Name of work :- Biscar. Area main road to Yachur tal Pravin tal ke ghar tak.					
Agency :- M/s Progressive Construction.					
Prop:- Surendra Prasad.					
Agg. NO :- 6758.D of 2020-21.					
Date of start :- 31/1/20					
Date of completion :- 30/10/20					
Date of mt :- 03/11/20					
1. Clearing and grubbing of good land - do - all comp lib.					
$22 \times 30.0 \times 6.0 / 10000 = 0.396$					
$1 \times 20.0 \times 6.0 / 10000 = 0.012$					
					0.408 Hect.
2. Const. of granular sub-base by well graded materials - do. all comp lib					
check					
$2 \times 11 \times 30.0 \times 0.525 \times 0.10 = 34.65 \text{ m}^3$					
$2 \times 1 \times 20.0 \times 0.525 \times 0.10 = 2.10 \text{ y}$					
$2 \times 15 \times 1.20 \times 0.10 = 3.60 \text{ y}$					
$1 \times 20 \times 1.50 \times 0.10 = 3.00 \text{ y}$					
$1 \times 30 \times 1.30 \times 0.10 = 3.90 \text{ y}$					
$11 \times 30.0 \times 4.05 \times 0.10 = 133.65$					

Continuation 180.90 m³

Continuation