

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F = Rs	5472370 =	no
Less 0.33%			= Rs	18059 =	no
Total			= Rs	5454312 =	no
Less Previous Paid			= Rs	2023000 =	no
Net Pay			= Rs		Ok
			B.F = Rs	5472370 =	no
Add 12% GST			= Rs	656684 =	no
Add 1% L-Gens			= Rs	5472370 =	no
Total			= Rs	6183778 =	no
Less 0.33%			= Rs	20406 =	no
Total			= Rs	6163372 =	no
Less Previous Paid			= Rs	2023000 =	no
Net Pay			= Rs	4140372 =	no

~~Chinn~~
29/10/20
J.E

CSD

~~29/10/2020~~

~~AE~~

29/10/20

Ramgarh

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

N/W - Construction of Road from Laxmipur

Yadav-Tala to Lons

Agency - Uttamish Brand Builders

Pvt. Ltd.

Agmt. No - 146 of 2019-20

Date of work order - 8/2/20

Date of Completion - 7/11/20

Date of entry - 28/10/20

① Construction of C.C Pavement

m-s grade concrete

$$15m \times \frac{3.75 + 3.75}{2} \times 0.16m = 8.82m^3$$

$$10 \times 30m \times 3.75m \times 0.16m = 180m^3$$

$$10 \times 30m \times 3.75m \times 0.16m = 180m^3$$

$$5 \times 30m \times 3.75m \times 0.16m = 90m^3$$

$$\text{Total} = 458.82m^3$$

~~Chmn~~

28/10/20

J.E

AL

A/E

28/10/20