

Name of Work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement
of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Ist R/A Bill</u>					
<u>Name of work -</u>					
Construction of					
road from Sirthi					
Prasav road to					
Jagannathpur in					
Gauraha block.					
<u>Agency -</u>					
Ravi Kumar					
<u>Agree. No -</u>					
63/2020-21					
<u>Date of W.O. to C -</u>					
30-4-2020					
<u>Time required -</u>					
29-01-2021					
<u>Agree. value -</u>					
Rs 2890252-00					
@ 10-w % below					
<u>Length -</u>					
0.365 km.					

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
①	Cost of reference P				
1	Working Plan — B.P.				
	Qty P. ②				
					= 0.370 m
					CR 11721.56 / m
					= Rs 4337.00
②	Cost of reference P/B				
2	Working Plan — B.P.				
	Qty P. ②				
					= 0.720 m
					CR 13060.82 / m
					= Rs 9333.00
③	Clearing & grubbing				
3	road 1 — B.P.				
	Qty P. ②				
					= 0.11 m
					CR 51133.76 / m
					= Rs 5625.00
④	Cost of embankment				
4	with approved material				
	Lead upto 1000 m.				
	Qty P. ③ (A)				
					= 75.90 m ³
					CR 174.94 / m ³
					= Rs 13,278.00

Continuation

CR = Rs 28073.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = Rs 28073.00
⑤ Const of sub grade					
Lead up to 100m					
Qty P- (3) (B)					
					= 845.00 m ³
					CR 176.58 / m ³
					= Rs 1,49,210.00
⑥ Const of embankment					
6 Lead up to 100m — E/I					
Qty P- (4) (C)					
					= 177.09 m ³
					CR 58.70 / m ³
					= Rs 10,395.00
⑦ Const of G.S.B grt					
9 all — E/I					
Qty P- (4)					
					= 295.65 m ³
					CR 3687.55 / m ³
					= Rs 10,90,224.00
⑧ Paving & laying					
10 G.S.B. grt — E/I					
Qty P- (5)					
					= 102.66 m ³
					CR 4562.37 / m ³
					= Rs 4,68,373.00

Continuation

CR 17,46,275.00

27.10.20
OTB

Continuation