

1389

Mahadashit toia to Brak
Shedule XLV Form No. 134.

Sypaul DIVISION

Sypaul SUB-DIVISION

Measurement Book

प्रमाणित किया जाता है कि इस मापिपुस्त
में मशीन द्वारा कुल-100 (एक सौ) प्रमाणित
हैं जो श्री रमेश कुमार सहचक्र
शाही का कार्य विभाग कार्य अवर प्रोड्यूसर
सुपौल के नाम से निर्गत किया जाता है

20/03/2020

कार्यपालक अभियंता

बागौन कार्य विभाग

कार्य प्रमण्डल, सुपौल

मह मापी पुस्त पुनः श्री रमेश कुमार
शशि
कनीय अभियंता के निर्गत किया जाता है

(R/b)
20.03.2020
A-E, Supaul

Sch. XLV-Form No. 134

Supaul DIVISION
Supaul SUB-DIVISION

Measurement Book

No. 1389

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(If four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: — (construction of road from Mahadali Tols to Bramhampur under mchsy.					
Name of Agency: — Anand Kumar					
Agreement No.: — 93 SBD/2019-20					
Agreement Value: — Rs 28,91,962 = 00					
Date of commencement: — 14.03.2020					
Date of completion: — 13.12.2020					

Date of Measurement: - 15.06.2020

1/5 ^{Priming} Setting out Pillars.

Qty. = 0.3 Nos.

2/ Clearing and grubbing of road land.

10x30m x 3.5m = 1050.00 m²

1x30m x 3.5m = 105.00 m²

1x27m x 3.5m = 94.50 m²

Total = 1249.50 m²

1249.50 m²

= 0.12495 Hect.

≈ 0.125 Hect.

Continuation

ABSTRACT OF COST

(1st on A/c Bill)

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1. Providing setting out pillars.					
Qty. = 03 Nos. (vide TMBP-01)					
@ Rs 2452.17/No = Rs. 7,356.51					
2/2. Clearing and grubbing of road land.					
Qty. = 0.125 Hect. (vide TMBP-01)					
@ Rs 49496.70/Hect = Rs. 6,187.09					
3/3. Excavation for roadway in soil using manual means - etc with all complete job (Box cutting).					
Qty. = 44.625 m ³ (vide TMBP-02)					
@ Rs. 74.10/m ³ = Rs. 3,306.71					
4/4. Const. of embankment with material obtained from roadway cutting.					
Qty. = 44.625 m ³ (vide TMBP-03)					
@ Rs. 29.52/m ³ = Rs. 1,317.33					
5/5. Const. of embankment with material obtained from borrow pits with a lead up to 100m.					

Continuation

do → 18,167 = 64

P.T.O

Sch. XLV-Form No. 134 BF = Rs 18,167 = 64

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. = 149.485 m ³ (vide TMAP-04)					
@ Rs 139.90/m ³ = Rs 20,910 = 15					
6/6. Const. of embankment with material obtained from borrow pits with a lead upto 100m.					
Qty. = 37.366 37.366 m ³ (vide TMAP-4)					
@ Rs 175.11/m ³ = Rs 6,543 = 16					
7/7. Const. of Subgrade and Earthen shoulders					
with approved mat. obtained from borrow pits with a lead upto 100 m & 1000 m.					
Qty. = 121.023 m ³ (vide TMAP-02)					
Limit Qty. = 164.87 m ³ @ Rs 176.75/m ³ = Rs 18,535 = 77					
8/8. Providing GSB grading-I					
Qty. = 54.028 m ³ (vide TMAP-02)					
Limit Qty. = 54.000 m ³ @ Rs 2872.79/m ³ = Rs 1,55,130 = 66					
9/9. Providing WBM grad-3 with stone screening.					
Qty. = 101.509 m ³ (vide TMAP-04)					
Limit Qty. = 101.41 m ³ @ Rs 3501.34/m ³ = Rs 3,55,070 = 89					
Continuation					
Total = Rs 5,74,358 = 27					

[illegible]