



कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल, मढ़ौरा।

E-Mail – eerwd.marhaura@yahoo.com

पत्रांक:- 1803(अनु०)

मढ़ौरा/दिनांक:- 29.12.2020.

प्रेषक:-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, बिहार, पटना।

विषय:-शीर्ष MR-3054 योजनान्तर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत स्वीकृत कार्य का आवंटन मॉग के संबंध में।

प्रसंग:- भवदीय के पत्रांक:-113 अनु०, दिनांक:-10-01-2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि इस कार्य प्रमंडल, अंतर्गत शीर्ष-3054 (MR-3054) अंतर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत **संवेदक में 0 जे०के० एण्ड कम्पनी** द्वारा पूर्ण किये गये पथ का अधियाचना उक्त प्रासंगिक पत्र द्वारा प्राप्त विहित प्रपत्र में भरकर आवंटन हेतु अधियाचना सादर समर्पित की जा रही है।

अतः अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये राशि कॉलम सं०-18 के अनुरूप आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक में 0 जे०के० एण्ड कम्पनी द्वारा पूर्ण किये गये पथ में भुगतान किया जा सके।

अनु०-1) अधियाचना प्रपत्र।

2) 19 ए प्रपत्र।

3) मापी पुस्त की छाया प्रति।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

(Handwritten signature)
29/12/2020

FORM GER-19-A

(See Government of India 'S Decision (I) below Rule -150)
Form of Utilization Certificate up to the Month of OCT-2020
PIU:- Executive Engineer RWD Works Division, Marhaura

SL No	Name of Scheme	Sanction No& Date with Amount (in Lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural Roads under MR-3054 (New Maintenance Policy-2018)	सचिव ब्राडा के पत्रांक-66 (अनु0) दिनांक-15-09-20	1474.11005	Certified that out of Rs- 1474.11005 Lacs received during the Years, 2018-19 & 2019-20, 2020-21 in favour of E.E., R.W.D. Works Division Marhaura Sum of Rs- 1466.22688 Lacs has been utilized for the Purpose of MR-3054 New Maint. Policy-2018 Scheme as given in the margin for Which it was Sanctioned and that the balance of Rs-7.88317 Lacs remaining unutilized at CFMS the end of the period under report.

29/10/20
Division Accounts Officer
Rural Work Department
Work Division, Marhaura

29/10/20
Executive Engineer
R.W.D. (W) Division Marhaura
29/10/20

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of works Division:- Rural Work Department, Work Division, Marhaura.

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA) Length (In Km.)	Administrative Approval (AA) Amount of (In Lakh)	Agreement Amount (In Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done. (In Lakh)	Remarks
							Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Marhaura/18	L043- MANGURAHAN TO2 TO PILKHI PATH	31306402039	Lt. No-3074 Dt-17-07-19	3.100	102.29300	69.61024	25.93663	07/MR- 3054/MBD /2020-21	25-02-2021	23-10-2020	1431.53	25 mm	5%	0.00000	66.20839	66.20839	Work Completed
2	MR-N/19-20 Marhaura/18	SIRUKAL TO BISHUNPURA PATH	31306402075	Lt. No-3074 Dt-17-07-19	5.415	178.09400	119.22906	47.40333	07/MR- 3054/MBD /2020-21	25-02-2021	29-10-2020	2041.84	25 mm	5%	0.00000	113.01783	113.01783	Work Completed
Total:-																		179.22622

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2. Up-to-date Physical Progress has been Uploaded in MIS.


Executive Engineer

Rural Work Department

Work Division, Marhaura

29/11/2020

File :E:\BUMP\L043 - Maguraha T02 to Pilkhi (VR6)\22101415.Xls, Section No. :49, Eqn : $Y = 0 * X^2 + 0.816 * X +$
 Name of Customer :J.K. COMPANY, Name of Work/ Road :L043 - Maguraha T02 to Pilkhi (VR6), Lab Job number



Indira
 कायपालक अभियन्ता
 ग्रा० कार्य वि० काय
 मद्रास

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
22/10/20	12:37:0	No. 49	0.1	190	0	1900	1799	ROAD	26.17985	84.814813	Normal
22/10/20	12:37:14	49	0.1	140	20.2	1400	1391	G	26.17898	84.815285	Normal
22/10/20	12:37:14	49	0.1	140	20.2	1400	1391	G	26.17818	84.815773	Normal
22/10/20	12:37:49	49	0.1	150	20.2	1500	1472	G	26.17741	84.816212	Normal
22/10/20	12:38:0	49	0.1	130	30.3	1300	1309	G	26.1766	84.82	Normal
22/10/20	12:38:0	49	0.1	140	20.2	1400	1391	G	26.17579	84.817137	Normal
22/10/20	12:38:24	49	0.1	160	20.2	1600	1554	G	26.17499	84.817608	Normal
22/10/20	12:38:24	49	0.1	130	20.2	1300	1309	G	26.17417	84.818063	Normal
22/10/20	12:39:0	49	0.1	130	30.3	1300	1309	G	26.17338	84.818502	Normal
22/10/20	12:39:0	49	0.1	130	30.3	1300	1309	G	26.17252	84.819007	Normal
22/10/20	12:39:35	49	0.1	160	30.3	1600	1554	G	26.1717	84.81941	Normal
22/10/20	12:39:35	49	0.1	130	30.3	1300	1309	G	26.17087	84.819747	Normal
22/10/20	12:40:0	49	0.1	160	20.2	1600	1554	G	26.16997	84.82005	Normal
22/10/20	12:40:10	49	0.1	160	30.3	1600	1554	G	26.16912	84.820353	Normal
22/10/20	12:40:10	49	0.1	150	20.2	1500	1472	G	26.16823	84.820655	Normal
22/10/20	12:40:46	49	0.1	140	20.2	1400	1391	G	26.16733	84.820975	Normal
22/10/20	12:41:0	49	0.1	100	20.2	1000	1064	G	26.16652	84.821262	Normal
22/10/20	12:41:0	49	0.1	110	20.2	1100	1146	G	26.16567	84.821515	Normal
22/10/20	12:41:21	49	0.1	110	30.3	1100	1146	G	26.16473	84.821598	Normal
22/10/20	12:41:21	49	0.1	150	10.1	1500	1472	G	26.16378	84.821632	Normal
22/10/20	12:42:0	49	0.1	130	20.2	1300	1309	G	26.16291	84.821632	Normal
22/10/20	12:42:0	49	0.1	100	30.3	1000	1064	G	26.16203	84.821615	Normal
22/10/20	12:42:0	49	0.1	130	30.3	1300	1309	G	26.16114	84.821598	Normal
22/10/20	12:42:31	49	0.1	100	20.2	1000	1064	G	26.16019	84.821582	Normal
22/10/20	12:42:31	49	0.1	120	20.2	1200	1228	G	26.15928	84.821582	Normal
22/10/20	12:43:7	49	0.1	160	20.2	1600	1554	G	26.15836	84.821582	Normal
22/10/20	12:43:42	49	0.1	290	0	2900	2615	G	26.15737	84.821648	Normal
22/10/20	12:44:0	49	0.1	180	10.1	1800	1717	G	26.15648	84.82182	Normal
22/10/20	12:44:17	49	0.1	150	20.2	1500	1472	G	26.15564	84.82202	Normal
22/10/20	12:44:17	49	0.1	170	20.2	1700	1636	G	26.15483	84.822357	Normal
22/10/20	12:45:0	49	0.1	170	20.2	1700	1636	G	26.15404	84.822945	Normal
22/10/20	12:45:0	49	0.1	170	20.2	1700	1636	G	26.15334	84.823535	Normal

$$Y = 0 * X^2 + 0.816 * X + 249$$

$$X = 1700$$

$$Y = 1636$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001

Lubha 11m
कायपालक अभियन्ता
ग्राम कार्य वि० काय प्र. वि. व. वि.
महाराष्ट्र सरकार

Lab Job number :49

Date :10/22/2020

Name of Customer :J.K & COMPANY

Name of Work/ Road :L043 - Maguraha T02 to Pilkhi (VR6)

Sr.no	Location of test(in km)	Corrected U.I value(mm/km)		Road catagory
2	0.1		1799	G
3	0.2		1391	G
4	0.3		1391	G
5	0.4		1472	G
6	0.5		1309	G
7	0.6		1391	G
8	0.7		1554	G
9	0.8		1309	G
10	0.9		1309	G
11	1		1309	G
12	1.1		1309	G
13	1.2		1554	G
14	1.3		1309	G
15	1.4		1554	G
16	1.5		1554	G
17	1.6		1472	G
18	1.7		1391	G
19	1.8		1064	G
20	1.9		1146	G
21	2		1146	G
22	2.1		1472	G
23	2.2		1309	G
24	2.3		1064	G
25	2.4		1309	G
26	2.5		1064	G
27	2.6		1228	G
28	2.7		1554	G
29	2.8		2615	G
30	2.9		1717	G
31	3		1472	G
32	3.1		1636	G
33	3.2		1636	G

कायंपालक अभियन्ता
ग्रा0 कार्य वि0 कार्य प्रमोडल
मदौरा, प्ररण

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Est on the Bill				
Name of work	Lot 3 Mangurahan				
	To 2 to Pulkhi path				
Agency	J. K. and company				
	M- Koron Kudorin				
	P.O- Dumarsan Bengra				
	P.S masbaleh Dist. Saran				
Ag. No	/MR 3054/MBD/2020-21				
Ag. No	07/05-05-2020				
D.S -	26-0.5-2020				
D.O.C.	25-02.2021 (As per agreement)				

Est on Bill = 69,61,024 = w				
Measurement details -				
(1)	clearing and grubbing			
	Reclaim land - do -			
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	10 x	30 M x 1.0	= 600 M ²
	2 x	3 x	30 M x 1.0	= 180 M ²
	2 x	1 x	10 M x 1.0	= 20 M ²
Continuation				= 6200 M ²
				or 0.62 Hect.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Side face -	4x	4x	0.60		= 9.60 m ²
Top	2x	4x	6.0		= 48 m ²
Front	4x	0.4x	0.60		= 0.96
for one column					58.56 m ²
for 7 nos column	7x	58.56 m ²			= 409.92 m ²
in 23.10.20					
50 mm					

<u>ABSTRACT OF COST</u>			
(Iss. on the bill)			
(1/)	electrical and gabbing		
	road canal		
	Qty rate + M.B. P. 01		
	0.62 Hect @ Rs. 49496.70/Hect	30688 =	
(2/)	Granular sub-base		
(3/)	with well Graded.		
	material (rate 400/-)		
	Qty rate + M.B. P. 02		
	59.174 M ² @ Rs. 2401.28/M ²	1,42,093 =	
(3/)	W.B.M. Grade - 2		
(4/)	Qty rate + M.B. P. 04		
	55.677 M ³ @ Rs. 4508.27/M ³	25,10,07 =	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) P/V N.B.M. Crack - 3					
Qty. vol. T.M.B. P. 07					
84.19 M ³ (Q. 4019.10/M ³)					338360 = m
(5/6) P/V Prime coat (SS)					
Qty. vol. T.M.B. P. 07					
1122.53 M ² (Q. 41.32/M ²)					46383 = m
(6/7) Tack coat (Q.S.)					
Qty. vol. T.M.B. P. 07					
1347.53 M ² (Q. 14.01/M ²)					18879 = m
(7/8) Patch work over					305203 = m
N.B.M. using max seal					
Surface					
Qty. vol. T.M.B. P. 07					
1347.53 M ² (Q. 226.49/M ²)					305203 = m
(8/9) P/V Tack coat (Q.S.)					
Qty. vol. T.M.B. P. 08					
11625 M ² (Q. 11.75/M ²)					136594 = m
(9/10) P/V Semi gloss					
Intumescent concrete					
Qty. vol. T.M.B. P. 09					
290.624 M ³ (Q. 1120.23/M ³)					3231806 = m
(10/2) Construction of sub grade					
and earth shoulder					
Qty. vol. T.M.B. P. 09					
1302 M ³ (Q. 176.96/M ³)					230402 = m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) (11)	Kilometre Stone				
	Qty made TMB P. 09				
4 Nos	Cds 2345.83 each				9383 = m
(12) (12)	200 m Stone				
	Qty made TMB P. 09				
13 Nos	Cds 642.33 each				8350 = m
(13) (13)	Direction and Place				
	Identification sign				
	Qty made TMB P. 09				
1.92 M ²	Cds 12387.53/d ²				23784 = m
(14) (14)	Return-reflectorised				
	Traffic sign				
	Qty made TMB P. 09				
50 Nos	Cds 3681.40 each				184070 = m
(15) (15)	600 m. circular				
	Qty made TMB P. 09				
8 Nos	Cds 3780.75 each				30246 = m
(16) (16)	600 mm x 450 mm				
	rectangular				
	Qty made TMB P. 09				
13 Nos	Cds 3651.63 each				47471 = m
(17) (17)	Reinforced cement				
	concrete MIS grade				
	boundary pillar				
	Qty made TMB P. 09				
84 Nos	Cds 511.27 each				42946 = m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) (18)	Painting new letters and figures of only shade.				
	Qty mds TMB P.	10			
616 Nos	Cks. 0.51 per embossed letter				311=m
(19) (19)	Planting of trees and their maintenance.				
	Qty mds TMB P.	10			
155 Nos	Cks. 800.30 each.				124047=m
(20) (20)	Road marking with HOT Applied thermoplastics.				
	Qty mds TMB P.	10			
620 m	Cks. 735.40 / m				455948=m

(21) (21)	providing and fixing logs of maintenance project.				
	Qty mds TMB P.	10			
4 Nos	Pcs 9391.11 each				37564=m
(22) (22)	Brick masonry work in cm (1:3) in parapet.				
	Qty mds TMB P.	10			
20.6 m ³	Cks. 5102.55 / m ³				102867=m
(23) (23)	Plastering walls cm (1:6)				
	Qty mds TMB P.	10			
141.12 m ²	Cks. 150.80 / m ²				21281=m
(24) (24)	Painting two coats on new concrete surface				

Continuation

