

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

2nd on ALC bill

Name of work - Construction of Road from REO Road To Dhanuk Tola J.K.

Total Length - 1.550 K.M

Scheme - M.M. (S.C.) No 17-2018

Block - Balantpur (Supaul)

Name of Agency - Rakesh Kumar Singh

Agreement No - S.B.D/2019-2020

(i) Construction cost Rs 93,19,928.20

(ii) Year maintenance Rs 6,55,305.20

Total Agreement Amount Rs 99,75,233.40

Date of start - 02/03/2019

Date of completion - 01/03/2020

Date of measurement - 28/02/2019

(1) Construction of embankment with material obtained from borrow pits as per earth work

Calculation chart -

CH	Area in (M ²)	Mean Area in (M ²)	Distance in (M)	Qty in (M ³)
0-M	24150	—	—	—
50-M	1966	2.058	50	102.900 M ³
100-M	2748	2.357	50	117.850 "
150-M	2620	2.684	50	134.200 "

B.F.Rc 10355427 =

Sch. XLV-Form No, 134.

24

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F.Rc		10355427 =
Less for 210% Below as					
per Agreement Rc (-)					1035543 =
Total Rc					93,19,884 =
Less for previous					
Payment Rc (-)					3786351 =
Total Rc					5533533 =
28/11/2019 CSP 28/11/2020 AE 20/01/2020					