

MMESY

MAUNAH BIRASMA WEST TOLA.

Schedule XLV-Form No. 134

ESATEAHNA Z

DIVISION

Maedhu hmi

SUB-DIVISION

Measurement Book

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

of the measurement relating to each work)					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1ST MEASUREMENT ON A/c BILL.					
Name of work - Construction					
of Road From P.M.G.S.Y.					
Road To Danna Ba Bhuptha					
west side.					
Agency - Pannir Nisnam Pvt. Ltd					
Agreement No - 33 SBD/2019-20					
Date of Start - 31/01/2020					
Date of completion 30/01/2021					
Date of Measurement - 19-8-20.					
1) Construction of B.					
Marta. Lk. 1.2 K.M.					
2) Construction of					
R. Pillar					
Lk. 1.2 K.M.					
3. Clearing & Grubbing.					
$2 \times 40 \times 30 \times 1.5 = 3600 m^2$					
in 0.35 hect.					
4. Construction of					
Embankment on					
complete 2021.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Change of Area	Area	Area		Dist	Volume
	m ²	m ²		m.	m ³
0	2.634	—		—	—
50	3.131	2.883		50	144.125
100	3.257	3.204		50	156.200
150	3.618	3.448		50	172.315
200	3.284	3.451		50	172.550
250	2.992	3.138		50	156.900
300	2.958	2.915		50	148.750
350	2.422	2.690		50	134.500
400	2.992	2.706		50	135.300
450	2.995	2.993		50	149.625
500	3.318	3.187		50	155.325
550	3.453	3.416		50	170.775
600	3.187	3.320		50	165.000
650	3.544	3.366		50	168.275
700	3.856	3.700		50	185.000
750	3.799	3.828		50	191.375
800	3.136	3.468		50	173.375
850	3.692	3.414		50	170.700
900	3.240	3.466		50	173.500
950	3.424	3.332		50	166.500
1000	2.576	3.000		50	150.000
1050	3.544	3.060		50	153.000
1100	3.509	3.527		50	170.375
1150	3.141	3.325		50	166.250

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1200	3330	3239		50	151.925
Total = 3905.550					11.7
Limit 3807.105					
4. Construction of					
Subgrade - 30					
$40 \times 30 \times 7.98 \times 0.30 = 2872.80m^3$					
5. Construction of					
Embankment - 30					
Qty 250.25					
6. Construction of					
Embankment - 30					
Qty 583.80m ³					
7. Construction of					
G.S.B. All - 20					
$40 \times 30 \times 4.050 \times 0.200 = 972.00m^3$					
Total = 5.48					
Total = 955.52m ³					
8. Riv H.M. G.S. 4. Sign					
Board. 2 Nos.					
9. Riv W.B.M. Centre III					
all concrete 30					
$34 \times 30 \times 3.75 \times 0.75 = 285.875m^3$					
19-8-25					
J.E					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST OF 1ST</u>					
<u>MEASUREMENT ON A/C BILL.</u>					
<u>Name of work: Construction</u>					
<u>of Road from P.M. to S.Y.</u>					
<u>Road To Damsa Bhabha</u>					
<u>West Turka.</u>					
<u>Agency:</u>					
<u>Agreement No.:</u>					
<u>Date of Start:</u>					
<u>Date of completion:</u>					
<u>Date of measurement - 19-8-20</u>					
1- Construction of					
B.M. at 1.2 K.M.					
Rs 12285.30/- Rs 14744=					
2- Construction of P. Pillar.					
at 1.2 K.M.					
Rs 13853.30/- Rs 16536=					
3- Clearing & Grubbing					
Qty - 0.36 Hect.					
Rs 48495.70/- Rs 17819=					
4- Construction of					
Sub-drain - 500					
Qty - 2872.80 M					
Rs 195.47/- Rs 50535=					
5- Construction of					

Continuation - 556162=

Continuation

Je.

[illegible]